

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	04/05/2022	Prepared by	MINISH	Serial no.	3720
Supplier name	AKASH Steels.	HO inward no.			
Firm/Company	GVC.	Project	Geopolis	HO received date	
PO/WO date	15/12/2021	PO/WO No.	83660	Scan ID.	

Sl no	Bill no.	Bill date	Bill amount	Original attached
1.	0455	18/12/2021	17,18,705/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A Bills total (Excluding Transport & Hamali Charges): 17,18,705/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Steel Report Attached.	Proof of delivery matches MRN	☒ Yes ☐ No
-----------	------------------------	-------------------------------	---

Amount B - Other Credits : Transportation charges

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier: 17,18,705/-

Amount E - PO / WO value: 18,01,762/-

Amount F - Difference (A - E): 83,057/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No - wait for balance material ☐ Other

Payment due date: 09/05/2022

Remarks: Final Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Form for closure of purchase order
Data required from site/engineers:

PO no.:	83660	PO date:	15/12/21
Req. no.:	13436	Req. date:	14/12/21
Material received	☐ Part ☒ Full	MRN nos.:	101005, 104284
If material partially delivered then can balance material be ordered by new requisition/PO	☒ No further material required and PO can be closed. ☐ No material cannot be ordered by new PO. ☒ PO can be closed and balance material can be ordered by new requisition.	Can PO be closed?	☒ Yes ☐ No
Remarks by engineer:	Full Material recieved.		

Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.

Prepared by	Sign	Date	Project manager	Sign	Date
J. Saurin	[Signature]	4/3/22	[Signature]	[Signature]	04/03/2022

Data required from accounts:

Are any bills received wrt to this PO.	☐ Yes for full PO ☒ Yes for part of PO ☐ No.
Scan ID nos. of advice for credit to supplier	95389
Remarks by Accountants:	Bill received for 82600/-

Notes: 1. Accountants to attach hard copy of purchase voucher.

Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date
[Signature]	[Signature]	5/3/22			

Action taken by purchase:

Status of PO	☐ PO closed and email sent to supplier. ☐ PO open material awaited.
Status of proof of delivery:	☐ Proof of delivery received. ☐ Proof of delivery not available with site or purchase.
Original barcoded PO available	☐ Yes ☐ No – certified copy received from accounts.
Original bill available	☐ Yes ☐ No – certified copy obtained from supplier.
Supplier's ledger available	☐ Yes ☐ No
Advice for credit to supplier	☐ Prepared for entire PO ☐ Part of PO and PO closed. ☐ Prepared for part of PO and balance material awaited.


Remarks by purchase:

Prepared by	Sign	Date	Purchase manager	Sign	Date
				nnn	

Notes: 1. Purchase to attach hard copies of 'advice for credit to supplier'. 2. In case advice for payment to supplier cannot be prepared (material not delivered or other reasons) attach this note to original PO, original requisition, original bill and proof of delivery and send to MD.

Manin to check & close a present.

5/3/22




Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN : 2f595bd0804a835decd79c4149b40859f63d6a0-
bcfb236a11a2438403e549d8
Ack No. : 112112191530290
Ack Date : 18-Dec-21



 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. e-Way Bill No. Dated AS/2021-22/0455 18-Dec-21	Delivery Note Mode/Terms of Payment 7 Days				
	Reference No. & Date. Other References					
Consignee (Ship to) GV DISCOVERY CENTERS PRIVATE LIMITED Soham Mansion 5-4-187/3 and 4 2nd M G Road Secundrabad GST NO : 36AAHCG4940K1ZC GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Buyer's Order No. Dated	Dispatch Doc No. Delivery Note Date 83660/13436 15-Dec-21				
Buyer (Bill to) GV DISCOVERY CENTERS PRIVATE LIMITED Soham Mansion 5-4-187/3 and 4 2nd M G Road Secundrabad GST NO : 36AAHCG4940K1ZC GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Dispatched through Destination	Bill of Lading/LR-RR No. Motor Vehicle No. TS12UC1971				
Terms of Delivery Turkapally Telangana						
SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebars Hsn Code 721420 8 MM	721420	6.940 MT	52,000.00	MT	3,60,880.00
2	TMT Rebars Hsn Code 721420 10 MM	721420	2.730 MT	52,000.00	MT	1,41,960.00
3	TMT Rebars Hsn Code 721420 12 MM	721420	3.980 MT	51,000.00	MT	2,02,980.00
4	TMT Rebars Hsn Code 721420 16 MM	721420	6.990 MT	51,000.00	MT	3,56,490.00
5	TMT Rebars Hsn Code 721420 20 MM	721420	3.010 MT	51,000.00	MT	1,53,510.00
6	TMT Rebars Hsn Code 721420 25 MM	721420	3.170 MT	51,000.00	MT	1,61,670.00
7	TMT Rebars Hsn Code 721420 32 MM	721420	1.520 MT	52,000.00	MT	79,040.00
						14,56,530.00
Output CGST @ 9%						1,31,087.70
Output SGST @ 9%						1,31,087.70
Round Off						(-)0.40
Less :						
 						
Total			28.340 MT			₹ 17,18,705.00
Amount Chargeable (in words) RUPEE Seventeen Lakh Eighteen Thousand Seven Hundred Five Only E. & O.E						
HSN/SAC		Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount
721420		14,56,530.00	9%	1,31,087.70	9%	1,31,087.70
Total		14,56,530.00		1,31,087.70		1,31,087.70
Tax Amount (in words) : RUPEE Two Lakh Sixty Two Thousand One Hundred Seventy Five and Forty paise Only						
Company's PAN : AAEFA2074L		Company's Bank Details				
Declaration		A/c Holder's Name: AKASH STEELS				
1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2. Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.		Bank Name : HDFC Bank-CC A/c				
		A/c No. : 50200013684100				
		Branch & IFS Code: Banjara Hills Road No 12 & HDFC0001995				
		for AKASH STEELS				
		Authorised Signatory				

This is a Computer Generated Invoice



1901

Purchase Order



83660

15.12.21 11:27:15

Page(s) Of 2

15-12-2021 5:36:02 PM

Scan ID: 98389

From Company : **G V Discovery Center Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion ,MG Road, Secunderabad-50003
G S T No. : 36AAHCG4940K1ZC

Supplier Details

Akash Steels
#19-2-226/A/2, Mirallam tank, Bahadurpura, Hyderabad

24471133/24470223

9989000054

2447-1165

Doc No	83660	13436
Doc Date	15-12-2021	
Quote No	NIL	
Quote Date	15-12-2021	
SupplyType	Supply	

Kind Attn : Mr. Kapish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	7,001.00	52.00	0.00	18.00	429,581.36
2 8114 - Steel - rebar - TMT - 10mm - kgs	3,005.00	52.00	0.00	18.00	184,386.80
3 8115 - Steel - rebar - TMT - 12mm - kgs	4,008.00	51.00	0.00	18.00	241,201.44
4 8116 - Steel - rebar - TMT - 16mm - kgs	7,015.00	51.00	0.00	18.00	422,162.70
5 8117 - Steel - rebar - TMT - 20mm - kgs	3,021.00	51.00	0.00	18.00	181,803.78
6 8118 - Steel - rebar - TMT - 25mm - kgs	3,010.00	51.00	0.00	18.00	181,141.80
7 8119 - Steel - rebar - TMT - 32mm - kgs	1,517.00	52.00	0.00	0.00	78,884.00
8 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	1,000.00	70.00	0.00	18.00	82,600.00

Total Order Value . . . 1,801,761.88

Rupees : Eighteen Lakh(s) One Thousand Seven Hundred Sixty One and Paise Eighty Eight Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 7 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location 119, 191 Synergy Square

Phone. -

Penalty For Delay Nil

Transportation Cost Included in the above price

Warranty Nil

For **G V Discovery Center Pvt Ltd**

Authorised Signatory

Name : 15/12/2021

Name : _____

Date : __/__/__

For MDs APPROVAL☐ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Releasing SLLP stock

Books of accounts verified and
no bills wrt this PO were
received by accounts

Name:

Sign:

Date:

APPROVED BY
16 DEC 2021
SOHAM MODI
MANAGING DIRECTOR

Accepted the above Terms And Conditions

For **Akash Steels**

part bill
83.
Bill no: - AS/2021-22/bub/
dt: 21/12/21
amount: 82,600/-
Bal. amount receivable/-

Purchase Order

Page(s) 2 Of 2

15-12-2021 5:36:02 PM

Original / Office Copy / Purchase Div.Copy

Advance Paid

NIL

Other Terms

Payment as per actual weightment. Hammali charges Included. Unloading Charges Included. Above order for Chemical store 1st slab and canopy area slab purpose.

Completion Date

Nil

Measurment

Nil

Security

Nil

Remarks

Delivery at GVDC-Turkapally Contact Person Mr Narsing Rao-9703020722.

For **G V Discovery Center Pvt Ltd**

Authorised Signatory

Name :

15/12/2021

Accepted the above Terms And Conditions

For **Akash Steels**

Name :

Date : _/_/_

1557

Requisition Form - Steel		GV Discovery center pvt ltd		Site & Phase		genopolis	
Company		13436		Req. Date		14.12.2021	
Req. no.		urgent		ID no.		72065	
Material required before		vineetha reddy		Approved by (sign):		K.Narsing rao	
Prepared by:		for chemical store 1st slab and canopy area slab purpose.					
Flat / Block no:							

S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	1496.00	0.00	1496.00	7001.28		
2	Steel	10 mm	406.00	0.00	406.00	3004.40		
3	Steel	12 mm	376.00	0.00	376.00	4008.16		
4	Steel	16 mm	370.00	0.00	370.00	7015.20		
5	Steel	20 mm	102.00	0.00	102.00	3021.24		
6	Steel	25 mm	65.00	0.00	65.00	3009.50		
7	Steel	32 mm	20.00	0.00	20.00	1517.00		
8	Binding Wire	20 gauge	40.00	0.00	40.00	1000.00		
	Total					29576.78		

Notes:

- 1 Binding wire is generally 25 kgs per ton.
- 2 Order footing steel for one block or core at a time.
- 3 Order steel for slab along with steel for next column on completion of beam bottom.
- 4 Do not order excess steel. Do not order steel in advance.

PO 83660

APPROVED BY
14 DEC 2021
PROJECT MANAGER
G.V.D.C.

APPROVED BY
16 DEC 2021
SOHAM MOOI
MANAGING DIRECTOR

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GV Discovery center	Test report received	Yes / No	A. PO quantity (in kgs)	29577 kgs
Project:	Genopolis	DCs received	Yes / No	B. Gross vehicle weight	42830 kgs
Block/ Villa No.:	-	Weighment slips received	Yes / No	C. Net vehicle weight	14500 kgs
Requisition nos.:	13436	Total qty as per PO received	Yes / No	D. Actual quantity delivered (B-C)	28330 kgs
PO No(s).	83660	Close PO	Yes / No	E. Difference (D- A)	1247 KGS
Supplier:	Akash Steels	Vehicle no.	TS12UC1971	MRN No.	-
Delivery date	18-12-2021	Delivery time	17.30 PM	Inward no.	1021
Sign of security	<i>Ranjana</i>	Sign of Admin	<i>R. Vinutha</i>	Sign of Project manager	<i>P. D. S.</i>
Date	20-12-2021	Date	20-12-2021	Date	20-12-2021

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	1542	6939.90 Kgs ✓
2.	10 mm	7.50	364	2730 Kgs ✓
3.	12 mm	10.67	373	3979.91 Kgs ✓
4.	16 mm	18.96	368	6977.28 Kgs ✓
5.	20 mm	29.63	101	2992.63 Kgs ✓
6.	25 mm	46.30	69	3194.70 Kgs ✓
7.	32 mm	66.67	23	1533.41 Kgs ✓
8.	Binding wire	In bundles	0	0
9.	Other		2840	28330 kgs
Total:				
Remarks:	Difference can consider.			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DC's, test reports, weighment slips, bills, photos, etc. to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

