

**PURCHASE DIVISION**  
Advice for approval for credit to supplier

|               |              |               |         |                  |      |
|---------------|--------------|---------------|---------|------------------|------|
| Date:         | 30/04/22     | Prepared by   | Vanaja  | Serial no.       | 3623 |
| Supplier name | Pandhi Ispat | HO inward no. |         |                  |      |
| Firm/Company  | SOV-III      | Project       | SOV-III | HO received date |      |
| PO/WO date    | 23/04/22     | PO/WO No.     | 87672   | Scan ID.         |      |

| Sl no. | Bill no.     | Bill date | Bill amount | Original attached                                                   |
|--------|--------------|-----------|-------------|---------------------------------------------------------------------|
| 1.     | PI/22-23/092 | 27/04/22  | 38,90,186/- | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.     |              |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 3.     |              |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 4.     |              |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |

Amount A – Bills total (Excluding Transport & Hamali Charges): 38,90,186/-

Proof of delivery by way of: ☐ DC's bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

|           |                                 |                               |                                                                     |
|-----------|---------------------------------|-------------------------------|---------------------------------------------------------------------|
| MRN nos.: | 106560 - Steel report attached. | Proof of delivery matches MRN | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
|-----------|---------------------------------|-------------------------------|---------------------------------------------------------------------|

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 38,90,186/-

Amount E – PO / WO value: 38,90,186/-

Amount F – Difference (A – D): 40,552/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment due date: 09/05/2022

Remarks:

|                 |                  |                  |            |            |                  |
|-----------------|------------------|------------------|------------|------------|------------------|
| Approved by:    | Purchase Officer | Purchase Manager | MD         | Accountant | Accounts Manager |
| Name:           |                  |                  |            |            |                  |
| Sign:           |                  |                  |            |            |                  |
| Date:           |                  |                  |            |            |                  |
| Approval limit: | Upto 20k         | Above 20k        | Above 100k | Upto 20k   | Above 20k        |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.  
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

IRN : a055b2770a2f75d17b28ee11ddc8323369e83f9-1df8d35fc88ce0ccb57bcf687  
Ack No. : 112212980080305  
Ack Date : 27-Apr-22

**PARIDHI ISPAT**

11-6-27/20, Sunship Compound,  
Opp IDPL Factory, Balanagar  
Hyderabad - 500037  
GSTIN/UIN: 36CUVPS1381P1ZH  
State Name : Telangana, Code : 36  
E-Mail : ispat@paridhigroup.in  
Consignee (Ship to)

**TELANGANA**

Cherlapally  
Hyderabad  
501301  
State Name : Telangana, Code : 36  
Buyer (Bill to)

**Silver Oak Villas LLP**

5-4-187/3&4, IInd Floor,  
M G Road, Secunderabad  
GSTIN/UIN : 36ADBFS3288A2Z7  
State Name : Telangana, Code : 36

Invoice No. e-Way Bill No. Dated  
**PI/22-23/092 141466771687 27-Apr-22**  
Delivery Note Mode/Terms of Payment  
**PI/22-23/092 IMM**  
Buyer's Order No. Dated  
**87677/184104 23-Apr-22**  
Dispatch Doc No. Delivery Note Date  
**PI/22-23/092 27-Apr-22**  
Dispatched through Destination  
**By Road Cherlapally**  
Bill of Lading/LR-RR No. Motor Vehicle No.  
**TS 12 UD 5661**


**Terms of Delivery**

| Sl No. | Description of Goods             | HSN/SAC | Quantity   | Rate  | per | Amount                                             |
|--------|----------------------------------|---------|------------|-------|-----|----------------------------------------------------|
| 1      | <b>TMT BARS (721420)</b><br>8mm  | 721420  | 17,800 KGS | 67.30 | KGS | 11,97,940.00                                       |
| 2      | <b>TMT BARS (721420)</b><br>10mm | 721420  | 6,400 KGS  | 67.30 | KGS | 4,30,720.00                                        |
| 3      | <b>TMT BARS (721420)</b><br>12mm | 721420  | 17,000 KGS | 66.30 | KGS | 11,27,100.00                                       |
| 4      | <b>TMT BARS (721420)</b><br>16mm | 721420  | 8,160 KGS  | 66.30 | KGS | 5,41,008.00                                        |
|        |                                  |         |            |       |     | 32,96,768.00                                       |
|        |                                  |         |            |       |     | <b>CGST</b><br><b>SGST</b><br><b>Round Off (P)</b> |
|        |                                  |         |            |       |     | 2,96,709.12<br>2,96,709.12<br>(-).0.24             |

Less:

**CGST**  
**SGST**  
**Round Off (P)**

a unit of paridhi group



Amount Chargeable (in words) **Total** 49,360 KGS ₹ 38,90,186.00  
E. & O.E

**INR Thirty Eight Lakh Ninety Thousand One Hundred Eighty Six Only**

| HSN/SAC      | Taxable Value       | Central Tax |                    | State Tax |                    | Total              |
|--------------|---------------------|-------------|--------------------|-----------|--------------------|--------------------|
|              |                     | Rate        | Amount             | Rate      | Amount             |                    |
| 721420       | 32,96,768.00        | 9%          | 2,96,709.12        | 9%        | 2,96,709.12        | 5,93,418.24        |
| <b>Total</b> | <b>32,96,768.00</b> |             | <b>2,96,709.12</b> |           | <b>2,96,709.12</b> | <b>5,93,418.24</b> |

Tax Amount (in words) : **INR Five Lakh Ninety Three Thousand Four Hundred Eighteen and Twenty Four paise Only**

**Company's Bank Details**

Bank Name : Punjab National Bank  
A/c No. : 07064011000506

Branch & IFS Code: Ameerpet-Hyderabad & PUNB0070610

**Declaration**

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for PARIDHI ISPAT

Authorised Signatory



# Purchase Order



87677  
20.04.22 3:07:37

Original

Page(s) 1/1

23-04-2022 5:38:02 PM

From Company : **Silver Oak Villas LLP**  
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003  
G S T No. : 36ADBFS3288A2Z7

## Supplier Details

Paridhi Ispat  
#4001, 4th floor, Emerald House, S.D. Road, Secunderabad - 500003.

Doc No 87677 184104  
Doc Date 23-04-2022  
Quote No NIL  
Quote Date 23-04-2022  
SupplyType Supply

9949935500

## Kind Attn : Ashish

Purchase Order for the Supply of following Items.

| Item Name                                                     | Qty       | Rate  | Dis% | GST%  | Amount       |
|---------------------------------------------------------------|-----------|-------|------|-------|--------------|
| 1 8120 - Steel - rebar - TMT - 8mm - kgs                      | 17,784.00 | 67.30 | 0.00 | 18.00 | 1,412,298.58 |
| 2 8114 - Steel - rebar - TMT - 10mm - kgs                     | 6,749.00  | 67.30 | 0.00 | 18.00 | 535,965.09   |
| 3 8115 - Steel - rebar - TMT - 12mm - kgs                     | 16,949.00 | 66.30 | 0.00 | 18.00 | 1,325,988.07 |
| 4 8116 - Steel - rebar - TMT - 16mm - kgs                     | 8,153.00  | 66.30 | 0.00 | 18.00 | 637,841.80   |
| 5 2051 - Carpentry - hardware - Binding wire - 20 gauge - kgs | 200.00    | 79.00 | 0.00 | 18.00 | 18,644.00    |

**Total Order Value . . . 3,930,737.53**

Rupees : Thirty Nine Lakh(s) Thirty Thousand Seven Hundred Thirty Seven and Paise Fifty Three Only.

## Terms and Conditions :-

|                       |                                                                                                                                                    |
|-----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|
| Specification / Brand | As per details given in the quotation.                                                                                                             |
| Payment Terms         | Within 7 days of delivery.                                                                                                                         |
| Tax                   | All taxes included in above price.                                                                                                                 |
| Delivery Date         | Next Working Day.                                                                                                                                  |
| Delivery Location     | Silver Oak Villas Part III<br>Sy.No.11,12,14,15,16,17,18 , 294<br>Phone. 0                                                                         |
| Penalty For Delay     | Nil                                                                                                                                                |
| Transportation Cost   | Included in the above price.                                                                                                                       |
| Warranty              | Nil                                                                                                                                                |
| Advance Paid          | Nil                                                                                                                                                |
| Other Terms           | Payment as per actual weightment. Hammali charges Included. Unloading Charges Included.Above material for C-Block east side driveway slab purpose. |
| Completion Date       | Nil                                                                                                                                                |
| Measurment            | Nil                                                                                                                                                |
| Security              | Nil                                                                                                                                                |
| Remarks               | Delivery at Cherlapally SOVLLP-Contact Person Mr Purshottam-9502177288.                                                                            |

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Paridhi Ispat**

Name : 28/04/2022

Name : \_\_\_\_\_

Date : \_\_\_\_/\_\_\_\_/\_\_\_\_

| Requisition Form - Steel         |                                                                                     |                    |                                 |                       |                                   |                                  |           |      |
|----------------------------------|-------------------------------------------------------------------------------------|--------------------|---------------------------------|-----------------------|-----------------------------------|----------------------------------|-----------|------|
| Company                          |                                                                                     | SOV-LLP            |                                 | Site&Phase            |                                   | SOV -III                         |           |      |
| Req. no.                         |                                                                                     | 184104             |                                 | Req. Date             |                                   | 22-04-2022                       |           |      |
| Material required before         |                                                                                     | 26-04-2022         |                                 | ID no.                |                                   | 75833                            |           |      |
| Prepared by:                     |                                                                                     | G. chandra kanth   |                                 | Approved by (sign):   |                                   |                                  |           |      |
| Flat / Block no:                 |                                                                                     | SOV-III 189 to 211 |                                 |                       |                                   |                                  |           |      |
| Name of the Supplier :-          |                                                                                     |                    |                                 |                       |                                   |                                  |           |      |
| Type D 1605 St 3BHK Order Value: |                                                                                     | 1                  |                                 | Villas                |                                   |                                  |           |      |
| Type B 1790 St 2BHK Order Value: |                                                                                     | 0                  |                                 | Villas                |                                   |                                  |           |      |
| Type C 1605 3BHK Order Value:    |                                                                                     | 0                  |                                 | Villas                |                                   |                                  |           |      |
| S No.                            | Item Description                                                                    | Type of Steel      | Quantity required in no of Rods | Qty Available at site | Balance Qty to be ordered in rods | Balance Qty to be ordered in Kgs | Inward No | Date |
| 1                                | Steel                                                                               | 8mm                | 3800.00                         | 0.00                  | 3800.00                           | 17784.00                         | 67/400    |      |
| 2                                | Steel                                                                               | 10 mm              | 912.00                          | 0.00                  | 912.00                            | 6748.80                          | 67/400    |      |
| 3                                | Steel                                                                               | 12 mm              | 1590.00                         | 0.00                  | 1590.00                           | 16949.40                         | 66/400    |      |
| 4                                | Steel                                                                               | 16 mm              | 430.00                          | 0.00                  | 430.00                            | 8152.80                          | 66/400    |      |
| 5                                | Steel                                                                               | 20 mm              | 0.00                            | 0.00                  | 0.00                              | 0.00                             |           |      |
| 6                                | Steel                                                                               | 25 mm              | 0.00                            | 0.00                  | 0.00                              | 0.00                             |           |      |
| 7                                | Steel                                                                               | 32 mm              | 0.00                            | 0.00                  | 0.00                              | 0.00                             |           |      |
| 8                                | Binding Wire                                                                        | 20 gauge           | 200.00                          | 0.00                  | 200.00                            | 200.00                           | 80        |      |
| Total                            |                                                                                     |                    | 0.00                            | 0.00                  |                                   | 49835.00                         |           |      |
| Notes:                           |                                                                                     |                    |                                 |                       |                                   |                                  |           |      |
| 1                                | Binding wire is generally 25 kgs per ton.                                           |                    |                                 |                       |                                   |                                  |           |      |
| 2                                | Order footing steel for one block or core at a time.                                |                    |                                 |                       |                                   |                                  |           |      |
| 3                                | Order steel for slab along with steel for next column on completion of beam bottom. |                    |                                 |                       |                                   |                                  |           |      |
| 4                                | Do not order excess steel. Do not order steel in advance.                           |                    |                                 |                       |                                   |                                  |           |      |

8.16.22

6/3/2012



### Tor Steel Delivery Report

|                      |               |                               |            |                                       |                                                                                     |
|----------------------|---------------|-------------------------------|------------|---------------------------------------|-------------------------------------------------------------------------------------|
| Company/<br>firm:    | SOV-LLP       | Test report<br>attached       | No         | A. PO quantity (in<br>kgs)            | 49,635 kgs                                                                          |
| Project:             | SOV-III       | DC's attached                 | Yes        | B. Gross vehicle<br>weight            | 63040 kgs ✓                                                                         |
| Block/<br>Villa No.: | 119 to 210    | Weighment<br>slips attached   | Yes        | C. Net vehicle<br>weight              | 13550 kgs ✓                                                                         |
| Requisition<br>nos.: | 184104        | Total<br>quantity<br>received | Yes        | D. Actual quantity<br>delivered (B-C) | 49490 kgs ✓                                                                         |
| Po no(s).            | 87677         | Close PO                      | Yes        | E. Difference (D-A)                   | 145 Kgs ✓                                                                           |
| Supplier:            | Paridhi Ispat | Vehicle no.                   | IS12UD5661 | MRN No.                               | 106560 ✓                                                                            |
| Delivery<br>date     | 27-04-2022    | Delivery time                 | 12.26      | Inward no.                            | 2034                                                                                |
| Sign of<br>security  |               | Sign of<br>Admin              |            | Sign of Project<br>manager            |  |
| Date                 | 28-04-2022    | Date                          | 28-04-2022 | Date                                  | 28-04-2022                                                                          |

#### Details of TMT steel delivered -

| S. No    | Item  | Weight of 40 ft rod in<br>Kgs | No. of rods delivered | Calculated weight of<br>steel delivered |
|----------|-------|-------------------------------|-----------------------|-----------------------------------------|
| 1.       | 8 mm  | 4.50                          | 3952 rods             | 17,784 kgs ✓                            |
| 2.       | 10 mm | 7.50                          | 899 rods              | 6742 kgs ✓                              |
| 3.       | 12 mm | 10.67                         | 1588 rods             | 16943 kgs ✓                             |
| 4.       | 16 mm | 18.96                         | 430 rods              | 8152 kgs ✓                              |
| 5.       | 20 mm | 29.63                         | -                     | -                                       |
| 6.       | 25 mm | 46.30                         | -                     | -                                       |
| 7.       | 32 mm | 66.67                         | -                     | -                                       |
| 8.       | Other | -                             | -                     | -                                       |
| Total:   |       |                               |                       | 49,621 kgs ✓                            |
| Remarks: |       |                               |                       |                                         |

Note: 1. Report to be sent to HO within 2 working days. 2. Attach all test reports, weighment slips, etc. 3. Report must have totals calculated. 4. Make a separate report for weight made from stock.