

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 20/4/22		Prepared by: [Signature]		Serial no. 3632	
Supplier name: CEMEX INDIA		Project: [Signature]		HO inward no.	
Firm/Company: [Signature]		PO/WO date: 11/3/22		HO received date	
PO/WO No. 86295		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	27	25/4/22	1,05,300-00	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A Bills total (Excluding Transport & Hamali Charges):			1,05,300-00
Proof of delivery by way of: ☐ DCs/bill ☒ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☒ No
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			1,05,300-00
Amount E - PO / WO value:			82,500-00
Amount F - Difference (A - E):			22,800-00
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other	
Payment due date		9/5/22	
Remarks:			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		[Signature]			
Sign:		[Signature]			
Date		30 APR 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UID: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

GV Research Center Pvt Ltd

5-4-187/3&4, II, Floor, Sohan Mansion, MG Road,
Secunderabad
GSTIN/UID : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

27

Dated

25-Apr-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

432 to 458

Other Reference(s)

Buyer's Order No.

86297-164709

Dated

11-Mar-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	26.00 cum	3,432.20	cum	89,237.20
	SGST			9 %		8,031.35
	CGST			9 %		8,031.35
	Round Off					0.10
Total			26.00 cum			Rs 1,05,300.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Five Thousand Three Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	89,237.20	9%	8,031.35	9%	8,031.35	16,062.70
Total	89,237.20		8,031.35		8,031.35	16,062.70

Tax Amount (in words) : **INR Sixteen Thousand Sixty Two and Seventy paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162


for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice





CEMEX INFRA GSR

GVRC (THURKAPALLI)					
Ledger Account					
Date	dc no	v.no	Quantity	Rate	M25 Pump
14/03/2022	432	5535	6.00 cum	4050.00/cum	24300.00
15/03/2022	456	6885	7.00 cum	4050.00/cum	28350.00
15/03/2022	457	7605	7.00 cum	4050.00/cum	28350.00
15/03/2022	458	5534	6.00 cum	4050.00/cum	24300.00
			26.00 cum		105300.00

105300

Purchase Order



86295

28.02.22 2:52:29

Page(s) 1 Of 1

11-03-2022 1:45:24 PM

From Company : **G V Research Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500000

G S T No. : 36AAHCG4562D1ZP

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No 86295 164703

Doc Date 11-03-2022

Quote No NIL

Quote Date 11-03-2022

SupplyType Supply

Kind Attn : **G.Surender Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15	25.00	3,300.00	0.00	0.00	82,500.00

Total Order Value . . . 82,500.00

Rupees : Eighty Two Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Innopolis.Delivery at GVRC-Turkapally Contact Person Mr Madhu 9502211499.

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% ply on value of order will be deducted in delay submission of bills

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for towards cable cc flooring near sump and pump purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL☒ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SSSLP stock☐ Other**APPROVED BY****12 MAR 2022****SCHAM MODI**
MANAGING DIRECTORFor **G V Research Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**Name : 11/03/2022

Name : _____

Date : ____/____/____

Requisition Form

Company Name: G V Research Centre		Date: 10.03.2022	Time: 15.30	Req. No: 164703	ID No: 12.03.2022
Site & Phase: Innopolis		Material required before date: 12.03.2022			
Supplier:		Inward No: 74550			
No	Description	Size	Quantity	Units	Date
1.	RMC	M15	25	M3	10.03.2022
2.					
3.					
Remarks: towards cables cc flooring near sump and pump.					
Prepared By: Praveen		Approved by: T. Madhu		Sign. & Date: 10.03.2022	

APPROVED BY
SOHAM MODI
MANAGING DIRECTOR
12 MAR 2022

APPROVED
11 MAR 2022
MANISH PRAKASH
MANAGER PROCUREMENT

86295

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	West side and cable vault slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	Cemex infra	Slab no.:	
Requisition nos.:	164709	A. Estimated quantity:	160M3
PO nos.:	86297	B. Requisition quantity:	160M3
Sign of Security	Sign of Admin	C. Actual quantity poured	20M3
Pajesh	Sign of Project Manger	D. Difference (C-A)	140M3
	Sidwani		

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.03.2022	09:12	09:45	10:23	07	456	16800	16756	-			
2.	15.03.2022	09:45	10:10	10:30	07	457	16800	16820	-			
3.	15.03.2022	12:32	13:07	13:30	06	458	14400	14520	-			
Total:					20M3		48000	48096	-			
Remarks	As per Po quantity 160M3 but consumed only 20M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit



Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:	West side and cable vault slab purpose.
Project:	Innopolis		Flat / Villa no.:	
Supplier:	Cemex infra		Slab no.:	
Requisition nos.:	164709		A. Estimated quantity:	
PO nos.:	86297		B. Requisition quantity:	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	160M3
			D. Difference (C-A)	160M3
				06M3
				154M3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	14.03.2022	11:02	11:55	12:20	06	432	14400	14356	-			
2.												
3.												
Total:					06M3		14400	14356	-			
Remarks	As per Po quantity 160M3 but consumed only 06M3											

Note: 1. Report to be sent on a daily basis to purchase@rmodproperties.com and report-audit@rmodproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent to all.

Note: 1. Report to be sent on a daily basis to pushlase@modiproperties.com and report-ashli@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 Kgs per load purchase to debit supplier short amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

