

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 30/4/22		Prepared by: [Signature]		Serial no. 3635	
Supplier name: Chouhan Steel Reinforce		Project: MPL		HO inward no.	
Firm/Company: MPL		PO/WO date: 07/12/21		HO received date	
PO/WO No. 83917		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	16	21/3/22	1,28,502-00	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A Bills total (Excluding Transport & Hamali Charges):			1,28,502-00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☒ Installation report			
MRN nos.:	[Blank]	Proof of delivery matches MRN	☐ Yes ☒ No
Amount B -Other Credits : Transportation charges			[Blank]
Amount C -Other Debits :			[Blank]
Amount D (D=A+B-C) - Amount to be credited to the supplier:			1,28,502-00
Amount E - PO / WO value:			6,85,344-00
Amount F - Difference (A - E):			5,56,842-00
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO		☐ Yes ☒ No - wait for balance material ☐ Other	
Payment due date		9/5/22	
Remarks: Part delivery			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		[Signature]			
Sign:		[Signature]			
Date		30 APR 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.




TAX INVOICE

Cell : 9966906325
7093874548

CHOUHAN STEEL FURNITURE

Plot No. 3, Bapuji Nagar X Road, Near SBI, Bowenpally, Secunderabad - 500 011.

GSTN Number : 36ANJPC9477B1ZX		Invoice No. : 16					
Pan No. : ANJPC9477B		Date : 21/03/2022					
Tax is payable on Reverse Charge :		State Code : 36					
Details of Receiver Billed to :		Details of Consignee / Shipped to :					
Name : Modi Properties Pvt Ltd		Name :					
Address : 5-4-18 7/3 5th and Floor MG Road SC - 50003		Address :					
GSTIN : 36AABCM4761E1ZM		GSTIN :					
State : State Code : 36		State : State Code :					
Sr. No.	HSN ACS	Description of Goods	Pcs	Mtr./Feet/KG	Rate	Per	Total Rs.
8501		S.S Gallas Railing		99 feet	1100		108900
		B 1002					
		B 1004					
		B 1003					
		C 1006					
		C 1004					
		C 901					
		C 904					
		B 904					
		B 902					
Total Invoice Amount in Words : one Lakh Twenty At Thousand Five Hundred Two Rupees.					Taxable Value		108900
Bank Details : Bank Account Number : Bank Branch IFSC :					CGST : 9 %		9801
					SGST : 9 %		9801
					IGST : %		
					INVOICE TOTAL Rs.		128502
Amount Of Tax Subject to Reverse Charge					CGST	SGST	IGST
Certified that the Particulars given above are true and correct					ELECTRONICS REFERENCE NUMBER		
1. Goods once sold will not be taken back or exchange. 2. Our responsibility ceases on delivery of good to carrier or buyer 3. Subject to Hyderabad Jurisdiction. 4. Interest @ 24 % will be charged if payment is not made in described time.					For CHOUHAN STEEL FURNITURE Higalal Authorised Signatory		





CHOWHAN STEEL FURNITURE

Plot No. 8, Bapuji Nagar, Road No. 5, Bapuji Nagar, Secunderabad - 500 017

GSTIN Number: 36A1P0247B15X	
PAN No: ANP0987B	
Tax: 12.5% (as per Govt. Order)	
Details of Recipient (Bill To):	
Name: M/s. Chowhan Steel Furniture	
Address: 2-11-12, Bapuji Nagar, Secunderabad - 500 017	
City: Secunderabad	
State: Andhra Pradesh	
Pin: 500 017	
Details of Supplier (From):	
Name: Chowhan Steel Furniture	
Address: Plot No. 8, Bapuji Nagar, Road No. 5, Bapuji Nagar, Secunderabad - 500 017	
City: Secunderabad	
State: Andhra Pradesh	
Pin: 500 017	

Sl. No.	Particulars	Qty	Rate	Amount
1	2.2 Gallons of paint	2.2	100	220
2	1000			
3	1000			
4	1000			
5	1000			
6	1000			
7	1000			
8	1000			
9	1000			
10	1000			
11	1000			
12	1000			
13	1000			
14	1000			
15	1000			
16	1000			
17	1000			
18	1000			
19	1000			
20	1000			
21	1000			
22	1000			
23	1000			
24	1000			
25	1000			
26	1000			
27	1000			
28	1000			
29	1000			
30	1000			
31	1000			
32	1000			
33	1000			
34	1000			
35	1000			
36	1000			
37	1000			
38	1000			
39	1000			
40	1000			
41	1000			
42	1000			
43	1000			
44	1000			
45	1000			
46	1000			
47	1000			
48	1000			
49	1000			
50	1000			
51	1000			
52	1000			
53	1000			
54	1000			
55	1000			
56	1000			
57	1000			
58	1000			
59	1000			
60	1000			
61	1000			
62	1000			
63	1000			
64	1000			
65	1000			
66	1000			
67	1000			
68	1000			
69	1000			
70	1000			
71	1000			
72	1000			
73	1000			
74	1000			
75	1000			
76	1000			
77	1000			
78	1000			
79	1000			
80	1000			
81	1000			
82	1000			
83	1000			
84	1000			
85	1000			
86	1000			
87	1000			
88	1000			
89	1000			
90	1000			
91	1000			
92	1000			
93	1000			
94	1000			
95	1000			
96	1000			
97	1000			
98	1000			
99	1000			
100	1000			

Total Invoice Amount in Words: One lakh two thousand and 200 only	
Total Invoice Amount in Figures: 1,20,200/-	
GST: 12.5%	
Net Total: 1,20,200/-	
GST Amount: 15,025/-	
Total Invoice Amount: 1,35,225/-	
Bank Details:	
Bank Name: State Bank of India	
Branch: Secunderabad	
Account Number: 1234567890	
IFSC: SBIN0012345	
Amount of Invoice: 1,35,225/-	
Certified true copy of the original invoice	
ELECTRONIC REFERENCE NUMBER: 1234567890	
CHOWHAN STEEL FURNITURE	
Signature: [Signature]	
Date: 10/10/2023	
Authorized Signatory: [Signature]	

Purchase Order

Page(s) 1 Of 1

27-12-2021 11:17:49



83917

5:35:32

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
GST No. : 36AABCM4761E1ZM

Supplier Details

Chouhan Steel Furniture
Plot no. 3, Bapuji Nagar, Near SBI, Bowenpally, Secunderabad - 500011.

GSTIN 36ANJPPC9477B1ZX

7093874548

Doc No	83917	178211
Doc Date	27-12-2021	
Quote No	Nil	
Quote Date	03-04-2021	
SupplyType	Supply	

Kind Attn : Mr. Hiralal Chouhan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1) 2505 - Carpentry -glass - Glass Balcony Railing - Other - Rft 10'0 x 3'0 x 10mm thick glass - 08 nos	240.00	1,100.00	0.00	18.00	311,520.00
2) 2505 - Carpentry -glass - Glass Balcony Railing - Other - Rft 8'6" x 3'0 x 10mm thick glass - 04 nos	102.00	1,100.00	0.00	18.00	132,396.00
3) 2505 - Carpentry -glass - Glass Balcony Railing - Other - Rft 9'6" x 3'0 x 10mm thick glass - 04 nos	114.00	1,100.00	0.00	18.00	147,972.00
4) 2505 - Carpentry -glass - Glass Balcony Railing - Other - Rft 12'0 x 3'0 x 10mm thick glass - 02 nos	72.00	1,100.00	0.00	18.00	93,456.00
Total Order Value ...					685,344.00

Rupees : Six Lakh(s) Eighty Five Thousand Three Hundred Fourty Four Only.

Terms and Conditions :-

Specification / Brand	Quality & Specifications of works shall be as per given in the quotation. SS Pipe - Jindal make & Glass - Saint Gobain/Modi Guard. Prices shall remain fixed (Subject to change in GST) for a period of 6 months.
Payment Terms	10% as advance & balance on delivery of material and receipt of invoice. Advance paid to be proportionately deducted.
Tax	All taxes included in above price.
Delivery Date	To be delivered in a month to be delivered in parts as given by site through email and approved by purchase division.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bill must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bill.
Transportation Cost	Included in the above price.
Warranty	5 years replacement guarantee on all hardware installed. Hardware material should be branded.
Advance Paid	Rs. 68,534/- to be pay vide cheque no. dt.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage if any in your a/c. Above order for Part 2 - 9th & 10th floor purpose. Ftg charges including in above price.
Completion Date	Work shall be completed in the month of February 2022. Penalty of 5% of order value per week shall be levied for delay.
Measurement	Payment will be made as per actual measurement of material received at site.
Security	Supplier shall be responsible for security and storage of material at site.
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

PART DELIVERY DETAILS			
S.No.	Bill no.	Bill Dt.	Amount
1.	16	21/12	128502
2.			
3.			
4.			
5.			

Requisition Form

Company Name: Modi Properties Pvt Ltd Date: 30-11-2021
 Site & Phase : May Flower Platinum Time: 15.20
 Supplier: Req.No. 178211
 Material required before date: 20-12-2021 ID No. 71657

No	Description	Size	Quantity	Units	Inward No	Date
1	SS railing with 8mm or 10 mm toughned glass with top 1 1/2" Sq SS pipe, bottom 3 nos ready made posts	10'0" x 3'0"	8	no		
2	SS railing with 8mm or 10 mm toughned glass with top 1 1/2" Sq SS pipe, bottom 3 nos ready made posts	8'6" x 3'0"	4	no		
3	SS railing with 8mm or 10 mm toughned glass with top 1 1/2" Sq SS pipe, bottom 3 nos ready made posts	9'6" x 3'0"	4	no		
4	SS railing with 8mm or 10 mm toughned glass with top 1 1/2" Sq SS pipe, bottom 3 nos ready made posts	12'0" x 3'0"	2	no		
5						
6						
7						
8						
9						
0						


Remarks: Towards part -2 Glass railing of 9th and 10th floors use purpose

Prepared By: K. Narendra Reddy Approved by: S.V.Subba Reddy
 Sign. & Date: 30-11-2021 Sign. & Date:

Note: On receipt of material at site write inward number and date in last 2 columns.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☐ Approved - project approval
- ☐ Approved - technical details/identification
- ☐ Approved - SS/CP work



T.D. M...
11/12/21

Internal memo no. 903/35/A
Annexure -A
INSTALLATION REPORT

Company/ firm:	modi properties pvt ltd	Requisition nos.:	178211
Project:	may flower platinum	PO no.:	83917
Supplier:	chouhan steel furniture	Material type:	SS Glass Railing

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	23-3-22	B-1002	Balcony glass railing	10 Rft	10
2.	"	B-1004	"	10 Rft	10
3.	"	B-1003	"	10 Rft	10
4.	"	C-1006	"	10 Rft	10
5.	"	C-1004	"	10 Rft	10
6.	"	C-901	"	10 Rft	10
7.	"	C-904	"	10 Rft	10
8.	"	B-904	"	10 Rft	10
9.	"	B-902	"	10 Rft	10
10.					
11.					
12.					
13.					
14.					
15.					

Total: 90 Rft

Remarks: Total 12 flats completed. close PO.

Approved by	Project manager	Security	Admin (Audit)
	<i>[Signature]</i> 23/3/22	<i>[Signature]</i> 23/3/22	<i>[Signature]</i> 23/3/22

1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, etc. 4. One or more reports can be made per PO. Avoid multiple reports. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be sent to purchase@modiproperties.com regularly. However, report must be provided within one working day of request from purchase. 7. Maintain signed original at site.