

GMR Weekly Milestone Report dt,07-05-22.xlsx

Company Name		Modiproperties Pvt Ltd				
Project		GULMOHAR RESIDIENCY				
Prepared By		Ramprasad M				
Last updated on		07.05.2022				
Block No		Block - A				
				</		

APPROVED BY
07 MAY 2022
RAMPRASAD (GMR)
Project Manager

GMR Weekly Milestone Report dt,07-05-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		Ramprasad					
Last updated on		07.05.2022					
Block No		Block -B					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20	15-09-21		Balcony railing balance
2	B- 102	N \ A	08-03-2020	26-12-20	15-09-21		Balcony railing balance
3	B- 103	N \ A	08-03-2020	19-12-20	15-09-21		Balcony railing balance
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
6	B- 106	N \ A	08-03-2020	15-10-20			Previously Site office
7	B- 107	N \ A	08-03-2020	19-12-20	01-11-21	01.04.22	upve window I
8	B- 108	N \ A	18-03-2020	19-12-20	15-09-21		
9	B- 201	N \ A	19-09-2020	29-12-20			unsold
10	B- 202	N \ A	19-09-2020	15-01-21			unsold
11	B- 203	N \ A	23-06-2020	15-01-21			unsold
12	B- 204	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	
13	B- 205	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	
14	B- 206	N \ A	23-06-2020	29-12-20			unsold
15	B- 207	N \ A	19-09-2020	19-12-20			unsold
16	B- 208	N \ A	19-09-2020	19-12-20			unsold
17	B- 301	N \ A	20-10-2020	02-03-21	28.03.22	02.04.2022	
18	B- 302	N \ A	20-10-2020	02-03-21	1-Dec-22	28-02-22	
19	B- 303	N \ A	28-09-2020	02-03-21	06-11-21	25-03-22	
20	B- 304	N \ A	28-09-2020	02-03-21	15-09-21	01.04.2022	
21	B- 305	N \ A	28-09-2020	24-03-21	15-09-21	28-02-22	
22	B- 306	N \ A	28-09-2020	31-01-21			Recently sold
23	B- 307	N \ A	20-10-2020	02-03-21	24-12-21	02.04.2022	
24	B- 308	N \ A	20-10-2020	31-01-21	15-09-21	03.04.2022	
25	B- 401	N \ A	13-11-2020	12-03-21	04-01-22	18.04.2022	
26	B- 402	N \ A	13-11-2020	27-03-21	15-09-21	25-03-22	
27	B- 403	N \ A	24-10-2020	27-03-21	13-01-22	05.04.2022	
28	B- 404	N \ A	24-10-2020	02-03-21	01-11-21	25-03-22	
29	B- 405	N \ A	24-10-2020	02-03-21	15-09-21	25-03-22	
30	B- 406	N \ A	24-10-2020	24-03-21	13-01-22	10.04.2022	
31	B- 407	N \ A	13-11-2020	12-03-21	13-01-22	10.04.2022	
32	B- 408	N \ A	13-11-2020	02-03-21	15-09-21	10.04.2022	
33	B- 501	N \ A	12-Dec-20	26-04-21	25-02-22	18.04.2022	
34	B- 502	N \ A	12-Dec-20	30-04-21	04-01-22	25-03-22	
35	B- 503	N \ A	20-11-2020	30-04-21	25-02-22	25-03-22	
36	B- 504	N \ A	20-11-2020	26-04-21	24-12-21	25-03-22	
37	B- 505	N \ A	20-11-2020	28-06-21	24-12-21	19.04.2022	
38	B- 506	N \ A	20-11-2020	28-06-21	25-02-22	19.04.2022	
39	B- 507	N \ A	12-Dec-20	30-04-21	13-01-22	15.04.2022	
40	B- 508	N \ A	12-Dec-20	26-04-21	24-12-21	01.04.2022	
41	B- 601	N \ A	29-06-21	01-11-21	25-02-22		tiles work
42	B- 602	N \ A	29-06-21	20-10-21			New Customer
43	B- 603	N \ A	26-05-21	20-10-21	01.04.2022	18.04.2022	
44	B- 604	N \ A	26-05-21	20-10-21	25-02-22		ready for qc
45	B- 605	N \ A	26-05-21	20-10-21	25-02-22		ready for qc
46	B- 606	N \ A	26-05-21	20-10-21			unsold
47	B- 607	N \ A	29-06-21	20-10-21			unsold
48	B- 608	N \ A	29-06-21	20-10-21	25-02-22		grills/balcony glass

APPROVED BY
07 MAY 2022
M. RAMPRASAD (G.M.R.)
 Project Manager

GMR Weekly Milestone Report dt,07-05-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		07.05.2022					
Block No		Block - C					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	12-03-21	13-09-21	30-11-21			
2	C - 102	12-03-21	13-09-21	30-11-21			
3	C - 103	12-03-21	08-09-21	30-11-21			
4	C - 104	12-03-21	08-09-21	30-11-21			
5	C - 105	12-03-21	08-09-21	30-11-21			
6	C - 106	12-03-21	13-09-21	30-11-21			
7	C - 107	12-03-21	13-09-21	30-11-21			
8	C - 201	12-03-21	20-10-21	04-01-22			
9	C - 202	12-03-21	20-10-21	04-01-22			
10	C - 203	12-03-21	10-10-21	04-01-22			
11	C - 204	12-03-21	10-10-21	04-01-22			
12	C - 205	12-03-21	20-10-21	04-01-22			
13	C - 206	12-03-21	20-10-21	04-01-22			
14	C - 207	12-03-21	20-10-21	04-01-22			
15	C - 301	12-03-21	26-11-21	26-02-22			
16	C - 302	12-03-21	26-11-21	26-02-22			
17	C - 303	12-03-21	26-11-21	26-02-22			
18	C - 304	12-03-21	26-11-21	26-02-22			
19	C - 305	12-03-21	26-11-21	26-02-22			
20	C - 306	12-03-21	26-11-21	26-02-22			
21	C - 307	12-03-21	26-11-21	26-02-22			
22	C - 401	12-03-21	22-01-07	14-03-22			
23	C - 402	12-03-21	22-01-07	14-03-22			
24	C - 403	12-03-21	21-12-21	14-03-22			
25	C - 404	12-03-21	21-12-21	14-03-22			
26	C - 405	12-03-21	21-12-21	14-03-22			
27	C - 406	12-03-21	22-01-07	14-03-22			
28	C - 407	12-03-21	22-01-07	14-03-22			
29	C - 501	12-03-21	10-02-22	28-04-22			
30	C - 502	12-03-21	10-02-22	28-04-22			
31	C - 503	12-03-21	10-02-22	14-03-22			
32	C - 504	12-03-21	10-02-22	14-03-22			
33	C - 505	12-03-21	10-02-22	28-04-22			plastering in progress
34	C - 506	12-03-21	10-02-22	28-04-22			plastering in progress
35	C - 507	12-03-21	10-02-22	16-04-22			plastering in progress
36	C - 601	12-03-21					slab centring progress
37	C - 602	12-03-21	15-04-22				
38	C - 603	12-03-21	03-03-22				Brick Work in progress
39	C - 604	12-03-21	03-03-22				Brick Work in progress
40	C - 605	12-03-21	03-03-22				Brick Work in progress
41	C - 606	12-03-21	15-04-22				
42	C - 607	12-03-21					slab centring progress

APPROVED BY

07 MAY 2022
M. RAM PRASAD. (G.M.R.)
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		07.05.2022					
Block No		Block - D					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	D - 101	08-06-21	28-07-21				plumbing/elect progress
2	D - 102	08-06-21	28-07-21	14-02-22			
3	D - 103	12-03-21	25-07-21	04-01-22			
4	D - 104	12-03-21	25-07-21	04-01-22			
5	D - 105	12-03-21	25-07-21	04-01-22			
6	D - 106	12-03-21	25-07-21	04-01-22			
7	D - 107	08-06-21	28-07-21	14-02-22			
8	D - 108	08-06-21	28-07-21	14-02-22			
9	D - 201	08-06-21	18-08-21	14-02-22			
10	D - 202	08-06-21	18-08-21	14-02-22			
11	D - 203	12-03-21	18-08-21	14-02-22			
12	D - 204	12-03-21	18-08-21	14-02-22			
13	D - 205	12-03-21	18-08-21	14-02-22			
14	D - 206	12-03-21	18-08-21	14-02-22			
15	D - 207	08-06-21	18-08-21	14-02-22			
16	D - 208	08-06-21	18-08-21	14-02-22			
17	D - 301	08-06-21	08-09-21	14-03-22			
18	D - 302	08-06-21	08-09-21	14-03-22			
19	D - 303	12-03-21	08-09-21	14-03-22			
20	D - 304	12-03-21	08-09-21	14-03-22			
21	D - 305	12-03-21	08-09-21	14-03-22			
22	D - 306	12-03-21	08-09-21	14-03-22			
23	D - 307	08-06-21	08-09-21	14-03-22			
24	D - 308	08-06-21	08-09-21	14-03-22			
25	D - 401	08-06-21	27-09-21				Plastering in progress
26	D - 402	08-06-21	27-09-21				Plastering in progress
27	D - 403	12-03-21	27-09-21				Plastering in progress
28	D - 404	12-03-21	27-09-21				Plastering in progress
29	D - 405	12-03-21	27-09-21				Plastering in progress
30	D - 406	12-03-21	27-09-21				Plastering in progress
31	D - 407	08-06-21	27-09-21				Plastering in progress
32	D - 408	08-06-21	27-09-21				Plastering in progress
33	D - 501	08-06-21	20-10-21				brickwork in progress
34	D - 502	08-06-21	20-10-21				brickwork in progress
35	D - 503	12-03-21	20-10-21				brickwork in progress
36	D - 504	12-03-21	20-10-21				brickwork in progress
37	D - 505	12-03-21	20-10-21				brickwork in progress
38	D - 506	12-03-21	20-10-21				brickwork in progress
39	D - 507	08-06-21	20-10-21				brickwork in progress
40	D - 508	08-06-21	20-10-21				brickwork in progress
41	D - 601	08-06-21	14-11-21				brickwork in progress
42	D - 602	08-06-21	14-11-21				brickwork in progress
43	D - 603	12-03-21	14-11-21				brickwork in progress
44	D - 604	12-03-21	14-11-21				brickwork in progress
45	D - 605	12-03-21	14-11-21				brickwork in progress
46	D - 606	12-03-21	14-11-21				brickwork in progress
47	D - 607	08-06-21	14-11-21				brickwork in progress
48	D - 608	08-06-21	14-11-21				brickwork in progress

APPROVED BY
07 MAY 2022
M. RAM PRASAD. (G.M.R.)
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		07.05.2022					
Block No		Block - F					
					Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date			Remarks
1	F - 101	14-11-20	12-12-20	30-04-21	11-01-22		Stage 3 progress
2	F - 102	14-01-21	08-02-21	16-08-21	22-03-22		Stage 3 progress
3	F - 103	31-05-21	01-08-21	04-01-22			stage II progress
4	F - 104	26-05-21	01-08-21	04-01-22			stage II progress
5	F - 105	14-01-21	08-02-21	03-08-21			unsold
6	F - 106	14-11-20	12-12-20	30-04-21	11-01-22		Stage 3 progress
7	F - 201	14-11-20	30-12-20	08-06-21			mortgage flat
8	F - 202	14-01-21	19-03-21	05-10-21			mortgage flat
9	F - 203	31-05-21	03-09-21	14-02-22			mortgage flat
10	F - 204	26-05-21	03-09-21	14-02-22			mortgage flat
11	F - 205	14-01-21	19-03-21	08-09-21			mortgage flat
12	F - 206	14-11-20	30-12-20	08-06-21			mortgage flat
13	F - 301	14-11-20	10-02-21	14-06-21	14-03-22		switches fixing
14	F - 302	14-01-21	23-06-21	28-11-21			granite work
15	F - 303	31-05-21	16-09-21	28-02-22			putty work
16	F - 304	26-05-21	16-09-21	14-03-22			putty work
17	F - 305	14-01-21	23-06-21	28-11-21			putty work
18	F - 306	14-11-20	10-02-21	14-06-21	14-03-22		switches fixing
19	F - 401	14-11-20	06-03-21	25-08-21	14-03-22		door shutters
20	F - 402	14-01-21	30-08-21	25-03-22			putty work
21	F - 403	31-05-21	26-10-21	14-02-22			putty work
22	F - 404	26-05-21	26-10-21	14-02-22			putty work
23	F - 405	14-01-21	30-08-21	28-02-22			putty work
24	F - 406	14-11-20	06-03-21	25-08-21	14-03-22		door shutters
25	F - 501	14-11-20	19-03-21	14-02-22			putty work
26	F - 502	14-01-21	16-09-21	25-03-22			putty work
27	F - 503	31-05-21	02-11-21	25-03-22			putty work
28	F - 504	26-05-21	02-11-21	25-03-22			putty work
29	F - 505	14-01-21	16-09-21	25-03-22			putty work
30	F - 506	14-11-20	19-03-21	14-02-22			putty work
31	F - 601	14-11-20	07-08-21	28-04-22			putty work
32	F - 602	14-01-21	20-10-21	28-04-22			putty work
33	F - 603	31-05-21	28-11-21	28-04-22			putty work
34	F - 604	26-05-21	28-11-21	28-04-22			putty work
35	F - 605	14-01-21	20-10-21	28-04-22			putty work
36	F - 606	14-11-20	07-08-21	28-04-22			putty work


APPROVED BY
07 MAY 2022
M. RAM PRASAD. (G.M.R.)
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		IOHAR RESIDIENCY					
Prepared By							
Last updated on		07.05.2022					
Block No		Block - G					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	G - 101	06-03-21	25-08-21	14-03-22			
2	G - 102	27-03-21	30-08-21	28-02-22			
3	G - 103	14-06-21	30-08-21	28-02-22			
4	G - 104	14-06-21	30-08-21	14-03-22			
5	G - 105	27-03-21	30-08-21	28-02-22			
6	G - 106	06-03-21	25-08-21	14-03-22			
7	G - 107	06-03-21	25-08-21				2nd plastering in progress
8	G - 201	06-03-21	19-10-21	27-04-22			
9	G - 202	27-03-21	19-10-21				plastering in progress
10	G - 203	14-06-21	19-10-21	27-04-22			
11	G - 204	14-06-21	19-10-21	27-04-22			
12	G - 205	27-03-21	19-10-21				plastering in progress
13	G - 206	06-03-21	19-10-21				plastering in progress
14	G - 207	06-03-21	19-10-21				plastering in progress
15	G - 301	06-03-21	26-10-21	25-03-22			
16	G - 302	27-03-21	26-10-21	14-03-22			
17	G - 303	14-06-21	26-10-21	14-03-22			
18	G - 304	14-06-21	26-10-21	25-03-22			
19	G - 305	27-03-21	26-10-21	14-03-22			
20	G - 306	06-03-21	26-10-21	25-03-22			
21	G - 307	06-03-21	26-10-21	25-03-22			
22	G - 401	06-03-21	10-11-21				brickwork in progress
23	G - 402	27-03-21	10-11-21				brickwork in progress
24	G - 403	14-06-21	10-11-21				brickwork in progress
25	G - 404	14-06-21	10-11-21				brickwork in progress
26	G - 405	27-03-21	10-11-21				brickwork in progress
27	G - 406	06-03-21	10-11-21				brickwork in progress
28	G - 407	06-03-21	10-11-21				brickwork in progress
29	G - 501	06-03-21	22-12-21				brickwork in progress
30	G - 502	27-03-21	22-12-21				brickwork in progress
31	G - 503	14-06-21	22-12-21				brickwork in progress
32	G - 504	14-06-21	22-12-21				brickwork in progress
33	G - 505	27-03-21	22-12-21				brickwork in progress
34	G - 506	06-03-21	22-12-21				brickwork in progress
35	G - 507	06-03-21	22-12-21				brickwork in progress
36	G - 601	06-03-21	14-02-22				brickwork in progress
37	G - 602	27-03-21	14-02-22				brickwork in progress
38	G - 603	14-06-21	14-02-22				brickwork in progress
39	G - 604	14-06-21	14-02-22				brickwork in progress
40	G - 605	27-03-21	14-02-22				brickwork in progress
41	G - 606	06-03-21	14-02-22				brickwork in progress
42	G - 607	06-03-21	14-02-22				brickwork in progress

APPROVED BY

07 MAY 2022
M. RAM PRASAD, (G.M.R.)
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		07.05.2022					
Block No		Block - H					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101	24-12-21					Upper basement slab progress
2	H - 102	24-12-21					Upper basement slab progress
3	H - 103	24-12-21					Upper basement slab progress
4	H - 104	24-12-21					Upper basement slab progress
5	H - 105	24-12-21					Upper basement slab progress
6	H - 106	24-12-21					Upper basement slab progress
7	H - 107	24-12-21					Upper basement slab progress
8	H - 201						
9	H - 202						
10	H - 203						
11	H - 204						
12	H - 205						
13	H - 206						
14	H - 207						
15	H - 301						
16	H - 302						
17	H - 303						
18	H - 304						
19	H - 305						
20	H - 306						
21	H - 307						
22	H - 401						
23	H - 402						
24	H - 403						
25	H - 404						
26	H - 405						
27	H - 406						
28	H - 407						
29	H - 501						
30	H - 502						
31	H - 503						
32	H - 504						
33	H - 505						
34	H - 506						
35	H - 507						
36	H - 601						
37	H - 602						
38	H - 603						
39	H - 604						
40	H - 605						
41	H - 606						
42	H - 607						

APPROVED BY

 07 MAY 2022
 M. RAM PRASAD. (G.M.R.)
 Project Manager