

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date	5/5/22	Prepared by	Manish	Serial no.	3763
Supplier name	SL RMC plant	HO inward no.			
Firm/Company	Dr. NRK Biotech Pvt Ltd	Project	NRK	HO received date	
PO/WO date	25/3/22	PO/WO No.	86760	Scan ID	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	002	8/4/22	58,800/-	☒ Yes ☐ No
2.	004	8/4/22	29,400/-	☐ Yes ☐ No
3.	0041	24/4/22	12,600/-	☐ Yes ☐ No
4.	516	31/3/22	2,35,200/-	☐ Yes ☐ No

Amount A Bills total (Excluding Transport & Hamali Charges):

1 336,000/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Insulation report

MRN nos.:	RMC pour report enclosed	Proof of delivery matches MRN	☒ Yes ☐ No
-----------	--------------------------	-------------------------------	---

Amount B - Other Credits : Transportation charges

Amount C - Other Debits :

2190/-

Amount D (D=A+B-C) - Amount to be credited to the supplier:

333,810/-

Amount E - PO / WO value:

348,000/-

Amount F - Difference (A - D):

44190/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No - wait for balance material ☐ Other

Payment due date

9/5/22

Remarks: Final Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Manish	P. Prabhakar			
Sign:	Manish				
Date	5/5/22	06 MAY 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name: Telangana, Code: 36
E-Mail: slrmcplant@gmail.com

Buyer

DR.NRK Biotech Private Limited

Sno. 230 to 243, Plot no. 11
TSIIC Industrial Development Area,
Turkapally, Hyderabad, Medchal
GSTIN/UIN: 36AACCD2775Q1Z3
State Name: Telangana, Code: 36

Invoice No.

002

Dated

8-Apr-2022

Mode/Terms of Payment

Supplier's Ref.

86760

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	14.00 cbm	3,559.32	cbm	49,830.48
	Output CGST @9 %					9 %	4,484.74
	Output SGST @9 %					9 %	4,484.74
	Round Off						0.04
	Total			14.00 cbm			₹ 58,800.00

Amount Chargeable (in words)

INR Fifty Eight Thousand Eight Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	49,830.48	9%	4,484.74	9%	4,484.74	8,969.48
Total	49,830.48		4,484.74		4,484.74	8,969.48

Tax Amount (in words) : INR Eight Thousand Nine Hundred Sixty Nine and Forty Eight paise Only

Remarks:

01.04.2022 to 07.04.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank

A/c No. : 0136360000001393

Branch & IFS Code : As Rao Nagar & DBSS0IN0136

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF



Invoice No. 004	Dated 8-Apr-2022
	Mode/Terms of Payment
Supplier's Ref. 86760	Other Reference(s)
Buyer's Order No.	Dated
Terms of Delivery	

Amount Chargeable (in words)	E. & O.E
------------------------------	----------

INR Twenty Nine Thousand Four Hundred Only

Tax Amount (in words) : INR Four Thousand Four Hundred Eighty Four and Seventy Four paise Only

002319

for SI Rms Plant

Authorised Signatory

SL RMC PLANT HYDERABAD

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF



SL RMC PLANT
READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	0041	24-Apr-2022
Buyer DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36	Supplier's Ref.	Other Reference(s)
	86760	
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	3.00 cbm	3,559.32	cbm	10,677.96
	Output CGST @9 %					9 %	961.02
	Output SGST @9%					9 %	961.02
	Total			3.00 cbm			₹ 12,600.00



Amount Chargeable (in words)

INR Twelve Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	10,677.96	9%	961.02	9%	961.02	1,922.04
Total	10,677.96		961.02		961.02	1,922.04

Tax Amount (in words) : **INR One Thousand Nine Hundred Twenty Two and Four paise Only**

Remarks:
18.04.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank
A/c No. : 0136360000001393
Branch & IFS Code : As Rao Nagar & DBSS01N0136

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	516	31-Mar-2022
	Supplier's Ref.	Mode/Terms of Payment
	86760	Other Reference(s)
Buyer DR.NRK Biotech Private Limited Sno.230 to 243, Plot no.11 TSIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	56.00 cbm	3,559.32	cbm	1,99,321.92
	Output CGST @9 %				9 %		17,938.97
	Output SGST @9 %				9 %		17,938.97
	Round Off						0.14
Total				56.00 cbm			₹ 2,35,200.00

Amount Chargeable (in words)

INR Two Lakh Thirty Five Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,99,321.92	9%	17,938.97	9%	17,938.97	35,877.94
Total	1,99,321.92		17,938.97		17,938.97	35,877.94

Tax Amount (in words) : **INR Thirty Five Thousand Eight Hundred Seventy Seven and Ninety Four paise Only**

Remarks:
01.03.2022 to 31.03.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Purchase Order

Page(s) 1 of 1

25-03-2022 1:41:38 PM



From Company : **DR.NRK Biotech Private Limited**

Plot no.11,, TSIIC Industrial Development Area, Sno.230 to 243, Turkapally, Hyderabad, ...
Malkajgiri, Telangana, 500078
G S T No. : 36AACCD2775Q1Z3

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No 86760 186255
Doc Date 25-03-2022
Quote No NIL
Quote Date 25-03-2022
SupplyType Supply

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	90.00	4,200.00	0.00	0.00	378,000.00

Total Order Value . . . 378,000.00

Rupees : Three Lakh(s) Seventy Eight Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nextopolis

Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone.

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for coloum use purpose for main building.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally NRK Contact Person Mr Rahul-8978362427.

For MDs APPROVAL

☐ High Value/quantity beyond limits.

☒ Policy processed-post approval.

☐ Approval for technical details/clarification

☐ Replenishing SSLLP stock

☐ Other



For **DR.NRK Biotech Private Limited**

Authorised Signatory

Name :

25/03/2022

Accepted the above Terms And Conditions

For **SL RMC PLANT**


Name :

Date : / /

Requisition Form

Company Name:	NRK BioTech Pvt Ltd	Date:	24.03.2022
Site & Phase:	Nextopolis	Time:	05:30
Supplier		Req. No.	186255
Material required before date:		ID No.	74981

No	Description	Size	Quantity	Units	Inward No	Date
1.	Rmc	M 30	90	M 3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.						
12.						



PO
86760



Remarks: Towards columns use purpose for main building.

Prepared By	S.Shravya	Approved by	C.Balamuralikrishana
Sign. & Date	24.03.2022	Sign. & Date	24.03.2022

Note:

Copy
24/03/22

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nextopols	Flat / Villa no.:	Towards columns use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186255	A. Estimated quantity:	90
PO nos.:	86760	B. Requisition quantity:	90
Sign of Security	Sign of Admin	C. Actual quantity poured	28
MRAT	Sign of Project Manger	D. Difference (C-A)	62

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.3.2022	09:42	10:53	12:39	07	1916	16800	16560	240			
2.	29.3.2022	11:35	12:42	14:08	07	1918	16800	16400	400			
3.	29.3.2022	14:05	15:12	16:57	07	1920	16800	16460	340			
4.	29.3.2022	15:50	16:58	17:50	07	1922	16800	16540	260			
5.												
6.												
7.												
8.												
9.												
10.					28		67200	65960	1240			
Total:												
Remarks	As per po ordered 90 M3 but consumed 28 M3 pending with 62 cubic meters.											

Note 1 Report to be sent on a daily basis to purchase@nrkbiotech.com and report-report@nrkbiotech.com. 2 Report must be prepared during pour and not later. 3 Report must be sent within one working day. 4 Multiple report can be sent for one PO. 5 Weigh all vehicles 6 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7 Site to calculate shortfall. 8 Maintain original report + weightment slips + pour reports + test reports + photographs at site.

12

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nextopols	Flat / Villa no.:	Towards columns use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186255	A. Estimated quantity:	90
PO nos.:	86760	B. Requisition quantity:	90
Sign of Security	Sign of Admin	C. Actual quantity poured	28
MIRAS	Sign of Project Manger	D. Difference (C-A)	62

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	30.3.2022	09:05	10:11	13:12	07	1925	16800	16080	720			
2.	30.3.2022	09:20	10:41	13:28	07	1926	16800	16620	180			
3.	30.3.2022	12:13	13:08	17:30	07	1929	16800	16640	160			
4.	30.3.2022	13:49	14:35	17:50	07	1932	16800	16610	190			
5.												
6.												
7.												
8.												
9.												
10.					28		67200	65950	1250			
Total:												
Remarks	As per po ordered 90 M3 but consumed 28 M3.											

Note 1 Report to be sent on a daily basis to purchase@mrkbiotech.com and report@mrkbiotech.com. 2 Report must be prepared during pour and not later 3 Report must be sent within one working day. 4 Multiple report can be sent for one PO. 5 Weigh all vehicles. 6. 6 cube meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7 Site to calculate shortfall. 8 Maintain original report + weightment slips + pour reports + test reports + photographs at site.


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD		Block No.:	Main building	
Project:	Nextopols		Flat / Villa no.:	Towards columns use purpose	
Supplier:	SL RMC PLANT		Slab no.:	-	
Requisition nos.:	186255		A. Estimated quantity:	90	✓
PO nos.:	86760		B. Requisition quantity:	90	✓
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	07	✓
NIFAI			D. Difference (C-A)	83	✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.04.2022	09:03	10:15	10:30	07	1992	16800	16490	310	✓		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					07	✓	16800	16490	310	✓		
Total:												
Remarks	As per po ordered 90 M3 consumed 07 M3.											

Note: 1. Report to be sent on a daily basis to purchase@nrkbiotech.com and report-audit@nrkbiotech.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



Internal memo no. 903/35/A

Annexure - B


RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nextopolls	Flat / Villa no.:	Towards columns use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186255	A. Estimated quantity:	90
PO nos.:	86760	B. Requisition quantity:	90
Sign of Security	Sign of Admin	C. Actual quantity poured	14
NRAT	<i>B. Shrivastava</i>	D. Difference (C-A)	76

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	7.04.2022	08:20	09:23	15:06	07	2033	16800	16650	150			
2.	7.04.2022	11:41	13:03	16:33	07	2040	16800	16500	300			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					14		33600	33150	450			
Total:												
Remarks	As per po ordered 90 M3 but consumed 14 M3.											

Note: 1. Report to be sent on a daily basis to purchase@nrkbiotechpvt.com and report-audit@nrkbiotechpvt.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nextopols	Flat / Villa no.:	Towards columns use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186255	A. Estimated quantity:	90 ✓
PO nos.:	86760	B. Requisition quantity:	90 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	03 ✓
Sign of Project Manger	Sign of Project Manger	D. Difference (C-A)	87 ✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt (kgs/m ³)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	18.04.2022	12:20	13:10	13:15	03 ✓	2279	7200	7490	290			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					03 ✓		7200	7490	290			
Total:												
Remarks	As per po ordered 90 M3 consumed 03 M3 .											

Note: 1. Report to be sent on a daily basis to purchase@mrshproperties.com and report-auditing@mrshproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs (a 2,400 kgs/m³). If the shortfall is more than 50 kgs per load purchase to let's supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

From: mounika
Sent: 06 May 2022 10:37
To: SL RMC PLANT
Subject: Short fall

SL RMC plant

Mr.Venkatesh,

We received short material against your invoice no 516 dt:31.03.22 for 1460 kg's against our Po No 86760 dated 25.03.22. We are deducting amount Rs.2190/- for the same.

Regards,

Mounika.M

Purchase Officer | +91 95021 77933 | Mounika.m@modiproperties.com

Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities