

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 5/5/22		Prepared by: Hameed		Serial no. 3762	
Supplier name: SL RMC plant		Project: NRK		HO inward no.	
Firm/Company: Dr. NRK Bio-technol Pvt Ltd		PO/WO No. 86761		HO received date	
PO/WO date: 25/3/22		Scan ID:			

Sl no	Bill no.	Bill date	Bill amount	Original attached
1.	0039	24/4/22	1,28,000/-	☐ Yes ☐ No
2.	0040	24/4/22	96,000/-	☐ Yes ☐ No
3.	0038	24/4/22	64,000/-	☐ Yes ☐ No
4.			/	☐ Yes ☐ No

Amount A Bills total (Excluding Transport & Hamali Charges): 288,000/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report enclosed	Proof of delivery matches MRN: ☒ Yes ☐ No
------------------------------------	--

Amount B - Other Credits : Transportation charges: -

Amount C - Other Debits : 1,337/-

Amount D (D=A+B-C) - Amount to be credited to the supplier: 2,86,663/-

Amount E - PO / WO value: 1,184,000/-

Amount F - Difference (A - C): 896,000/-

Quantity received as per PO / WO: ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO: ☒ Yes ☐ No - wait for balance material ☐ Other

Payment due date: 9/5/22

Remarks: Final B.O.V

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Hameed				
Sign:					
Date:	5/5/22	06 MAY 2022			
Approval limit:	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com				Invoice No. 0039		Dated 24-Apr-2022	
Buyer DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36				Supplier's Ref.		Other Reference(s)	
				Buyer's Order No.		Dated	
				Terms of Delivery			
SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	40.00 cbm	2,711.86	cbm	1,08,474.40
	Output CGST @9 %					9 %	9,762.70
	Output SGST @9%					9 %	9,762.70
	Round Off						0.20
							
	Total			40.00 cbm			₹ 1,28,000.00

Amount Chargeable (in words)

INR One Lakh Twenty Eight Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,08,474.40	9%	9,762.70	9%	9,762.70	19,525.40
Total	1,08,474.40		9,762.70		9,762.70	19,525.40

Tax Amount (in words) : **INR Nineteen Thousand Five Hundred Twenty Five and Forty paise Only**

Remarks:

12.04.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank

A/c No. : 0136360000001393

Branch & IFS Code : As Rao Nagar & DBSS0IN0136

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : sirmcplant@gmail.com		Invoice No. 0040		Dated 24-Apr-2022 Mode/Terms of Payment	
Buyer DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIIIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36		Supplier's Ref. 86761		Other Reference(s)	
		Buyer's Order No.		Dated	
		Terms of Delivery			

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate per	Amount
1	M-10 DLC	38245010	18 %	30.00 cbm	2,711.86 cbm	81,355.80
	Output CGST @9 %				9 %	7,322.02
	Output SGST @9%				9 %	7,322.02
	Round Off					0.16
	Total			30.00 cbm		₹ 96,000.00

SUMMIT SALES LLP
P.R. DIST.
INWARD
No: 93771
Date: 27/4
Sign: L

E & O F

	Amount Chargeable (in words)
(iii) Amount chargeable on Mr. X	
(iv) Amount chargeable on Mrs. Y	
(v) Amount chargeable on Mr. Z	

INR Ninety Six Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	81,355.80	9%	7,322.02	9%	7,322.02	14,644.04
Total	81,355.80		7,322.02		7,322.02	14,644.04

Tax Amount (in words) : **INR Fourteen Thousand Six Hundred Forty Four and Four paise Only**

Remarks:
13.04.2022

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank

A/c No. : 0136360000001393

Branch & IFS Code : As Rao Nagar & DBSS0IN0136

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0038 Dated 24-Apr-2022 Mode/Terms of Payment Supplier's Ref. 86761 Other Reference(s) Buyer's Order No. Dated
Buyer DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIIIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36	Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate per	Amount
1	M-10 DLC	38245010	18 %	20.00 cbm	2,711.86 cbm	54,237.20
	Output CGST @9 %				9 %	4,881.35
	Output SGST @9%				9 %	4,881.35
	Round Off					0.10
	Total			20.00 cbm		₹ 64,000.00

Amount Chargeable (in words)

INR Sixty Four Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	54,237.20	9%	4,881.35	9%	4,881.35	9,762.70
Total	54,237.20		4,881.35		4,881.35	9,762.70

Tax Amount (in words) : **INR Nine Thousand Seven Hundred Sixty Two and Seventy paise Only**

Remarks:
08.04.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank

A/c No. : 0136360000001393

Branch & IFS Code : As Rao Nagar & DBSS01N0136

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

From: mounika
Sent: 05 May 2022 17:34
To: SL RMC PLANT
Subject: Short fall

SL RMC plant

Mr.Venkatesh,

We received short material against your invoice no 0038 dt:24.04.22 for 1170 kg's against our Po No 86761 dated 25.03.22. We are deducting amount Rs.1337/- for the same.

Regards,

Mounika.M

Purchase Officer | +91 95021 77933 | Mounika.m@modiproperties.com

Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

Estimate



86761

16.03.22 2:13:35

Customer: DR.NRK Biotech Private Limited

Plot No. 11, TSIC Industrial Development Area, S.P. Road No. 243, Turkapally, Shamshadnagar, Medchal, Telangana, 500078
GSTIN: NRK36AACCD2775Q1Z1

Supplier Details

Supplier: NRK

S.P. Road No. 243, Turkapally, Shamshadnagar, Medchal,

Doc No.

Doc Date

Quote No

Quote Date

Supply Type

25/3/2022

NRK

25/3/2022

Supply

Kind Attention: MR. P. VENKATESHWARA RAO

Enquire for the Supply of following Items.

Item Name	Qty	Rate	Unit	GS %	Amount
Ready Mix Concrete (M40)	184,000	10.00	Cum	0.00	1,84,000.00

Total Order Value: 1,184,000.00

Rs. One Lakh Eighty Four Thousand Only.

Terms and Conditions

Specification: Brand: as per the specification of the company.

Payment Terms: Within 10 days of delivery.

Tax: All taxes included in above price.

Delivery Date: As per the requirement.

Delivery Location: Nellore.

Sy No 120 to 243, plot no 11, turkapally, shamshadnagar,

Medchal.

Penalty For Delay: 0.5% per day for delay in delivery beyond due date. (Maximum 5% penalty for each week of delay).

Transportation Cost: As per the above price.

Warranty: Nil.

Advance Paid: Nil.

Other Terms: Payment will be made only after inspection of material and quantity.

Completion Date: As per the requirement.

Measurement: As per the requirement.

Security: As per the requirement.

Remarks: Delivery at Turkapally NRK Contact Person Mr. Ravi (8573551427)

FOR MRD APPROVAL

- ☒ The order is beyond limits.
- ☐ The order is post approval.
- ☐ The order is technical details/clarification.
- ☐ The order is SLLP stock.



970 x 3,200 = 1,109/- Bill No. 003
2,800
2,390 x 3,200 = 2,709/- Bill No. 515
2,800
21.8/4/22
21.3/3/22

DR.NRK Biotech Private Limited

Sy No 120 to 243

Plot No 11

25/03/2022

Name

Company Name NRK BioTech Pvt Ltd
Site & Phase Nextopolis
Supplier
Material required before date

Requisition Form
Date
Time
Req. No
ID No

25.03.2022

12.50

186257

74993

No Description

Size Quantity Units

Inward No Date

1 DLC

Std 370 M3

2

3

4

5

6

7

8

9

10

11

12

Estimate
86761



Remarks: Towards filling in plinth beam for main building

Prepared By S.Shravya

Approved by

C.Balamurahkrishana


Sign. & Date 25.03.2022

Sign. & Date

25.03.2022

Note

Chand
25-04-2020



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nexttopoils	Flat / Villa no.:	Towards filling in plinth beam for main building
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186257	A. Estimated quantity:	370
PO nos.:	86761	B. Requisition quantity:	370
Sign of Security	Sign of Admin	C. Actual quantity poured	40
Sign of Security	Sign of Project Manger	D. Difference (C-A)	330

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	12.4.2022	06:46	07:30	07:40	10	2144	24000	23780	220			
2.	12.4.2022	13:40	14:40	14:50	10	2147	24000	23840	160			
3.	12.4.2022	13:40	14:35	14:40	10	2148	24000	23850	150			
4.	12.4.2022	17:00	17:50	18:00	10	2149	24000	23870	130			
5.												
6.												
7.												
8.												
9.												
10.												
Total:					40		9600	95340	660			
Remarks	As per po ordered 370 M3 consumed 40 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD		Block No.:	Main building
Project:	Nextopols		Flat / Villa no.:	Towards filling in plinth beam for main building
Supplier:	SL RMC PLANT		Slab no.:	-
Requisition nos.:	186257		A. Estimated quantity:	370 ✓
PO nos.:	86761		B. Requisition quantity:	370 ✓
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	20 ✓
ML KA	B. Skuaya		D. Difference (C-A)	350 ✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11.4.2022	11:51	13:35	13:39	10	2124	24000	23500	500 X			
2.	11.4.2022	15:25	16:34	16:46	10	2132	24000	23330	670 X			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					20		48000	46830	1170 X			
Total:												
Remarks	As per po ordered 370 M3 consumed 20 M3.											

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nextpools	Flat / Villa no.:	Towards filling in plinth beam for main building
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186257	A. Estimated quantity:	370 ✓
PO nos.:	86761	B. Requisition quantity:	370 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	30 ✓
MRAT	Sign of Project Manger	D. Difference (C-A)	340 ✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.4.2022	05:35	06:20	06:30	10 ✓	2155	24000	24090	90 ✓			
2.	13.4.2022	08:00	08:55	09:05	10 ✓	2156	24000	23940	60 ✓			
3.	13.4.2022	11:08	12:00	12:00	10 ✓	2158	24000	23870	130 ✓			
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					30 ✓		72000	71900	280 ✓			
Remarks	As per po ordered 370 M3 consumed 30 M3.											

Note: 1. Report to be sent on a daily basis to purchase@anadiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.