

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 5/5/22		Prepared by: Monish		Serial no.	
Supplier name: SL RMC plant				HO inward no.	
Firm/Company: MERLUP		Project: NRK		HO received date	
PO/WO date: 7/3/22		PO/WO No.: 86146		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	482	21/3/22	81,900/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A Bills total (Excluding Transport & Hamali Charges):

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report	Proof of delivery matches MRN: ☒ Yes ☐ No
---------------------------	--

Amount B - Other Credits : Transportation charges: -

Amount C - Other Debits : -

Amount D (D=A+B-C) - Amount to be credited to the supplier: 81,900/-

Amount E - PO / WO value: 109,200/-

Amount F - Difference (A - E): 27,300/-

Quantity received as per PO / WO: ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO: ☐ Yes ☐ No - wait for balance material ☐ Other

Payment due date: 9/5/22

Remarks: Final Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Monish	Monish			
Sign:	Monish	Monish			
Date:	5/5/22	5/5/22			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 482	Dated 21-Mar-2022
Buyer Modi constructions & Reality LLP 5-4-187/3& 4 , 2nd Floor Soham Mansion, MG Road GSTIN/UIN : 36ABJFM5257F1Z3 State Name : Telangana, Code : 36	Supplier's Ref. 86146	Mode/Terms of Payment
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	21.00 cbm	3,305.08	cbm	69,406.68
	Output CGST @9 %					9 %	6,246.60
	Output SGST @9 %					9 %	6,246.60
	Round Off						0.12
Total				21.00 cbm			₹ 81,900.00

Amount Chargeable (in words)

INR Eighty One Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	69,406.68	9%	6,246.60	9%	6,246.60	12,493.20
Total	69,406.68		6,246.60		6,246.60	12,493.20

Tax Amount (in words) : **INR Twelve Thousand Four Hundred Ninety Three and Twenty paise Only**

Remarks:
01.03.2022 to 15.03.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : Lakshmi Vilas Bank
A/c No. : 0136360000001393
Branch & IFS Code : As Rao Nagar & DBSS00IN0136

for SI Rmc Plant
Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order

Page(s) 1 Of 1

07-03-2022 1:06:32 PM



From Company : **Modi Constructions & Realtors LLP**
5-4-187/3&4, IInd Floor, M G Road, Ranigunj, Secunderabad, Hyderabad
G S T No. : 36ABJFM5257F2Z2

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

Doc No 86146 186243
Doc Date 07-03-2022
Quote No NIL
Quote Date 07-03-2022
SupplyType Supply

7207255678

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	28.00	3,900.00	0.00	0.00	109,200.00
Total Order Value . . .					109,200.00

Rupees : One Lakh(s) Nine Thousand Two Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nextopolis
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone.

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for Chemical and solvent footings use purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally NRK Contact Person Mr Rahul-8978362427.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☒ Approval for technical details/clarification
☒ Replenishing SLLP stock
☒ Other

APPROVED BY

08 MAR 2022

SOHAM MODI
MANAGING DIRECTOR

For **Modi Constructions & Realtors LLP**

Authorised Signatory

Name :

07/03/2022

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name :

Date : / /

Requisition Form

Company Name		Modi constructions and realtors llp		Date:	04.03.2022	
Site & Phase		Nextopolis		Time:	15:50	
Supplier				Req No.	180243	
Material required before date.		Urgent		ID No.	74384	

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M 25	28	M 3		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: For chemical and solvent footings use purpose.

Prepared By	S Shravya	Approved by	C.Balamuralikrishana
Sign & Date	04.03.2022	Sign. & Date	04.03.2022

for
G Ravi
4/3/22

APPROVED BY
08 MAR 2022
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT.LTD		Block No.:		Chemical and solvent
Project:	Nextopolis		Flat / Villa no.:		For solvent & chemical footings use purpose
Supplier:	SL RMC PLANT		Slab no.:		
Requisition nos.:	186243		A. Estimated quantity:	28	
PO nos.:	86146		B. Requisition quantity:	28	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	21	
<i>NIRAS</i>	<i>[Signature]</i>	<i>[Signature]</i>	D. Difference (C-A)	07	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14.03.2022	16:40	17:27	18:33	07	1734	16800	16850	50			
2.	14.03.2022	17:19	19:10	20:11	07	1737	16800	16570	230			
3.	14.03.2022	17:36	20:16	21:28	07	1738	16800	16770	30			
4.												
5.												
6.												
7.												
8.												
Total:					21		50400	50190	310			
Remarks	As per po ordered 28 cubic meters but consumed only 21 cubic meters.											

Note: 1. Report to be sent on a daily basis to purchase@mrslproperties.com and report-quali@mrslproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit