

PURCHASE DIVISION
Advice for approval for credit to supplier

Date	7/05/22	Prepared by	Vanrajathi	Serial no.	3798
Supplier name	Hi-Tech Infra Projects	HO inward no.			
Firm/Company	mfm 44	Project	Bmk	HO received date	
PO/WO date	23/12/22	PO/WO No.	85813	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	1116	10/03/22	25,900/-	☒ Yes - ☐ No
2	1157	22/03/22	25,900/-	☒ Yes ☐ No
3	1170	25/03/22	18,500/-	☒ Yes ☐ No
4.	1118	11/03/22	1,03,600/-	☒ Yes ☐ No

Amount A Bills total (Excluding Transport & Hamali Charges): **1,73,900/-**

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
-----------	--	-------------------------------	--

Amount B - Other Credits : Transportation charges **-**

Amount C - Other Debits : **-**

Amount D (D=A+B-C) - Amount to be credited to the supplier: **1,73,900/-**

Amount E - PO / WO value: **814,000/-**

Amount F - Difference (A - C): **6,40,100/-**

Quantity received as per PO /WO ☐ Yes ☒ Excess received ☐ Short received ☐ Part received

Close PO /WO ☒ Yes ☐ No - wait for balance material ☐ Other

Payment due date **16/05/22**

Remarks: **PO closed.**

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanrajathi				
Sign:	<i>[Signature]</i>				
Date	7/05/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Form for closure of purchase order

Data required from site/engineers:					
PO no.:		PO date:		Req. no.:	
MRN nos. related to PO					
☐	Part material received.				
☐	Full material received.				
☐	Material not received.				
☐	Close PO – Balance material will be re-ordered by new requisition.				
☐	Cancel PO. Material not required.				
☐	Cancel PO. Material will be re-ordered by new requisition.				
☐	Keep PO open. Material required.				
☐	Keep PO open. Work under progress.				
Remarks by engineer:					
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.					
Prepared by	Sign	Date	Project manager	Sign	Date
Data required from accounts:					
☐	Checked with E&D for receipt of bills.				
☐	Bills not received against this PO.				
☒	Part bill received against this PO.	Bill nos.	1094 Scan Id. no. 99173		
☐	All bills received against this PO.				
☐	Advance paid against this PO.	Amount paid			
Remarks by Accountants: attached bills not received in Books of Accounts					
bill no- 1116, 1157, 1118					
Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.					
Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date
Reiyalan		6/5			
Advice by MD - action to be taken by purchase:					
☐	Get certified bill from supplier (not original).				
☐	Prepare bill in SSLP for material supplied.				
☐	Get proof of delivery from site.				
☐	Barcoded PO missing – get certified copy from Accounts.				
☐	Thereafter, prepare advice to credit to supplier and send to HO for processing.				
☐	Close PO	☐	Keep PO open. Material awaited		
☐	Send barcoded PO to MDs desk. PO to be closed thereafter.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.				
☐	RMC supplier – suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.				
☐	E&D to check receipt of bill and enter comments below.				
☐	Details of material supplied and balance material to be supplied is required.				
Remarks:					
Prepared by		Sign		Date	

(ORIGINAL FOR RECIPIENT)



3-Mar-22

Total	7.000 Cum.	₹ 25,900.00
-------	------------	-------------

E. & O.E.

HSN/SAC

Total	21,949.13		1,975.42		1,975.42	3,950.84
-------	-----------	--	----------	--	----------	----------

Tax Amount (in words) : **INR Three Thousand Nine Hundred Fifty and Eighty Four paise Only**


Branch & IFS Code : **Kapra & ICIC0001318**

for Hi-Tech Infra Projects

Authorized Signatory

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice



(ORIGINAL FOR RECIPIENT)



Modi Reality Mallapur LLP
5-4-187/3&3, IInd Floor, Soham Mansion,
MG Road, Secunderabad.
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36
Place of Supply : Telangana

Invoice No. 1157	Dated 22-Mar-22
Buyer's Order No. GMR-RMC-85813	Dated 3-Mar-22

A circular purple ink stamp. The outer ring contains the text "GURPREET SALES LLP" at the top and "P.B. DIST." at the bottom, separated by two stars. In the center, the word "INWARD" is stamped above the handwritten number "92736". Below this, "No." is printed above the number "92736", "Date:" is printed above the date "28/3", and "Sign:" is printed above the signature "L".

INR Twenty Five Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	21,949.13	9%	1,975.42	9%	1,975.42	3,950.84
Total	21,949.13		1,975.42		1,975.42	3,950.84

Tax Amount (in words) : **INR Three Thousand Nine Hundred Fifty and Eighty Four paise Only**

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.


Customer's Seal and Signature

Company's Bank Details
Bank Name : ICICI Bank
A/c No. : 131805000943
Branch & IFS Code : Kapra & ICIC0001318

for Hi-Tech Infra Projects

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice



Authorised Signatory
25/03/22

(ORIGINAL FOR RECIPIENT)

Hi-Tech Infra Projects Survey No. 49/2, Haridasapally (V), ECIL Keesara(M) Medchal (Dist) Hyderabad-500083 GSTIN/UIN: 36AALFH6114K1Z7 State Name : Telangana, Code : 36 E-Mail : hitechinfra@projects99@gmail.com		Invoice No.	Dated
		1170	25-Mar-22
		Buyer's Order No.	Dated
		GMR-RMC-85813	3-Mar-22

Buyer (Bill to)	
Modi Reality Mallapur LLP 5-4-187/3&3, IInd Floor, Soham Mansion, MG Road, Secunderabad. GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36 Place of Supply : Telangana	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Ready Mix Concrete	38245010	5.000 Cum.	3,135.59	Cum.	15,677.95
	CGST SGST Round Off					1,411.02 1,411.02 0.01
Total						₹ 18,500.00

E. & O.E

Amount Chargeable (in words)	
INR Eighteen Thousand Five Hundred Only	

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	15,677.95	9%	1,411.02	9%	1,411.02	2,822.04
Total	15,677.95		1,411.02		1,411.02	2,822.04

Tax Amount (in words) : INR Two Thousand Eight Hundred Twenty Two and Four paise Only	
--	--

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 131805000943

Branch & IFS Code : Kapra & ICIC0001318

Authorised Signatory
 25/02

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

HI Tech Inc.
 10000 1st Ave.
 K. (408) 555-1111
 10000 1st Ave.
 94025
 10000 1st Ave.
 94025

Mod. Ready Mix Concrete
 10000 1st Ave.
 94025
 10000 1st Ave.
 94025
 10000 1st Ave.
 94025

Mod. Ready Mix Concrete
 10000 1st Ave.
 94025
 10000 1st Ave.
 94025
 10000 1st Ave.
 94025



10000 1st Ave.
 94025
 10000 1st Ave.
 94025
 10000 1st Ave.
 94025



10000 1st Ave.
 94025
 10000 1st Ave.
 94025
 10000 1st Ave.
 94025

(ORIGINAL FOR RECIPIENT)



Modi Reality Mallapur LLP
5-4-187/3&3, IInd Floor, Soham Mansion,
MG Road, Secunderabad.
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36
Place of Supply : Telangana

Invoice No. 1118	Dated 11-Mar-22
Buyer's Order No. GMR-RMC-85813	Dated 3-Mar-22

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
	87,796.52	9%	7,901.68	9%	7,901.68	15,803.36
38245010						
	Total		7,901.68		7,901.68	15,803.36

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.
Customer's Seal and Signature

Company's Bank Details
Bank Name : ICICI Bank
A/c No. : 131805000943
Branch & IFS Code : Kapra & ICIC0001318

18

for HITeCH Infra Projects

Hyderabad

Authorized Signature

11/05/20

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

Place of Supply : Telangana
 State Name : Telangana
 GSTIN : 33AAEM18812P
 MC Road : Secunderabad
 8-4-8754/1 and Floor, Bohari Mahesh
 Modi Realty Mallapur LLP
 Buyer (Bill to)
 State : Telangana
 City : Secunderabad
 Pin : 500004
 Hydrabad : 500004
 District : Secunderabad
 State : Telangana

Sl. No.	Item Description	Quantity	Unit	Rate	Amount
1	M20 Ready Mix Concrete	1000	Cum	27.00	27,000.00
2	M20 Ready Mix Concrete	1000	Cum	27.00	27,000.00
3	M20 Ready Mix Concrete	1000	Cum	27.00	27,000.00
4	M20 Ready Mix Concrete	1000	Cum	27.00	27,000.00
	Total				1,08,000.00



INR One Lakh Three Thousand Six Hundred Only
 INR Fifteen Thousand Eight Hundred Only
 INR One Lakh Three Thousand Six Hundred Only



Purchase Order

Page(s) 1 Of 1

24-04-2022 1:42:36 PM

Original / Office Copy / Purchase Div Copy

From Company : **Modi Reality Mallapur LLP**

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-Tech Infra Projects

Sy.No. 49/2 Haridaspally,Dammaiguda-500083

9160191602

Doc No	85813	192878
Doc Date	23-02-2022	
Quote No	NIL	
Quote Date	23-02-2022	
SupplyType	Supply	

Kind Attn : **Mr Narender Goud**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	220.00	3,700.00	0.00	0.00	814,000.00

Total Order Value . . . 814,000.00

Rupees : Eight Lakh(s) Fourteen Thousand Only.

bills received 286700

Terms and Conditions :-

Specification / Brand Concrete mix shall be of hitech Ready Mix Concrete

Payment Terms Within 30 days of delivery.

Tax Inclusive of all taxes

Delivery Date As per request of project manager/engineer. Contact ___ on ___

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security ____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material.10%pty on value of order will be deducted in delay submission of bill.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms Final payment acc. to actual qty supplied as per batch sheet/report to be sent.Confirmation & check of qty to be done by site engg.Above Order for C-Block 601 TO 607 Flats work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

Books of accounts verified and no bills wrt this PO were received by accounts	
Name:	
Sign:	
Date:	

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:	MODI REALTY MALLAPUR LLP		Date:	22.02.22		
Site & Phase :	GULMOHAR RESIDENCY		Time:	11:00		
Supplier			Req. No.	192878		
Material required before date:	23.02.22		ID No.			

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M20	220	M3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

Remarks: For C-block 601 to 607 flats slab work purpose at GMR site .

Prepared By	A.janaki	Approved by	
Sign. & Date	22.02.22	Sign. & Date	

Note:



Olivia

22 FEB 2022

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm:	Modi Reality Mallapur LLP	Block No.:	G-Block
Project:	Gulmohar Residency	Flat / Villa no.:	South side retaining wall work purpose
Supplier:	Hi-tech infra projects	Slab no.:	
Requisition nos.:	192878	A. Estimated quantity:	220 M3 (M20)
PO nos.:	85813	B. Requisition quantity:	220M3 ✓
Sign of Security:	Sign of Admin	C. Actual quantity poured	5M3 ✓
	Sign of Project Manager	D. Difference (C-A)	215M3 ✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dr No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.03.22	05:12	05:19	05:25	5M3	9053	12000	12590	+590	✓		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					5m3 ✓		12000	12590	+590			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

Internal memo no. 903 35/A
Annexure - B
RMC pour report

Company name:	Modi Reality Mallapur LLP		Block No.:	G-block
Project:	Gulmohar Residency		Flat / Villa no.:	South side retaining wall work purpose
Supplier:	Hi-tech infra projects		Slab no.:	
Requisition nos.:	192878		A. Estimated quantity:	220 M3 (M20)
PO nos.:	85813		B. Requisition quantity:	220M3 ✓
Sign of Security:	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	7M3 ✓
Sign of Security:	Sign of Admin	Sign of Project Manager	D. Difference (C-A)	213M3 ✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	22.03.22	11:00	11:36	11:44	7M3	8972	16800	17080	+280	✓		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					7m3 ✓		16800	17080	+280	✓		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (@ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Annexure - R

RMC pour report

Company firm: Modi Realty Mallapur LLP
 Project: Gulmohar Residency
 Supplier: Hi-tech Infra projects
 Requisition nos: 1928-8
 PO nos: 85813
 Sign of Security: *[Signature]*
 Sign of Admin: *[Signature]*
 Sign of Project Manager: *[Signature]*

Block No:
 Flat/Villa no:
 Slab no:
 A. Estimated quantity:
 B. Requisition quantity:
 C. Actual quantity poured:
 D. Difference (C-A):

Slab (for work purpose):
 220 M³ (M20)
 220 M³
 28 M³
 192 M³

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC Plant	Time of receipt at site	Time of pour	Quantity poured	De No. Batch no.	Specified wt (a 2400) kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 days cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	11.03.22	10:00	10:21	10:29	7m ³	8628	16800	16820	+20	✓		
2.	11.03.22	07:00	07:24	07:32	7m ³	8622	16800	16820	+20	✓		
3.	11.03.22	07:30	07:44	07:52	7m ³	8624	16800	16920	+120	✓		
4.	11.03.22	08:00	08:14	08:22	7m ³	8625	16800	16970	+170	✓		
5.												
6.												
7.												
8.												
9.												
10.												
Total					28m ³	✓	67200	67530	+330	✓		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles to 0 cubic meters vehicle should have a net weight of 14,110 kgs (a 2,400kgs/ m³). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm:	Modi Realty Mallapur LLP	Block No.:	Ø-block
Project:	Gulmohar Residency	Flat / Villa no.:	Slab flats work purpose
Supplier:	Hi-tech Infra projects	Slab no.:	12m x 11m x 1.1m (M20)
Requisition nos.:	192878	A. Estimated quantity:	220 M3 (M20)
PO nos.:	85813	B. Requisition quantity:	220M3
Sign of Security	Sign of Admin	C. Actual quantity poured	7M3
	Sign of Project Manager	D. Difference (C-A)	213M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC Plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN m2	28 days cube test strength in kN m2
1.	10.03.22	03:00	03:18	03:26	7m3	8597	16800	17020	+220			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total					7m3		16800	17020	+220			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2.400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site