

PURCHASE DIVISION
Advice for approval for credit to supplier

(8)

Date: 9/5/22		Prepared by: Prabhakar		Serial no. 3888	
Supplier name: Yousef Ali				HO inward no.	
Firm/Company: MPPI		Project: MP1		HO received date	
PO/WO date: 12/4/22		PO/WO No. 87345		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	405	9/5/22	83,006/-	☒ Yes ☐ No
2.			/	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No
				☐ Yes ☐ No

Amount A Bills total (Excluding Transport & Hamali Charges):		83,006/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.:	Proof of delivery matches MRN	☐ Yes ☐ No
Amount B - Other Credits : Transportation charges		-
Amount C - Other Debits :		-
Amount D (D=A+B-C) - Amount to be credited to the supplier:		83,006/-
Amount E - PO / WO value:		63,720/-
Amount F - Difference (A - E):		19,286/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other
Payment due date		16/4/22
Remarks:		Final Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Upto 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Cell: 9885864330

Authorized Signatory

UNITED STATES DEPARTMENT OF JUSTICE

ALBANY, NEW YORK

09/05/2012

87345

3648CM176121M

Please advise regarding this
re model 1000 A-200

1052 26 3187

1 Please advise regarding

1052 26 3187



10344500

6231-4

6231-00

83008-00

Handwritten signature or initials.

TP 68972

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1166		Date - site bills Register		30/04/2022/26-04-22	
Company Name:		MPPL		Site:		May Flower Plakum	
Name of Contractor		Yousuf AL					
Nature of work		False ceiling ✓					
Work done		From Date		15/4/2022		To Date 23/4/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False ceiling work						
2.	at model flat A207						
3.	Plan Ceiling	1052	36/-	sq ft	37,872 = ₹		
4.	Vertical	902	36/-	sq ft	32,472 = ₹		
5.							
6.	Sub Total				70,344 = ₹		
7.	gst 18%				12,662 = ₹		
8.							
9.							
10.							
11.	Total				83,006 = ₹		
Bill required		✓ YES NO		GST bill required		✓ YES NO.	
Measurement & estimate sheet:		✓ Required Not required		Measurement & estimate sheet:		✓ Enclosed Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30/4/2022		Date: 02/05/22		Date: 02 MAY 2022			
Sign: Kishu		Sign: Nagalakshmi		Sign: MANAGING DIRECTOR			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		MPP							
Project:		May Flower Platinum							
Work Description:		False Ceiling Work at A-207							
Name of the Contractor:		Yousuf Ali							
Prepared By:		K. Narendra Reddy							
Date:		30-04-2022							
S No.	Item Head	Item Description							
1	Flat No.A-207	Drawing							
		A	B	C	D	E=AxBxCxD	F	G=Sum of E	
		Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
		14.25	10.75	1.00	1.00	153.19	sft	153.19	
		Cut out	5.50	2.25	1.00	12.38	sft		
		Vertical	98.00	1.00	1.00	98.00	Rft	110.38	
		PVC Ceiling	23.00	1.25	1.00	28.75	sft	28.75	
		Passage	14.50	5.00	1.00	72.50	sft	72.50	
		vertical	75.00	1.00	1.00	75.00	Rft	75.00	
		Living	17.00	11.00	1.00	187.00	sft	187.00	
		vertical	150.00	1.00	1.00	150.00	Rft		
		Rafters	24.00	1.00	1.00	24.00	Rft	174.00	
		PVC Ceiling	8.00	8.00	1.00	64.00	sft		
		PVC vertical	60.00	1.00	1.00	60.00	Rft	124.00	
		Dining	9.75	8.25	1.00	80.44	sft	80.44	
		Cut out	4.00	1.50	1.00	6.00	sft		
		vertical	82.00	1.00	1.00	82.00	Rft		
		Rafters	24.00	1.00	1.00	24.00	Rft	112.00	
		Master Bed Room	12.25	11.50	1.00	140.88	sft	140.88	
		Cut out	6.00	2.00	1.00	12.00	sft		
		Vertical	46.00	1.00	1.00	46.00	Rft		
		Dressing	5.50	5.00	1.00	27.50	sft	85.50	

[illegible]

ESTIMATE SHEET

ESTIMATE SHEET										Approved		
Company Name:		MPPPL										
Project:		May Flower Patinum										
Work Description:		False Ceiling Work at A-207										
Name of the Contractor		Yousuf Ali										
Prepared By		K. Narender Reddy										
Date:		30-04-2022										
S No.		Item Head	Item Description					Quantity	Units	Rate	Amount	Item Head Total
		False Ceiling Work at A-207										
1		false ceiling	Plain Ceiling					1052.00	sft	36.00	37872	
			Verticals					902.00	sft	36.00	32472	70344
			GST 18%								12662	83006
		Amount in words Eighty Three Thousand and Six rupees only										

Purchase Order

Page(s) 1 Of 1

13-04-2022 3:33:58 PM



87345

Copy

04.04.22 1:33:43

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Mr. Yousuf Ali
#2-2-50/A/1, Rahat Nagar, Amberpet, Hyderabad - 500013

GSTIN 36AFBPY8773N1ZE

9885864330

Doc No	87345	178501
Doc Date	12-04-2022	
Quote No	Nil	
Quote Date	19-07-2021	
SupplyType	Supply And Installation	

Kind Attn : Mr. Yousuf Ali

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Plain	1,500.00	36.00	0.00	18.00	63,720.00
Rupees : Sixty Three Thousand Seven Hundred Twenty Only.					Total Order Value . . . 63,720.00

Terms and Conditions :-

Specification /	Above rate as per guideline cir.no.852(E) dtd. 19-07-2021 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.
Payment Terms	After Delivery & Production of bill and completion of the work.
Tax	All taxes included in above price.
Delivery Date	Within 2days.
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	One year on workmanship
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for A 207 flat.
Completion Date	Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name :

14/04/2022

Accepted the above Terms And Conditions

For **Mr. Yousuf Ali**

Name :

Date : _/_/

DI 23-1-1954

Sumit le

8724 A. D. 1 (out) 11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

11/1/54

35

Hyderabad Jurisdiction

Requisition Form

Company Name:	Modi Properties Pvt Ltd	Date:	11.04.2022
Site & Phase :	May Flower Platinum	Time:	11:50
Supplier	Yousuf Ali	Req.No.	178501
Material required before date:	13.04.2022	ID No.	75492

No	Description	Size	Quantity	Units	Inward No	Date
1	False ceiling		1500	sft		
2						
3						
4						
5						
6	81345					
7						
8						
9						
10						

Remarks: Towards A-207 Flat false ceiling work purpose .

Prepared By	A.Sravani	Approved by	K.Narendar reddy
Sign.& Date	11.04.2022	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

