

PURCHASE DIVISION  
Advice for approval for credit to supplier

|                             |  |                    |  |                  |  |
|-----------------------------|--|--------------------|--|------------------|--|
| Date: 13/05/22              |  | Prepared by: Ramya |  | Serial no. 3921  |  |
| Supplier name: M. Sudarshan |  |                    |  | HO inward no.    |  |
| Firm/Company: SOV-ILP       |  | Project: 80V-III   |  | HO received date |  |
| PO/WO date: 11/04/22        |  | PO/WO No. 86933    |  | Scan ID.         |  |

| Sl no. | Bill no. | Bill date | Bill amount | Original attached                                                   |
|--------|----------|-----------|-------------|---------------------------------------------------------------------|
| 1.     | 181      | 12/05/22  | 90,769/-    | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 3.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 4.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |

Amount A – Bills total (Excluding Transport & Hamali Charges): 90,769/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

|                                        |                               |                                                                     |
|----------------------------------------|-------------------------------|---------------------------------------------------------------------|
| MRN nos.: Installation Report Enclosed | Proof of delivery matches MRN | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
|----------------------------------------|-------------------------------|---------------------------------------------------------------------|

Amount B – Other Credits : Transportation charges —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 90,769/-

Amount E – PO / WO value: 90,769/-

Amount F – Difference (A – E): —

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 23/05/22

Remarks: Final Bill

| Approved by    | Purchase Officer | Purchase Manager | M D        | Accountant | Accounts Manager |
|----------------|------------------|------------------|------------|------------|------------------|
| Name:          | Ramya            |                  |            |            |                  |
| Sign:          |                  |                  |            |            |                  |
| Date:          | 13/05/22         | 16 MAY 2022      |            |            |                  |
| Approval limit | Upto 20k         | Above 20k        | Above 100k | Upto 20k   | Above 20k        |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



TAX INVOCIE

Cell : 9849102251

**M. SUDARSHAN**

FABRICATION OF ALUMINIUM PARTITIONS, DOORS, WINDOWS &amp; INTERIOR WORKS

D.No. 1348, Pioneer Bazar, Bollaram, Secunderabad - 500 010. T.S.

Email : sudarshan.maheshwaram@yahoo.com

GSTIN No. 36BBIPM8347N1ZW

Name :

Silver Oak Villas LLP

5-4-187/384 II Floor M-67 Road Sec-29A

GST No. 36ADBFS3288A2Z7

Bill No.

181

Date : 12-5-22

D.C No.

7

Date : .....

Order No. 86933

Date : .....

| SI No | PARTICULARS                 | HSN CODE | FOR SIZE | QTY  | FOR SFT | Amount<br>Rs. | Ps. |
|-------|-----------------------------|----------|----------|------|---------|---------------|-----|
|       | <u>UPVC Sliding Windows</u> |          |          |      |         |               |     |
| 1     | 6'-0" x 4'-0" x 3 Nos       | 39252000 |          | 72-0 | 335=00  | 24120         | 00  |
| 2     | 2'-0" x 2'-0" x 4 Nos       | 4        |          | 16-0 | 520=00  | 8320          | 00  |
| 3     | 2'-0" x 4'-0" x 3 Nos       | 4        |          | 24-0 | 485=00  | 11640         | 00  |
| 4     | 3'-6" x 3'-0" x 1 No        | 4        |          | 10-5 | 325=00  | 4042          | 50  |
| 5     | 6'-0" x 4'-0" x 3 Nos       | 4        |          | 72-0 | 330=00  | 23760         | 00  |
| 6     | 4'-0" x 4'-0" x 1 No Fixed  | 4        |          | 16-0 | 315=00  | 5040          | 00  |
|       | VNO 134                     |          |          |      |         |               |     |

Rupees in Words : Ninety thousand

Seven hundred Sixty Eight

and Fifty Five Paise only

SUB TOTAL

76922 50

SGST %

9

6923 025

CGST %

9

6923 025

IGST %

GRAND TOTAL

90768 55

**TERMS & CONDITIONS :**

1. Goods once sold will not be taken back and No claim for shortage or damage will be entertained.
2. Cheque disonour Rs. 500/- Extra
2. Our responsibility ceases no sooner goods are handed over to the carrying agency.
4. Subject to secunderabad Jurisdiction Only.

For **M. SUDARSHAN**

Signature

# M. SUDARSHAN

FABRICATION OF ALUMINIUM PARTITIONS, DOORS, WINDOWS & INTERIOR WORKS

C No. 1348, Pioneer Bazar, B-1, Sector 14, Gurgaon - 122001 Haryana

Email : sudarshanmishra@yahoo.co.in

GSTIN No. 06ADBF2328A227

Name

2 Silver Oak Villa Ltd  
G-1/1/280 II Floor W.P. Road 22-23  
GST No. 26ADBF2328A227

Bill No

181

D.C. No

7

Date

Date 12-2-22

Particulars

QTY FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

FOR

SIZE

CODE

QTY

FOR

## Purchase Order

Page(s) 1 Of 2

01-04-2022 16:55:33



16.03.22 2:13:38

From Company : **Silver Oak Villas LLP**  
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003  
G S T No. : 36ADBFS3288A2Z7

### Supplier Details

Mr. M. Sudarshan  
H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad.

GSTIN 36BBIPM8347N1ZW

9849102251

|            |                         |        |
|------------|-------------------------|--------|
| Doc No     | 86933                   | 184058 |
| Doc Date   | 01-04-2022              |        |
| Quote No   | Nil                     |        |
| Quote Date | 09-03-2022              |        |
| SupplyType | Supply And Installation |        |

**Kind Attn : Mr. M. Sudarshan**

Purchase Order for the Supply of following Items.

| Item Name                                                                                                             | Qty   | Rate   | Dis% | GST   | Amount           |
|-----------------------------------------------------------------------------------------------------------------------|-------|--------|------|-------|------------------|
| 1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft<br>71.50" x 47.50" - 03 nos | 72.00 | 335.00 | 0.00 | 18.00 | 28,461.60        |
| 2 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft<br>Openable - Top Hung - 23.50" x 23.50" - 04 nos    | 16.00 | 520.00 | 0.00 | 18.00 | 9,817.60         |
| 3 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft<br>23.50" x 47.50" - 03 nos                     | 24.00 | 485.00 | 0.00 | 18.00 | 13,735.20        |
| 4 2428 - Carpentry - windows - UPVC window - NA - Sft<br>2.5 Track - sliding - 41.50" x 35.50" - 01 nos               | 10.50 | 385.00 | 0.00 | 18.00 | 4,770.15         |
| 5 2428 - Carpentry - windows - UPVC window - NA - Sft<br>2.5 Track with provision only - 71.50" x 47.50" - 03 nos     | 72.00 | 330.00 | 0.00 | 18.00 | 28,036.80        |
| 6 2452 - Carpentry - windows - UPVC Fixed window - 4ft x 4ft - Sft<br>47.50" x 47.50 - 01 no                          | 16.00 | 315.00 | 0.00 | 18.00 | 5,947.20         |
| <b>Total Order Value . . .</b>                                                                                        |       |        |      |       | <b>90,768.55</b> |
| Rupees : Ninty Thousand Seven Hundred Sixty Eight and Paise Fifty Five Only.                                          |       |        |      |       |                  |

### Terms and Conditions :-

|                                  |                                                                                                                                                                                           |
|----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Specification / Brand            | As per details given in the quotation dt. 09/03/2022.                                                                                                                                     |
| Payment Terms                    | 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.                                                                    |
| Tax                              | All taxes included in above price.                                                                                                                                                        |
| Delivery Date                    | Within 4 days.                                                                                                                                                                            |
| Delivery Location                | Silver Oak Villas Part III<br>Sy .No.11,12,14,15,16,17,18 , 294<br>Phone. 0                                                                                                               |
| Penalty For Delay                | Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.                                         |
| Transportation Cost              | Included in the above price.                                                                                                                                                              |
| Warranty                         | 1 year on workmanship.                                                                                                                                                                    |
| Advance Paid                     | Rs. 9,077/- to be pay vide cheque no. , dtd.                                                                                                                                              |
| Other Terms                      | We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 134.                                                                             |
| Completion Date                  | Work to be completed within 2 working days. Penalty of 5% of order value per week shall be levied for delay.                                                                              |
| Measurment                       | Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.                                                                                            |
| Security                         | Supplier shall be responsible for security and storage of material at site at its risk and cost.                                                                                          |
| Remarks                          | 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices Accepted the above Terms And Conditions |
| For <b>Silver Oak Villas LLP</b> | For <b>Mr. M. Sudarshan</b>                                                                                                                                                               |
| Authorised Signatory             |                                                                                                                                                                                           |

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_\_\_\_/\_\_\_\_/\_\_\_\_

## Purchase Order

01-04-2022 16:55:33

Original / Office Copy / Purchase Div.Copy

must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

04/04/2022

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Date : \_/\_/\_

Name :





# Estimate/Draft PO

Page(s) 1 Of 2

31-03-2022 12:54:14

Original / Office Copy / Purchase Div. Copy

From Company : **Silver Oak Villas LLP**  
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003  
G S T No. : 36ADBFS3288A2Z7

**Supplier Details**

Mr. M. Sudarshan  
H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad.

**GSTIN** 36BBIPM8347N1ZW

9849102251

|                   |                         |        |
|-------------------|-------------------------|--------|
| <b>Doc No</b>     | 86933                   | 184058 |
| <b>Doc Date</b>   | 31-03-2022              |        |
| <b>Quote No</b>   | Nil                     |        |
| <b>Quote Date</b> | 09-03-2022              |        |
| <b>SupplyType</b> | Supply And Installation |        |

**Kind Attn : Mr. M. Sudarshan**

Estimate/Draft PO for the Supply of following Items.

| Item Name                                                                                                             | Qty   | Rate   | Dis% | GST   | Amount           |
|-----------------------------------------------------------------------------------------------------------------------|-------|--------|------|-------|------------------|
| 1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft<br>71.50" x 47.50" - 03 nos | 72.00 | 335.00 | 0.00 | 18.00 | 28,461.60        |
| 2 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft<br>Openable - Top Hung - 23.50" x 23.50" - 04 nos    | 16.00 | 520.00 | 0.00 | 18.00 | 9,817.60         |
| 3 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft<br>23.50" x 47.50" - 03 nos                     | 24.00 | 485.00 | 0.00 | 18.00 | 13,735.20        |
| 4 2428 - Carpentry - windows - UPVC window - NA - Sft<br>2.5 Track - sliding - 41.50" x 35.50" - 01 nos               | 10.50 | 385.00 | 0.00 | 18.00 | 4,770.15         |
| 5 2428 - Carpentry - windows - UPVC window - NA - Sft<br>2.5 Track with provision only - 71.50" x 47.50" - 03 nos     | 72.00 | 330.00 | 0.00 | 18.00 | 28,036.80        |
| 6 2452 - Carpentry - windows - UPVC Fixed window - 4ft x 4ft - Sft<br>47.50" x 47.50" - 01 no                         | 16.00 | 315.00 | 0.00 | 18.00 | 5,947.20         |
| <b>Total Order Value . . .</b>                                                                                        |       |        |      |       | <b>90,768.55</b> |
| Rupees : Ninty Thousand Seven Hundred Sixty Eight and Paise Fifty Five Only.                                          |       |        |      |       |                  |

**Terms and Conditions :-****Specification / Brand** As per details given in the quotation dt. 09/03/2022.**Payment Terms** 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.**Tax** All taxes included in above price.**Delivery Date** Within 4 days.

**Delivery Location** Silver Oak Villas Part III  
Sy.No.11,12,14,15,16,17,18, 294  
Phone. 0

**Penalty For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** 1 year on workmanship.**Advance Paid** Rs. 9,077/- to be pay vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 134.**Completion Date** Work to be completed within 2 working days. Penalty of 5% of order value per week shall be levied for delay.**Measurment** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoicesFor **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_\_\_\_/\_\_\_\_/\_\_\_\_

## Estimate/Draft PO

Page(s) 2 Of 2

31-03-2022 12:54:14

Original / Office Copy / Purchase Div.Copy

must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

31/03/2022

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Name :

Date :   /  /



# M. SUDARSHAN

Fabrication of Aluminium Partitions, Door's, Windows & Glazing Work's  
H.No. 1348, Poiner Bazar, Bolaram, Sec-bad, Cell: 9849102251

GST No: 36BBIPM8347N1ZW

DELIVERY CHALLAN

|                                        |                          |
|----------------------------------------|--------------------------|
| CUSTOMER NAME AND ADDRESS              | D.C. No. 7               |
| Silver Oak Villas LLP                  | DATE 11-5-2022           |
| S-4-187/344 II Floor Main Road Sec-bad | CUSTOMER D.C. No         |
| GST 36ADBFS 3288 A2Z7                  | & DATE                   |
|                                        | CUSTOMER Dist Ref: 86933 |

| Sl. No                                                                                                                | DESCRIPTION OF THE ITEMS | QUANTITY                                                                                                  | Approx. Value Rs. |
|-----------------------------------------------------------------------------------------------------------------------|--------------------------|-----------------------------------------------------------------------------------------------------------|-------------------|
|                                                                                                                       | <u>UPVC Window's</u>     |                                                                                                           |                   |
| 1                                                                                                                     | 6'-0" x 4'-0" x 6        | 6 Nos                                                                                                     |                   |
| 2                                                                                                                     | 2'-0" x 2'-0" x 4        | 4 Nos                                                                                                     |                   |
| 3                                                                                                                     | 2'-0" x 4'-0" x 3        | 3 Nos                                                                                                     |                   |
| 4                                                                                                                     | 3'-6" x 3'-0" x 1        | 1 NO                                                                                                      |                   |
| 5                                                                                                                     | 4'-0" x 4'-0" x 1        | 1 NO                                                                                                      |                   |
| V NO 134                                                                                                              |                          |                                                                                                           |                   |
| <div>INWARD WITH TIME<br/>No: 2890<br/>Date: 10/5/22<br/>Received By: [Signature]<br/>SILVER OAK VILLAS MAT-III</div> |                          | <div>SUMMIT SALES LLP<br/>IN WARD<br/>No: 79792<br/>Date: 13/5<br/>Sign: [Signature]<br/>R.R. DIST.</div> |                   |

RECEIVED THE GOODS IN GOOD CONDITION

M. SUDARSHAN  
Sudarshan

## INSTALLATION REPORT

|                |                   |                   |              |
|----------------|-------------------|-------------------|--------------|
| Company/ firm: | SOV LLP           | Requisition nos.: | 184058       |
| Project:       | SOV - ID          | PO no.:           | 86933        |
| Supplier:      | M. M. S. S. S. S. | Material type:    | upvc windows |

Details of installation:

| Sl. No. | Date of installation | Unit no. | Material details | Size    | Qty |
|---------|----------------------|----------|------------------|---------|-----|
| 1.      | 13/5/22              | 134      | UPVC windows     | 6'x4'   | 6   |
| 2.      | 13/5/22              | 134      | UPVC windows     | 2'x2'   | 4.  |
| 3.      | 13/5/22              | 134      | UPVC windows     | 2'x4'   | 3.  |
| 4.      | 13/5/22              | 134      | UPVC windows     | 3'6"x3' | 1   |
| 5.      | 13/5/22              | 134      | UPVC windows     | 4'x4'   | 1   |
| 6.      |                      |          |                  |         |     |
| 7.      |                      |          |                  |         |     |
| 8.      |                      |          |                  |         |     |
| 9.      |                      |          |                  |         |     |
| 10.     |                      |          |                  |         |     |
| 11.     |                      |          |                  |         |     |
| 12.     |                      |          |                  |         |     |
| 13.     |                      |          |                  |         |     |
| 14.     |                      |          |                  |         |     |
| 15.     |                      |          |                  |         |     |

|        |         |
|--------|---------|
| Total: | 15 nos. |
|--------|---------|

Remarks: work completed.

|             |                 |          |               |
|-------------|-----------------|----------|---------------|
| Approved by | Project manager | Security | Admin (Audit) |
|-------------|-----------------|----------|---------------|

Note: 1. Report to be sent on completion of work 2. For partial completion

Note: 1. Report to be sent on completion of work 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing. Fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.