

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 18/5/22		Prepared by: Deepa		Serial no. 4092	
Supplier name: ARN UPVC windows + doors				HO inward no.	
Firm/Company: mrm LLP		Project: GMR		HO received date	
PO/WO date: 16/8/21		PO/WO No. 79554		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	001	13/4/22	9,02,086/-	☒ Yes ☐ No
2.			1	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			9,02,086/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			=
Amount C – Other Debits :			=
Amount D (D=A+B-C) – Amount to be credited to the supplier:			9,02,086/-
Amount E – PO / WO value:			22,19,532.80
Amount F – Difference (A – E):			1,317,446.8
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received	
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other	
Payment – due date		23/5/22	
Remarks: Part bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Deepa	APPROVED 20 MAY 2022 MINISH PARIKH MANAGER PROCUREMENT			
Sign:	<i>[Signature]</i>				
Date	18/5/22				
Approval limit	Upto 20k		Above 20k	Above 100k	Upto 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

ARN UPVC C2335M1ZY

TAX INVOICE

Original for Recipient
Duplicate for Supplier / Transport
Triplicate for Supplier

001 ARN UPVC WINDOWS AND DOORS

Plot No. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad. Mob. : 9700057664

DETAILS OF RECEIVER (BILLED TO)

M/S- Modi Reality Mallapur LLP
5-4-187/3 & 3, II Floor, Saham
mansion, M.R. Road, Sec-bad

TRANSPORTATION NAME :

VEHICLE NO. : L/R No.

DATE & TIME OF SUPPLY 13-04-2022

PLACE OF PF SUPPLY

DETAILS OF CONSIGNEE (SHIPPED TO)

16 Flats Bill

P.O NO - 79554

STATE CODE : GSTIN NO.

STATE CODE : 36 GSTIN NO 36AAEFM1459R12P

S.No.	HSN CODE	DESCRIPTION	QUANTITY	RATE	AMOUNT Rs. Ps.
①	39252000	upvc sliding windows 6'x4'	62 NOS	360/-	5,35,680 = 0
②	39252000	" " " 4'x3'	16 NOS	360/-	69,120 = 0
③	39252000	" " " 3'x4'	2 NOS	360/-	8,640 = 0
③	39252000	upvc ventilators # 2'x2 1/2'	64 NOS	472/-	1,51,040 = 0
Flat nos :- B-108, B-107, B-305 B-306, B-307, B-308, B-405, B-406, B-407, B-408, B-505 B-506, B-507, B-601, B-602, B-603.					

INWARD
MODI REALTY MALLAPUR LLP
Ward No 8/20 DL 13/4/22
Date 13/4/22
Signature




BANK DETAILS : STATE BANK OF INDIA, MOULALI BRANCH
ARN UPVC WINDOWS AND DOORS
A/C. No. 39583763458 IFSC Code : SBIN0020096

TOTAL BEFORE TAX	7,64,480 = 0
ADD : CGST 9%	68,803 = 0
ADD : SGST 9%	68,803 = 0
ADD : IGST	
TAX AMOUNT GST	1,37,606 = 0
GRAND TOTAL	9,02,086 = 0

Rupees in words :
Once goods will not be taken back
Interest @24% p.a. will be charged if payment not made within 15 days from the date of the Bill.
Subject to Secunderabad Jurisdiction only.
We are not Responsibility Cases sooner the goods leave our premises
E.O.E.,

Reviver Stamp & Signature



For ARN UPVC WINDOW AND DOORS

Signature
Authorised Signatature



Purchase Order

Modi Reality Mallapur LLP
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad
GST No. : 36AAEFM1459R1ZP

Supplier Details

ARH UPVC Windows and Doors

Plot No. 44, Surya Nagar, Beside Govt. Hospital, Mallapur, Hyderabad - 50004

GSTIN : 36BNDPC2335M1ZY

9700057664

Doc No : 79554 18/12/20
Doc Date : 16-05-2021
Quote No : Nil
Quote Date : 21-01-2021
SupplyType : Supply And Installation

Kind Attn : Mr. Rohith Kumar

Place Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1. 2437 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 5ft X 4ft - Sft 11.4 x 47.00 - 16 nos	3,552.00	360.00	0.00	18.00	1,508,889.60
2. 2437 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 4ft X 3ft - Sft 47.00 x 47.00 - 16 nos	480.00	360.00	0.00	18.00	203,904.00
3. 2451 - Carpentry - windows - UPVC Ventilator - 2ft 6in X 2ft - Sft 24.50 x 24.50 - 160 nos	600.00	472.00	0.00	18.00	463,680.00
4. 2439 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 3ft X 4ft - Sft 13.1 x 47.00 - 16 nos	144.00	360.00	0.00	18.00	60,472.00

Total Order Value : 2,219,532.80

Rs. 22,19,532.80 Two Lakh(s) Nineteen Thousand Five Hundred Thirty Two and Paise Eighty Only.

Terms and Conditions

Specification / Brand : As per details given in the quotation dt. 21/01/2021

Payment Terms : 10% as advance & balance on delivery of material and work. Advance paid to be proportionately deducted.

Tax : All taxes included in above price.

Delivery Date : To be delivered over 3 weeks from advice by site. To be delivered in parts as given by site through email and approved by purchase division.

Delivery Location : Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone : Contact Security _____ Admin 9502211011

Penalty For Delay : Bills must be submitted to M.O. within 30 days of completion of work. 10% pty on value

Transportation Cost : Included in the above price

Warranty : 1 year on workmanship

Payment : By 221553280 to be pay vide cheque no. and

Other Terms : We reserve the right to reject items not conforming to quality and specifications. Above order for 40 flats of B block purpose
Completion Date : Work to be completed by October 2021. Penalty of 5% of order value per week shall be levied for delay

Measurement : Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security : Supplier shall be responsible for security and storage of materials at site at its risk and cost.

Prices : Prices shall remain fixed, Subject to change in GST for a period of 12 months.

Books of accounts verified and
no bills wrt this PO were
received by accounts
Name: *Rajalank*
Sign: *[Signature]*
Date: *20/5*

Part bills received
but bill no- 001 is not
received in our cash

[Signature]
20/5

016 23/7/22 9,28,518-00
001 13/4/22 9,02,086

Modi Reality Mallapur LLP

Authorized Signature

Accepted the above Terms and Conditions

Company Name			Site & Phase		Supplier		Material Requested by and date	
SHEKIL P			CHIR					
No	Description	Size	Quantity	Units	Inward No	Date		
1	1 PVC Window/ Bedroom (drawing)	6'X4'	148	Nos		04/08/21		
2	1 PVC Windows (kitchen window)	4'X3'	40	Nos		12/46		
3	1 PVC Ventilators top hung (toilets)	2'0" X 2'	100	Nos		18/7/19		
4	1 PVC Window/ Bedroom / drawing	3'X4'	12	Nos				
5								
6								
7								
8								
9								
10								

Remarks: For B-block (1660 SR) 40 flats, 3 track with mesh as per MD sir finalization. CV 1, 2017.

Total no: 101, 102, 103, 106, 107, 108, 204, 205, 301 to 308, 401 to 408, 501 to 508 & 601 to 608 of B-Block.

Prepared By: A Sivani

Sign & Date: 04/08/2021

Approved by: [Signature]

Sign & Date: 11 AUG 2021

APPROVED BY: [Signature]

11 AUG 2021

MANAGING DIRECTOR

INSTALLATION REPORT

(B)

Company/ firm:	MIRMUP	Requisition nos.:	187210
Project:	GMR	PO no.:	79554
Supplier:	ARN UPVC Windows	Material type:	UPVC Windows

Details of installation: and doors.

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	12/04/22	no's	UPVC windows	6'x4'	62 no's
2.			UPVC Windows	4'x3'	16 no's
3.			" "	3'x4'	2 no's
4.			" "	2'x2 1/2'	64 no's
5.					
6.					
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					144 no's

Remarks: UPVC Windows installation for B-102, B-107, B-305, B-306, B-307, B-308, B-405, B-406, B-407, B-408, B-505, B-506, B-507, B-601, B-602, B-603 flats.

Approved by	Project manager	Security	Admin/Audit
	<i>[Signature]</i>	<i>[Signature]</i> 13/4/22	<i>[Signature]</i> 13/4/22

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.