

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	24/5/22	Prepared by	Gnanika	Serial no.	
Supplier name	Hi-tech Infra projects			HO inward no.	
Firm/Company	Dr. NRK Biotech Pvt Ltd			HO received date	
PO/WO date	14/5/22	PO/WO No.	88270	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	101	9/5/22	20,000/-	☒ Yes ☐ No
2.	092	7/5/22	45,000/-	☐ Yes ☐ No
3.	083	6/5/22	90,000/-	☐ Yes ☐ No
4.			/	☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 155,000/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC Report	Proof of delivery matches MRN ☒ Yes ☐ No
----------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value:

Amount F – Difference (A – E):

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date

Remarks:

One cu/mtr excess received, PO closed.

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Gnanika				
Sign:					
Date	24/5/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

(ORIGINAL FOR RECIPIENT)



Hi-Tech Infra Projects - (1 April 22 - 31 March 23)
Survey No.49/2, Haridasapally (V), ECIL
Keesara(M) Medchal (Dist)
Hyderabad-500083
GSTIN/UIN: 36AALFH6114K1Z7
State Name : Telangana, Code : 36
E-Mail : hitechinfraprojects99@gmail.com

Invoice No.

101

Dated

9-May-22

Buyer's Order No.

NRK/M30/TP

Dated

6-May-22

Buyer (Bill to)

DR NRKBIOTECH PRIVATE LIMITED
Plot No.11, TSIIIC Industrial Development
Area, Sno.230 to 243, Turkapally,
Hyderabad, Medchal-Malkagiri, Telangana,500078.
GSTIN/UIN : 36AACCD2775Q1Z3
State Name : Telangana, Code : 36
Place of Supply : Telangana

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M30 Ready Mix Concrete	38245010	4,000 Cum.	4,237.29	Cum.	16,949.16
		CGST				1,525.42
		SGST				1,525.42
Total						₹ 20,000.00



Amount Chargeable (in words)

INR Twenty Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	16,949.16	9%	1,525.42	9%	1,525.42	3,050.84
Total	16,949.16		1,525.42		1,525.42	3,050.84

Tax Amount (in words) : INR Three Thousand Fifty and Eighty Four paise Only

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature


Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 131805000943

Branch & IFS Code : Kapra & ICIC0001313


for Hi-Tech Infra Projects - (1 April 22 - 31 March 23)



SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

(ORIGINAL FOR RECIPIENT)



This is a Computer Generated Invoice

(ORIGINAL FOR RECIPIENT)



Buyer (Bill to)	
-----------------	--

DR NRKBIOTECH PRIVATE LIMITED
Plot No.11, TSIIIC Industrial Development
Area, S.no.230 to 243, Turkapally,
Hyderabad, Medchal-Malkajgiri, Telangana,500078.
GSTIN/UIN : 36AACCD2775Q1Z3
State Name : Telangana, Code : 36
Place of Supply : Telangana

Invoice No.	
-------------	--

083

Buyer's Order No.

NRK/M30/TP

Dated	
-------	--

6-May-22

Dated

6-May-22

A circular purple ink stamp. The outer ring contains the text "SUMMIT SALES LTD." at the top and "R.R. DIST." at the bottom, separated by two stars. The center of the stamp contains the word "INWARD" above a series of horizontal lines. Handwritten in blue ink are: "No. 94706" on the first line, "Date: 23/5" on the second line, "Sign: L" on the third line, and a large "L" on the fourth line.

Amount Chargeable (in words)

INR Ninety Thousand Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total Tax Amount
			Rate	Amount	Rate	Amount	
		76,271.22	9%	6,864.40	9%	6,864.40	13,728.80
38245010							
Total		76,271.22		6,864.40		6,864.40	13,728.80

Tax Amount (in words) : **INR Thirteen Thousand Seven Hundred Twenty Eight and Eighty paise Only**

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 131805000943

Branch & IFS Code : **Kapra & ICIC0001310**

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

for Hi-Tech Infra Projects - (1 April 22 - 31 March 23)

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

From: mounika
Sent: 24 May 2022 12:59
To: hitech infra projects
Subject: Short fall


Hi-Tech-Infra Projects,

Mr.Narender Goud,

We received short material against your invoice no 0912, 0917, 0922, 0932, 0942, 0970 dt:06.05.22, 07.05.22, 09.05.22 for 4340 kg's against our Po No 88270 dated 14.05.22. We are deducting amount Rs.8861/- for the same.

Regards,

Mounika.M
Purchase Officer | +91 95021 77933 | Mounika.m@modiproperties.com
Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities


24/05/22

Purchase Order

Page(s) 1 Of 1

24-05-2022 12:11:37



88270

copy

27.04.22 12:24:13

From Company : **DR.NRK Biotech Private Limited**
Plot no.11,, TSIIC Industrial Development Area, Sno.230 to 243,
Malkajgiri, Telangana, 500078
G S T No. : 36AACCD2775Q1Z3

Supplier Details

Hi-Tech Infra Projects
Sy.No. 49/2 Haridaspally,Dammaiguda-500083

GSTIN 36AALFH6114K1Z7

9160191602

Doc No	88270	186305
Doc Date	14-05-2022	
Quote No	NIL	
Quote Date	14-05-2022	
SupplyType	Supply	

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	30.00	4,900.00	0.00	0.00	147,000.00
Total Order Value . . .					147,000.00

Rupees : One Lakh(s) Fourty Seven Thousand Only.

Terms and Conditions :-

Specification /	All items shall be of Ultratech brand/company
Payment Terms	Within 30 days of delivery.
Tax	All taxes included in above price.
Delivery Date	Delivery as per Site Engineer.Contact Person Mr Anandji-9246548074.
Delivery Location	Nextopolis Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal Phone. .
Penalty For Delay	5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment as per actual receipt of material. Above material for raft wall & staircase casting purpose.
Completion Date	NA
Measurment	Nil
Security	Nil
Remarks	Original Invoice+copy of proof of delivery is required to process invoice for payment.Do Not send original invoice to site.Original invoices must be sent to HO Office or Purchase site Office. proof of delivery/DC Can be sent by email.

4340 x 4900

2400

8861/-

For **DR.NRK Biotech Private Limited**

Authorised Signatory

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Name : _____

Name : _____

Date : __/__/__

Purchase Order

Page(s) 1 Of 1

14-05-2022 14:51:17

Original / Copy / File

From Company : **DR.NRK Biotech Private Limited**

Plot no.11,, TSIIC Industrial Development Area, Sno.230 to 243, Turkapally, Hyderabad, Medchal
Malkajgiri, Telangana, 500078
G S T No. : 36AACCD2775Q1Z3

Supplier Details

UltraTech Cement Limited (Unit.UltraTech Concrete)
503,Aditya Trade Centre,Ameerpet,Hyderabad-500038

GSTIN 36AAACL6442L1ZB

040-66430440

040-66430430

9848027857

Doc No	88270	186305
Doc Date	14-05-2022	
Quote No	NIL	
Quote Date	14-05-2022	
SupplyType	Supply	

Kind Attn : Mr Anil Baredi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	30.00	4,900.00	0.00	0.00	147,000.00
Total Order Value . . .					147,000.00
Rupees : One Lakh(s) Fourty Seven Thousand Only.					

Terms and Conditions :-**Specification /** All items shall be of Ultratech brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Delivery as per Site Engineer.Contact Person Mr Anandji-9246548074.

Delivery Location Nextopolis
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone. .

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.**Transportation** Included in the above price.**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment as per actual receipt of material. Above material for raft wall & staircase casting purpose.**Completion Date** NA**Measurment** Nil**Security** Nil

Remarks Original Invoice+copy of proof of delivery is required to process invoice for payment.Do Not send original invoice to site.Original invoices must be sent to HO Office or Purchase site Office. proof of delivery/DC Can be sent by email.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Pa/Req. processed-post approval.
☒ Approval for technical details/clarification
☒ Replenishing SLLP stock
☐ Other

Cancelled PO on SL RMC Plant
Placed order on Hitech - Infra
24/5/22

For **DR.NRK Biotech Private Limited**

Authorised Signatory

Name :

14/05/2022

Accepted the above Terms And Conditions

For **UltraTech Cement Limited (Unit.UltraTech**

Name :

Date : _/_/

Requisition Form

Company Name:		DR.NRK BioTech Pvt Ltd		Date:		02.05.2022	
Site & Phase:		Nextopolis		Time:		14:55	
Supplier				Req. No.		186305	
Material required before date:		Urgent		ID No.		76116	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	RMC	M 30	30	M3			
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
Remarks: Towards raft wall & staircase casting use purpose .							
Prepared By		S.Shravya		Approved by		C.Balamuralikrishana	
Sign. & Date		02.05.2022		Sign. & Date		02.05.2022	

Note: on receipt of material at site write inwards number and date in last 2 columns.

C. Balu
02.05.2022

APPROVED BY
14 MAY 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
14 MAY 2022
MINISH PARIKH
MANAGER PROCUREMENT

PO
88270

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nextopols	Flat / Villa no.:	Towards raft wall & staircase casting use purpose
Supplier:	HI -TECH INFRA PROJECTS	Slab no.:	-
Requisition nos.:	186305	A. Estimated quantity:	30
PO nos.:	88270	B. Requisition quantity:	30
Sign of Security	Sign of Admin	C. Actual quantity poured	18
NRKAI	Shang Das	D. Difference (C-A)	12

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.5.2022	09:11	13:18	13:40	07	0912	16800	15700	1100			
2.	06.5.2022	13:24	16:34	17:00	07	0917	16800	16230	570			
3.	06.5.2022	17:02	19:16	19:40	04	0922	9600	8860	740			
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					18		43200	40790	2410			
Remarks	As per po ordered 30 M 3 but consumed 18 M 3.											

Note: 1. Report to be sent on a daily basis to purchase@medhyaproperties.com and report@medhyaproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nextopols	Flat / Villa no.:	Towards raft wall & staircase casting use purpose
Supplier:	HI -TECH INFRA PROJECTS	Slab no.:	-
Requisition nos.:	186305	A. Estimated quantity:	30
PO nos.:	88270	B. Requisition quantity:	30
Sign of Security	Sign of Admin	C. Actual quantity poured	09
MT EAJ	Sign of Project Manger	D. Difference (C-A)	21

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.5.2022	10:17	17:15	17:50	06	0932	14400	13300	1100			
2.	07.5.2022	17:15	18:47	19:10	03	0942	7200	6680	520			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					09		21600	19980	1620			
Total:												
Remarks	As per po ordered 30 M 3 but consumed 09 M 3 .											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main building
Project:	Nextopols	Flat / Villa no.:	Towards raft wall & staircase casting use purpose
Supplier:	HI -TECH INFRA PROJECTS	Slab no.:	-
Requisition nos.:	186305	A. Estimated quantity:	30
PO nos.:	88270	B. Requisition quantity:	30
Sign of Security	Sign of Admin	C. Actual quantity poured	04
MJDAJ	Sign of Project Manger	D. Difference (C-A)	26

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	09.5.2022	11:15	17:34	18:00	04	0970	9600	9290	310			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					04							
Total:							9600	9290	310			
Remarks	As per po ordered 30 M ³ but consumed 04 M ³ .											

Note 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.