

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	26/05/22	Prepared by	Varajathi	Serial no.	4497
Supplier name	VR Infra concrete	Project	NGH	HO inward no.	
Firm/Company	M P P L R	PO/WO No.	87519	HO received date	
PO/WO date	19/04/22			Scan ID	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0076/2022-23	10/05/22	61,600/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 61,600/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: pouring report attached

Proof of delivery matches MRN: ☒ Yes ☐ No

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value:

Amount F – Difference (A – E):

Quantity received as per PO / WO

☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO

☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date

30/05/22

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Varajathi				
Sign:	[Signature]	27 MAY 2022			
Date	26/05/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

1981

Tax Invoice

VR INFRA CONCRETE SY.NO.40, NEAR NALLA MALLA REDDY ENGG.COLLEGE, KACHAVANI SINGARAM (V), GHATKESAR (M), MEDCHAL DIST HYDERABAD. GSTIN/UIN: 36AARFV6250E1ZV State Name : Telangana, Code : 36 E-Mail : vrinfraconcrete@gmail.com	Invoice No. 0076/2022-23	Dated 10-May-22
Buyer (Bill to) MODI REALITY POCHARAM LLP 5-4-187/3 AND 4, SOHAM MANSION, M G ROAD, SECUNDERABAD, Hyderabad GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	Buyer's Order No.	Dated
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	RMC M-30	38245010	14.00 CM	3,728.81	CM		52,203.38
	OUTPUT CGST @9%				9 %		4,698.30
	OUTPUT SGST @9%				9 %		4,698.30
	ROUND OFF						0.02
Total			14.00 CM				RS 61,600.00

Amount Chargeable (in words)

E. & O.E

INR Sixty One Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	52,203.38	9%	4,698.30	9%	4,698.30	9,396.60
Total	52,203.38		4,698.30		4,698.30	9,396.60

Tax Amount (in words) : **INR Nine Thousand Three Hundred Ninety Six and Sixty paise Only**

Company's Bank Details

Bank Name : ICICI BANK
 A/c No. : 132005001993
 Branch & IFS Code : UPPAL BRANCH & ICIC0001320

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for VR INFRA CONCRETE

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(s) : 01

19-04-2022 3:29:33 PM



87519

20.04.22 3:07:36

From Company : **Modi Realty Pocharam LLP**

5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad

G S T No. : 36ABIFM1836H1Z7

Supplier Details

VR Infra Concrete

SY NO 40, near nalla malla reddy engg college, kachavani
sangram(v), Ghatkesar, Medchal.

8309408403

Doc No 87519 181930

Doc Date 19-04-2022

Quote No NIL

Quote Date 19-04-2022

SupplyType Supply

Kind Attn : **Mr Satyanarayana**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	14.00	4,400.00	0.00	0.00	61,600.00
Total Order Value . . .					61,600.00

Rupees : Sixty One Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nilgiri Heights

pocharam

Phone. 9849497484

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material. Above material for Block-A-Flat No 1,2,3,8,9-Coloum-3-Casting work purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Pocharam-Contact Person Mr Vijay-9849497484.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☒ Approval for technical details/clarification
- ☒ Replenishing SSSLP stock
- ☐ Other



1230X4400 = 1,933/-
2800

For **Modi Realty Pocharam LLP**

Authorised Signatory

Name : 19/04/2022

Accepted the above Terms And Conditions

For **VR Infra Concrete**

Name : _____

Date : ____/____/____

Requisition Form

Company Name:	Modi Realty Pocharam LLP	Date:	19-04-2022
Site & Phase :	Niligiri Heights	Time:	13:20
Supplier:	VR Infra	Req. No.	181930
Material required before date:	20.04.22	ID No.	75722

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M30 Grade	14	CUM	4400	
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: For Block - A - Flat No - 1,2,3,8,9 - Column - 3 - Casting Work Purpose

Prepared By	Vijay Raj	Approved by	
Sign. & Date	19.04.2022	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	1,2,3,8&9
Supplier:	VR infra concrete	Slab no.:	-
Requisition nos.:	181930	A. Estimated quantity:	14 cu.m
PO nos.:	87519	B. Requisition quantity:	14 cu.m
Sign of Security	Sign of Admin	C. Actual quantity poured	14cu.m
		D. Difference (C-A)	0cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	22.04.22	09:03	09:10	10:00	7 cu.m	1830	16800	16160	540	1173	-	-
2.	22.04.22	01:23	01:30	14:00	7 cu.m	1834	16800	16210	590	1082	-	-
3.												
4.												
5.												
6.												
7.												
Total:					14 cu.m					2250/-		
Remarks	Po completed											

Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report-audit@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight of all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per lotic purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Deduction

From: vanajakshi . (vanajakshi@modiproperties.com)

To: vrinfraconcrete@gmail.com

Date: Friday, May 27, 2022, 11:34 AM GMT+5:30

We recieved short material against your invoice number :0076/2022-23 dated:10/05/2022 for 1230 kg's against our po number:87519 dated:19/04/2022 .We are deducting amount of Rs.1933/- for the same .

Please Note

Regards,

Vanajakshi

Head office details:

Modi Properties Pvt. Ltd.,

5-4-187/3&4,

Soham Mansion,