				1	T.
	rks on requisi	tion by site report.			
Prepared by: Report from/t		MINISH 15-05-22 TO 20-05-22			
Report Date	U	01-06-2022		Date	
Site:		GMR		Remarks by S	hiva Krishna
Ditc.		CHR		Remarks by B	If material is not
Requisition No	Requisition Date	Material Descscription	Purchase Manager - Remarks	Material delivered?	delivered - is delay justified?
		O/WO not prepared 3 working days after requisitions			,
193133			Quotes to receive		
193074		MS Pipe (B-Class)300Dia	Rates under negotiation		
193072		MS Pipe (B-Class)200Dia	Rates under negotiation		
193177		Canon zoom lens camera	No stock on Amazon-Local Purchase		
193221		Fox tlae trees	Anand Sir Confirmation to receive		
193224	18-05-22	Electrical Wires	PO No-88391 Collect from SSLLP		
192872	22 02 22	fire safety doors	partly delivered		
192871		fire safety doors	partly delivered		
193094		panel doors	Collect from SSLLP on 02/06/22		
193110		panel doors	Collect from SSLLP on 02/06/22		
193118		panel doors	Collect from SSLLP on 02/06/22		
193132			No stock with vendor delivery next week		
193173			work in progress		
193171	07-05-22		partly delivered		
193178	07-05-22	Asbestos Cement sheets	PO No-88142 Contact supplier		
193189		Pvc material	partly delivered		
193195			Delivered		
193200		3 core cable wire (copper)	partly delivered		
193209			No Stock at SSLLP-Note sent to MD		
193220			PO No-88447 Contact Supplier		
193223			Delivered		
193222			Delivered		
193227		Roff stone tile adhesive	Delivered		
193229	18-05-22	Pvc material	Delivered		
				†	
				1	
			1	<u> </u>	