

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 03/06/22		Prepared by: Ramya		Serial no. 4810	
Supplier name: Cemex Infra				HO inward no.	
Firm/Company: MHP Ltd		Project: SOV-III		HO received date	
PO/WO date: 27/05/22		PO/WO No. 88638		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	56	30/5/22	81,900/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			81,900/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	Pour Report Enclosed	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,357/-
Amount E – PO / WO value:			80,543/-
Amount F – Difference (A – E):			1,00,800/-
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		06/06/22	
Remarks: final Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ramya				
Sign:					
Date	03/06/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36		Invoice No. 56 Dated 30-May-2022 Delivery Note Mode/Terms of Payment Supplier's Ref. 397 to 399 Other Reference(s) Buyer's Order No. 88638-185206 Dated 27-May-2022 Despatch Document No. Delivery Note Date Despatched through Destination Terms of Delivery	
---	--	---	--

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	19.50 cum	3,559.32	cum	69,406.74
	SGST				9 %	6,246.61
	CGST				9 %	6,246.61
	Round Off					0.04
Total			19.50 cum			Rs 81,900.00

Amount Chargeable (in words) E. & O.E

INR Eighty One Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	69,406.74	9%	6,246.61	9%	6,246.61	12,493.22
Total	69,406.74		6,246.61		6,246.61	12,493.22

Tax Amount (in words) : **INR Twelve Thousand Four Hundred Ninety Three and Twenty Two paise Only**

Company's Bank Details
 Bank Name : UNION BANK OF INDIA
 A/c No. : 261611100001529
 Branch & IFS Code : RAMPALLE & UBIN0826162
 for CEMEX INFRA
 Authorised Signatory

Declaration
 We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

27-05-2022 2:15:01 PM



20.05.22 3:37:21

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36AANFC3197R1ZJ

8367099999

9848210686

Doc No	88638	185206
Doc Date	27-05-2022	
Quote No	NIL	
Quote Date	27-05-2022	
SupplyType	Supply	

Kind Attn : G.Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	24.00	4,200.00	0.00	0.00	100,800.00
Total Order Value . . .					100,800.00

Rupees : One Lakh(s) Eight Hundred Only.

Terms and Conditions :-

Specification / Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager.

Delivery Location Silver Oak Villas Part III.Contact Person Mr Purshottam-9502177288.
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pfty on value of order will be deducted in delay submission of bills.

Transportation Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for Commercial complex water tank bottom slab purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

840 x 4200 = 1,3571
2,600
3/6/22

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

Accepted the above Terms And Conditions

For **CEMEX INFRA**

[illegible]

APPROVED BY
28 MAY 2022
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Sump walls purpose
Project:	SOV	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185206	A. Estimated quantity:	24
PO nos.:	88638	B. Requisition quantity:	24
Sign of Security	Sign of Admin	C. Actual quantity poured	19.5
		D. Difference (C-A)	4.5

APPROVED BY
Sign of Project Manager
30 MAY 2022
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	26.05.22	22.45	23.12	22:35	6.5	397	15600	14760	840	1470		
2.	26.05.22	23.50	00.15	00.25	6.5	398	15600	15580	0	0		
3.	26.05.22	00.25	00.45	00.55	6.5	399	15600	15580	0	0		
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					19.5 Cumts							
Remarks							46800 Kgs	45920 Kgs				

Note: 1. Report to be sent on a daily basis to puthaseva@modproperties.com and report audition@modproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Deduction

From: ramya . (ramya@modiproperties.com)

To: cemexinfra9@gmail.com

Date: Friday, June 3, 2022, 04:17 PM GMT+5:30

CEMEX INFRA

Mr.Surendhar,

We recieved short material against your invoice number :56 dated:30/05/2022 for 840 kg's against our po number:88638 dated:27/05/022 .We are deducting amount of Rs.1357/- for the same .

Please Note

Regards,

Ramya.

Head office details:

Modi Properties Pvt. Ltd.,

5-4-187/3&4,

Soham Mansion,