

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 04/06/22		Prepared by: Ranya		Serial no. 4898	
Supplier name: A Srisai Vishal Enterprises		HO inward no.			
Firm/Company: MRP LLP		Project: NCH		HO received date	
PO/WO date: 12/04/22		PO/WO No. 87324		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	07	05/05/22	9,300/-	☒ Yes ☐ No
2.	08	05/05/22	43,400/-	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			52,700/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.: Brick Report Enclosed.	Proof of delivery matches MRN		☒ Yes ☐ No
Amount B –Other Credits : Transportation charges			—
Amount C –Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			52,700/-
Amount E – PO / WO value:			68,200/-
Amount F – Difference (A – E):			15,500/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		13/06/22	
Remarks: close 'PO' Final Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ranya	APPROVED			
Sign:					
Date:	04/06/22	07 JUN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Reality pochrama Cp
pochrama

Inv. No. 007 Date : 05.05.22

D.C. No. 031 Date :

P. O. 87324 Date :

Payment

Party GSTIN 36AB2FM1836127

State : **TELANGANA**

Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16					
	6X8X16 →		300	31	sq	9300.200
	6X8X12					


Rupees in words Twenty Three thousand only
TOTAL
9300.200

SGST @

%

CGST @

%

GRAND TOTAL
9300.200

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gudumakurthi Vill, Keerthi MCL, Medchal-Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36AC2PL1512M12P

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

Mr. Modi Ravi Kant Inv. No. CC-222

Documama D.C. No. 8-231 Dt. 8-23-22

P.O. 87324 Cite. 87324

Payment 87324

State : TELANGANA Code : 36

S.No	PARTICULARS	HSN CODE	QTY	RATE	UT	AMOUNT
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Muttu					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	6X8X12		500	21	12	10500
	6X8X12					
	6X8X12					

Figures in words Rs. 10500/- TOTAL

Sgt. 87324

NAME : SRI SAI VISHAL ENTERPRISES

BANK NAME : HDFC BANK

ACCOUNT NO. : 5020012547341

IFSC CODE : HDFC0000368

Branch : Nacharam

E & O.E.

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Realty pochurama Uj
pochurama

Inv. No. 008 Date : 05.05.22

D.C. No. 019,020,021,025 Date : _____

P. O. 87324 Date : _____

Payment _____

Party GSTIN 36AB2FM1836127

State : **TELANGANA** Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16					
	6X8X16 →		1600	31	dbi	43,400
	6X8X12					



Rupees in words four Three Thousand -
four hundred only

Name : SRI SAI VISHAL ENTERPRISES
 Bank Name : HDFC BANK
 Account No. : 50200042541343
 IFSC Code : HDFC0000368 Branch : Nacharam

TOTAL 43,400.00
 SGST @ %
 CGST @ %
 GRAND TOTAL 43,400.00

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

IFSC Code : HDIC0000388 Branch : Nacharam Account No. : 6020004254733 Bank Name : HDIC BANK Name : SRI SAI VISHAL ENTERPRISES

CGST @ 18% CGST @ 18%

SGST @ 18%

Grand Total 43,100.00

Total 43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

43,100.00

Purchase Order

Page(s) 1 Of 1

12-04-2022 16:18:43



87324

04.04.22 1:33:43

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500
G S T No. : 36ABIFM1836H1Z7

Supplier Details

Sri Sai Vishal Enterprises
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,
Telangana-500017.

GSTIN 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	87324	181917
Doc Date	12-04-2022	
Quote No	Nil	
Quote Date	19-05-2021	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1005 - Building material - Cement Solid Blocks - 6 In x8 In x16 In - nos	2,200.00	31.00	0.00	0.00	68,200.00
Total Order Value . . .					68,200.00

Rupees : Sixty Eight Thousand Two Hundred Only.

Terms and Conditions :-

Specification /	Items shall be of 25kgs approx. Strength minimum 30kgs/cm2, QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Nilgiri Heights pocharam Phone. .9849497484
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for stair case 1, 2 in block A-lower & upper basement purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Original invoice + copy of proof of delivery is required to process invoice for payment . Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of deli vary /DC can be sent by email.



For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SSSLP stock
- ☐ Other

For **Modi Realty Pocharam LLP**

Authorised Signatory

Name : _____

12/04/2022

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**

Date : ____/____/____

Requisition Form - Cement Blocks						
Company	Modi Reality Pocharam LLP			Site & Phase	Nilgiri Heights	
Req. no.	181917			Req. Date	12.04.22	
Material required before	14.04.22			ID no.	75523	
Prepared by:	Vijay Raj			Approved by (sign):		
Flat / Block no:	For Staircase - 1,2 in Block - A - Lower and Upper Basement					
S No.	Falt / villa type	Units	No. of flats / villas	Requirement per flat / villa - 6" Cement blocks (16"x8"x6")	Requirement per flat / villa - 4" Cement blocks (16"x8"x4")	Qty required - 6" Cement blocks (16"x8"x6")
1	Type E - 3BHK - 1,200 sqft	Nos	-	-	-	-
2	Type G - 3BHK - 1,200 sqft	Nos	-	-	-	-
3	Type F - 2BHK - 1130 Sqft	Nos	-	-	-	-
4	Type D (a) - 3BHK - 1625 Sqft	Nos	-	-	-	-
5	Type D (b) - 3BHK - 1625 Sqft	Nos	-	-	-	-
6	CA Works	Nos	1.0	2,200.0	-	2,200.0
	Total					2,200.0
S No.	Item Description	Units	Qty required	Stock at site	Balance Qty to be ordered	
1	6" Cement blocks (16"x8"x6")	Nos	2,200.0	-	2,200.0	
2	4" Cement blocks (16"x8"x4")	Nos	-	-	-	
	Total					

84324

APPROVED

Note: 10% of blocks must be half size

Note: 10% of blocks must be half size

APPROVED BY
13 APR 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
12 APR 2022
MINISH PARIKH
MANAGER PROCUREMENT

Internal memo no. 903/35/A

Annexure -D

Cement Blocks – Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	1819/7	Total PO quantity:	2200
Project:	NGH	PO No.	87324	Quantity delivered in earlier period:	700
Block /Flat / Villa no.:	Block A	Total material delivered	No	Quantity delivered during week:	700
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	800
Sign of security		Sign of Admin		Sign of Project manager	
Date	21.04.2022	Date	21.04.2022	Date	21.04.2022

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	15.04.22	10:48 am	6X8X16	350	019	11199	106124
2.	15.04.22	15:57 pm	6X8X16	350	020	11203	106162
Total:				700			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	16.04.22	15:09 pm	6X8X16	350	021	11204	106329
2.	21.04.22	10:48 am	6X8X16	350	025	11214	106330
Total:				700			

Remarks:

Note: 1. Report to be emailed to purchase@modiproperties.com and report-modi@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks – Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181917	Total PO quantity:	2200
Project:	NGH	PO No.	87324	Quantity delivered in earlier period:	1400
Block /Flat / Villa no.:	Block A	Total material delivered	No	Quantity delivered during week:	300
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	500
Sign of security		Sign of Admin		Sign of Project manager	
Date	05.05.2022	Date	05.05.2022	Date	05.05.2022

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	15.04.22	10:48 am	6X8X16	350	019	11199	106124
2.	15.04.22	15:57 pm	6X8X16	350	020	11203	106162
3.	16.04.22	15:09 pm	6X8X16	350	021	11204	106329
4.	21.04.22	10:48 am	6X8X16	350	025	11214	106330
Total:				1400			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	26.04.22	14:01 pm	6X8X16	300	031	11230	106521
Total:				300			
Remarks:							

Note: 1. Report to be emailed to: purchase@modiproperties.com and report to: audit@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculator. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks – Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181917	Total PO quantity:	2200
Project:	NGH	PO No.	87324	Quantity delivered in earlier period:	-
Block /Flat / Villa no.:	Block A	Total material delivered	No	Quantity delivered during week:	700
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	1500
Sign of security		Sign of Admin		Sign of Project manager	
Date	16.04.2022	Date	16.04.2022	Date	16.04.2022

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
3.							
Total:							

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	15.04.22	10:48 am	6X8X16	350	019	11199	106124
2.	15.04.22	15:57 pm	6X8X16	350	020	11203	106162
Total:				700			
Remarks:							

Note: 1. Report to be emailed to purchase@modinperies.com and report-audit@modinperies.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.