

PURCHASE DIVISION
Advice for approval for credit to supplier

E

Date: 08/06/22		Prepared by: Ramya		Serial no. 4799	
Supplier name: Cemex Infra				HO inward no.	
Firm/Company: MHPCL		Project: SOW-III		HO received date	
PO/WO date: 14/05/22		PO/WO No. 88280		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	57	30/05/22	4,62,000/-	☒ Yes ☐ No
2.	58	30/05/22	46,200/-	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			5,08,200/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	Pour Report Enclosed	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			3,570/-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			5,04,630/-
Amount E – PO / WO value:			5,04,000/-
Amount F – Difference (A – E):			630/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		13/06/22	
Remarks: final Bill			

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	Ramya				
Sign:					
Date	08/06/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">Invoice No. 57</td> <td style="width: 50%;">Dated 30-May-2022</td> </tr> <tr> <td>Delivery Note</td> <td>Mode/Terms of Payment</td> </tr> <tr> <td>Supplier's Ref. 380 to 396</td> <td>Other Reference(s)</td> </tr> <tr> <td>Buyer's Order No. 88280-185200</td> <td>Dated 14-May-2022</td> </tr> <tr> <td>Despatch Document No.</td> <td>Delivery Note Date</td> </tr> <tr> <td>Despatched through</td> <td>Destination</td> </tr> <tr> <td colspan="2">Terms of Delivery</td> </tr> </table>	Invoice No. 57	Dated 30-May-2022	Delivery Note	Mode/Terms of Payment	Supplier's Ref. 380 to 396	Other Reference(s)	Buyer's Order No. 88280-185200	Dated 14-May-2022	Despatch Document No.	Delivery Note Date	Despatched through	Destination	Terms of Delivery	
Invoice No. 57	Dated 30-May-2022														
Delivery Note	Mode/Terms of Payment														
Supplier's Ref. 380 to 396	Other Reference(s)														
Buyer's Order No. 88280-185200	Dated 14-May-2022														
Despatch Document No.	Delivery Note Date														
Despatched through	Destination														
Terms of Delivery															

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	110.00 cum	3,559.32	cum	3,91,525.20
	SGST				9 %	35,237.27
	CGST				9 %	35,237.27
	Round Off					0.26
Total			110.00 cum			Rs 4,62,000.00

Amount Chargeable (in words)

E. & O.E

INR Four Lakh Sixty Two Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,91,525.20	9%	35,237.27	9%	35,237.27	70,474.54
Total	3,91,525.20		35,237.27		35,237.27	70,474.54

Tax Amount (in words) : **INR Seventy Thousand Four Hundred Seventy Four and Fifty Four paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UID: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

Modi Housing Pvt Ltd

5-4-187/3&4, IIInd Floor, M.G.Road, Secunderabad
500003
GSTIN/UID : 36AADCM5906D2ZO
State Name : Telangana, Code : 36

Invoice No.

58

Dated

30-May-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

320 TO 321

Other Reference(s)

Buyer's Order No.

88280-185200

Dated

14-May-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	11.00 cum	3,559.32	cum	39,152.52
	SGST			9 %		3,523.73
	CGST			9 %		3,523.73
	Round Off					0.02
Total			11.00 cum			Rs 46,200.00

Amount Chargeable (in words)

INR Forty Six Thousand Two Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax	State Tax	Total
38245010	39,152.52	Rate 9% Amount 3,523.73	Rate 9% Amount 3,523.73	Tax Amount 7,047.46
Total	39,152.52	3,523.73	3,523.73	7,047.46

Tax Amount (in words) : **INR Seven Thousand Forty Seven and Forty Six paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162


Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

14-05-2022 4:33:11 PM

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

88280
27.04.22 12:24:13

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	88280	185200
Doc Date	14-05-2022	
Quote No	NIL	
Quote Date	14-05-2022	
SupplyType	Supply	

Kind Attn : G.Surender Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	120.00	4,200.00	0.00	0.00	504,000.00

Total Order Value . . . 504,000.00

Rupees : Five Lakh(s) Four Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Silver Oak Villas Part III. Contact Person Mr Purshottam-9502177288
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material. Above order for southeran road CC purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☒ Replenishing SSSLP stock
- ☐ Other



For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name : 14/05/2022

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Date : / /

Requisition Form

Company Name:		MHPLSOV		Date:		07-05-22	
Site & Phase :		MHPLSOV -III		Time:		10.00	
Supplier				Req. No.		185200	
Material required before date:		urgent		ID No.		76262	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M20	120	Cum	4,200/		
2							
3							
4							
5							
6							

Remarks: - For southeran road CC purpose

Prepared By		B.Meenakshi		Approved by			
Sign. & Date		07-05-22		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form



Company Name:		MHPLSOV		Date:		07-05-22	
Site & Phase :		MHPLSOV -III		Time:		10.00	
Supplier				Req. No.		185201	
Material required before date:		urgent		ID No.		76263	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M20	30	Cum			
2							
3							
4							
5							
6							

Remarks: - For south side external 25' road to survey no 13 road concrete purpose

Prepared By		B.Meenakshi		Approved by			
Sign. & Date		07-05-22		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL	Block No.:	CC Road of south side village
Project:	SOV	Flat / Villa no.:	CC Road of south side village
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185200	A. Estimated quantity:	120
PO nos.:	88280	B. Requisition quantity:	120
Sign of Security	Sign of Admin	C. Actual quantity poured	110
APPROVED BY Sign of Project Manager 30 MAY 2022		D. Difference (C-A)	10

Details of RMC pour

K. PURSHOTAM
Project Manager (Site) (Sd/-)

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @ 2400 kgs m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	26.05.22	07:10	07:40	07:50	6.5	380	15,600	15,340	260	455/-		
2.	26.05.22	07:40	07:50	08:01	08	381	19,200	19,380				
3.	26.05.22	08:45	08:55	09:10	6.5	382	15,600	15,640				
4.	26.05.22	09:05	09:15	09:25	6.5	383	15,600	16,130				
5.	26.05.22	09:55	10:05	10:15	6.5	384	15,600	15,820				
6.	26.05.22	14:50	15:05	15:15	08	386	19,200	16,480	2,720	4,760/-		
7.	26.05.22	15:15	15:25	15:30	6.5	387	15,600	15,790				
8.	26.05.22	15:45	15:55	16:10	08	388	19,200	19,330				
9.	26.05.22	16:05	16:15	16:25	6.5	389	15,600	15,180				
10.	26.05.22	16:45	16:55	17:05	6.5	390	15,600	15,380				
11.	26.05.22	17:25	17:35	17:45	6.5	391	15,600	15,630				
12.	26.05.22	18:05	18:15	18:30	6.5	392	15,600	15,690				
13.	26.05.22	19:45	19:55	20:05	6.5	393	15,600	15,820				
14.	26.05.22	20:15	20:25	20:40	6.5	394	15,600	15,910				
15.	26.05.22	21:45	21:55	22:08	08	395	19,200	19,620				

REMARKS

Original invoice + copy of proof of delivery is required to process invoice for payment. UDU/NU/1 send original invoice to site. Original invoices must be sent to HQ office or purchase site office. Proof of delivery/DC can be sent by email.

2	22:15	22:25	22:35	6.5	396	15,600	15,920						
				110 Cumts		264000 Kgs	263,060 Kgs	2980	5215/-				

Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903.35/A
Annexure - B
RMC pour report

Company firm: MHP		Block No.:		Sump Bottom slab purpose	
Project: SOV		Flat / Villa no.:		Sump Bottom slab purpose	
Supplier: Cemex Infra		Slab no.:		-	
Requisition nos.: 185200		A. Estimated quantity:		120	
PO nos.: 88280		B. Requisition quantity:		120	
Sign of Security		Sign of Admin		Sign of Project Manger	
D. Difference (C-A)		C. Actual quantity poured		11	
				109	

Details of RMC pour

[Signature]

[Signature]

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.05.22	09:50	22:25	22:35	5	320	12,000	11930	0	0		
2.	18.05.22	11:10	23:36	23:45	6	321	14,400	14540	0	0		
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11 Cumts		26000 Kgs	26,470 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall. 7. Report on pro-rata basis. 8. Site to calculate shortfall. 9. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

$$\begin{array}{l} / 6 = 2,400 \\ / 7 = 2,800 \\ / 8 = 3,200 \end{array}$$

Deduction

From: ramya . (ramya@modiproperties.com)

To: cemexinfra9@gmail.com

Date: Wednesday, June 8, 2022, 12:28 PM GMT+5:30

CEMEX INFRA

Mr.Surendhar,

We recieved short material against your invoice number :57 dated:30/05/2022 for 2720 kg's against our po number:88280 dated:14/05/022 .We are deducting amount of Rs.3570/- for the same .

Please Note

Regards,

Ramya.

Head office details:

Modi Properties Pvt. Ltd.,

5-4-187/3&4,

Soham Mansion,

• ☐
• ☐
• ☐
