

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 9/6/22		Prepared by: Monu		Serial no. 5047	
Supplier name: VR Infra Concrete		Project: GMR		HO inward no.	
Firm/Company: MRM		PO/WO No. 88469		HO received date	
PO/WO date: 21/5/22				Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0096/2022-23	2/6/22	58,800/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 58,800/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC Report	Proof of delivery matches MRN ☒ Yes ☐ No
----------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 10,651/-

Amount E – PO / WO value: 57,7351/-

Amount F – Difference (A – E): 84,0001/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 12/6/22

Remarks: PO closed.

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Monu				
Sign:	Monu	10 JUN 2022			
Date	9/6/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

VR INFRA CONCRETE SY.NO.40, NEAR NALLA MALLA REDDY ENGG.COLLEGE, KACHAVANI SINGARAM (V), GHATKESAR (M), MEDCHAL DIST HYDERABAD. GSTIN/UIN: 36AARFV6250E1ZV State Name : Telangana, Code : 36 E-Mail : vrinfraconcrete@gmail.com	Invoice No. 0096/2022-23	Dated 2-Jun-22
Buyer (Bill to) MODI REALTY MALLAPUR LLP 5-4-187/3 AND 4, 2ND FLOOR, SOHAM MANTION, M G ROAD, SECUNDERABAD GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	Buyer's Order No. 88469	Dated 21-05-2022
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	RMC M-20	38245010	14.00 CM	3,559.32	CM		49,830.50
	OUTPUT CGST @9%				9 %		4,484.75
	OUTPUT SGST @9%				9 %		4,484.75
Total			14.00 CM				Rs 58,800.00

Amount Chargeable (in words) E. & O.E
INR Fifty Eight Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	49,830.50	9%	4,484.75	9%	4,484.75	8,969.50
Total	49,830.50		4,484.75		4,484.75	8,969.50

Tax Amount (in words) : **INR Eight Thousand Nine Hundred Sixty Nine and Fifty paise Only**

Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details Bank Name : ICICI BANK A/c No. : 132005001993 Branch & IFS Code : UPPAL BRANCH & ICIC0001320 for VR INFRA CONCRETE Authorised Signatory
--	---



This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

21-05-2022 4:07:43 PM

Or



From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

VR Infra Concrete
SY NO 40,near nalla malla reddy engg college,kachavani
sangram(v),Ghatkesar,Medchal.

GSTIN 36AARFV6250E1ZV

8309408403

Doc No	88469	193257
Doc Date	21-05-2022	
Quote No	NIL	
Quote Date	21-05-2022	
SupplyType	Supply	

Kind Attn : Mr Satyanarayana

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	20.00	4,200.00	0.00	0.00	84,000.00
Total Order Value . . .					84,000.00

Rupees : Eighty Four Thousand Only.

Terms and Conditions :-

Specification / All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for B & D Blocks road casting work purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at GMR-Mallapur Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSSLP stock
- ☐ Other

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

Accepted the above Terms And Conditions

For **VR Infra Concrete**

Internal memo no. 903/35/A

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	B&D
Project:	Gulmohar Residency	Flat / Villa no.:	Road casting work purpose
Supplier:	VR INFRA	Slab no.:	-
Requisition nos.:	193257	A. Estimated quantity:	20M3(M20)
PO nos.:	88469	B. Requisition quantity:	20M3
Sign security	Sign of Admin	C. Actual quantity poured	14M3
	Sign of Project Manager	D. Difference (C-A)	6M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	30.05.22	9:21	9:55	10:25	7M3	2421	16,800	16410	-390			
2.	30.05.22	12:19	12:30	12:50	7M3	2422	16,800	16480	-320			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					14M3		33,600	32890	710			

Remarks : PO to be closed.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles, 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier's shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

From: mounika
Sent: 09 June 2022 17:33
To: vrinfraconcrete@gmail.com
Subject: Short fall

VR Infra Concrete,

Mr. Satyanarayana,

We received short material against your DC No 2421, 2422 dt: 30.05.22 710kg's against our Po No 88469 dated 21.05.22. We are deducting amount Rs.1065/- for the same.

Regards,

Mounika.M

Purchase Officer | +91 95021 77933 | Mounika.m@modiproperties.com

Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities