

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 18/06/22		Prepared by: Vanajakshi		Serial no. 5251	
Supplier name: Cemex India				HO inward no.	
Firm/Company: MHP		Project: Sov-TII		HO received date	
PO/WO date: 27/05/22		PO/WO No. 88641		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	61	3/06/22	1,02,900/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			1,02,900/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	Pouring Report attached	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,02,900/-
Amount E – PO / WO value:			1,47,000/-
Amount F – Difference (A – E):			44,100/-
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other	
Payment – due date		27/06/22	
Remarks: Part Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajakshi				
Sign:	[Signature]				
Date	15/06/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

2531

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">Invoice No. 61</td> <td style="width: 50%;">Dated 3-Jun-2022</td> </tr> <tr> <td>Delivery Note</td> <td>Mode/Terms of Payment</td> </tr> <tr> <td>Supplier's Ref. 440 TO 445</td> <td>Other Reference(s)</td> </tr> <tr> <td>Buyer's Order No. 88641-185209</td> <td>Dated 27-May-2022</td> </tr> <tr> <td>Despatch Document No.</td> <td>Delivery Note Date</td> </tr> <tr> <td>Despatched through</td> <td>Destination</td> </tr> <tr> <td colspan="2">Terms of Delivery</td> </tr> </table>	Invoice No. 61	Dated 3-Jun-2022	Delivery Note	Mode/Terms of Payment	Supplier's Ref. 440 TO 445	Other Reference(s)	Buyer's Order No. 88641-185209	Dated 27-May-2022	Despatch Document No.	Delivery Note Date	Despatched through	Destination	Terms of Delivery	
Invoice No. 61	Dated 3-Jun-2022														
Delivery Note	Mode/Terms of Payment														
Supplier's Ref. 440 TO 445	Other Reference(s)														
Buyer's Order No. 88641-185209	Dated 27-May-2022														
Despatch Document No.	Delivery Note Date														
Despatched through	Destination														
Terms of Delivery															

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	24.50 cum	3,559.32	cum	87,203.39
	<i>SGST</i>				9 %	7,848.31
	<i>CGST</i>				9 %	7,848.31
	<i>Less :</i>					(-)0.01
	<i>Round Off</i>					
Total			24.50 cum			Rs 1,02,900.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Two Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	87,203.39	9%	7,848.31	9%	7,848.31	15,696.62
Total	87,203.39		7,848.31		7,848.31	15,696.62

Tax Amount (in words) : **INR Fifteen Thousand Six Hundred Ninety Six and Sixty Two paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

27-05-2022 14:12:34



88641

20.05.22 3:37:21

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36AANFC3197R1ZJ

8367099999

9848210686

Doc No	88641	185209
Doc Date	27-05-2022	
Quote No	NIL	
Quote Date	27-05-2022	
SupplyType	Supply	

Kind Attn : G.Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	35.00	4,200.00	0.00	0.00	147,000.00
Total Order Value . . .					147,000.00
Rupees : One Lakh(s) Fourty Seven Thousand Only.					

Terms and Conditions :-**Specification /** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** All taxes included in above price.**Delivery Date** As per request of Project Manager.

Delivery Location Silver Oak Villas Part III. Contact Person Mr Purshottam-9502177288.
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Included in the above price**Warranty** Nil**Advance Paid** Nil

Other Terms Payment will be made only after inspection of material. Above order for Commercial Building sump wall and top slab purpose.

Completion Date Nil**Measurment** Nil**Security** Nil

Remarks 'Original invoice' + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDe APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSSLP stock
☐ Other

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	61	3/06/22	1,02,900/-
2.			
3.			
4.			
5.			

APPROVED BY**28 MAY 2022****SOHAM MODI
MANAGING DIRECTOR**For **Modi Housing Pvt.Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**Name : 27/05/2022

Name : _____

Date : __/__/__

Company Name:		Project Housing & Villa	Date:		21-05-2022
Site & Phase :		Silver Oak Villas-III	Time:		01:00
Supplier			Req. No.		185209
Material required before date:		urgent	ID No.		76709
No	Description	Size	Quantity	Units	67818 Date
1	RMC	M20	35	cum	4,200 / ✓
Remarks: - For commercial building sump walls and top slab purpose					
Prepared By		K.Tulasi Rani	Approved by		
Sign.& Date		21-05-2022	Sign. & Date		

Note: On receipt of material at site write inward number and date in last 2 columns.

Internal memo no. 903/35/A
Annexure - B
RMC pour report


Company/ firm:	MHPL	Block No.:	Sump walls purpose
Project:	SOV	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185209	A. Estimated quantity:	35
PO nos.:	88641	B. Requisition quantity:	35
Sign of Security	Sign of Admin	C. Actual quantity poured	06
		D. Difference (C-A)	29

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	02.06.22	01:40	14:28	14:40	06	445	14,400	14,740				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		14,400 Kgs	14,740 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903.35/A
Annexure - B
RMC pour report

Company firm:	NIHPL	Block No.:	Sump walls purpose
Project:	SOV	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185209	A. Estimated quantity:	35
PO nos.:	88641	B. Requisition quantity:	35
Sign of Security	Sign of Admin	C. Actual quantity poured	11
APPROVED BY  Project Manager		D. Difference (C-A)	24

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.06.22	02:20	14:41	14:55	06	461	14,400	14,190	368/-			
2.	06.06.22	03:25	15:55	16:10	05	462	12,000	12,050				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		26,400 Kgs	26,240 Kgs	368/-			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modinproperties.com and report-audit@modinproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Sump walls purpose
Project:	SOV	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185209	A. Estimated quantity:	35
PO nos.:	88641	B. Requisition quantity:	35
Sign of Security	Sign of Admin	C. Actual quantity poured	18.5
	Sign of Project Manager	D. Difference (C-A)	16.5

Details of RMC pour

Project manager
K. Dhanesham (S.O./MLP)

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.05.22	11:10	11:55	12:10	08	440	19,200	19,230				
2.	31.05.22	02:10	02:42	14:50	8.5	441	20,400	20,610				
3.	31.05.22	04:45	05:06	05:15	02	442	4,800	5,210				
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:												
Remarks					18.5 Cumts		44,400 Kgs	45,050 Kgs				

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.