# PURCHASE DIVISION Advice for approval for credit to supplier



| Date:             | 19/6/22                    | Prepared by                          |               |           | Serial no.            | 5296                |
|-------------------|----------------------------|--------------------------------------|---------------|-----------|-----------------------|---------------------|
| Supplier name     | Ewoxeno                    | tals prt Lt                          | el            |           | HO inward no.         |                     |
| Firm/Company      | GNDL                       | Project                              | Grerop        | olis      | HO received da        | te                  |
| PO/WO date        | 10/6/22                    | PO/WO No.                            | 8910          |           | Scan ID.              |                     |
| Sl no.            | Bill no.                   | Bill                                 | date          |           | Bill amount           | Original attached   |
| 1. EN             | 1PL H 22-23                | 148 14/6                             | n             | 2 3       | 07,6381               | □Yes □ No           |
| 2.                |                            |                                      |               | ,         | 1                     | □ Yes □ No          |
| 3.                |                            |                                      |               |           |                       | □ Yes □ No          |
| 4.                |                            |                                      |               |           |                       | □ Yes □ No          |
|                   | s total (Excluding Trans   |                                      |               |           | 2                     | 207,6381-           |
| Proof of delivery | by way of: DCs/bill        | Steel report □ RM  Steel report □ RM | IC pour repor |           |                       |                     |
| MRN<br>nos.:      | steel rep                  | art melos                            | . 1           |           | of delivery<br>es MRN | Yes 🗆 No            |
|                   | r Credits : Transportation | on charges                           | . 4           |           |                       |                     |
|                   |                            |                                      |               |           |                       | <u></u>             |
| Amount C –Othe    |                            |                                      |               |           |                       | _                   |
|                   | +B-C) – Amount to be       | credited to the suppli               | er:           |           | 2                     | 207, 6381           |
| Amount E – PO     | WO value:                  | 3                                    |               |           | 2                     | 195,095/-           |
| Amount F – Diffe  | erence (A – E):            |                                      |               |           |                       | 12,5431-            |
| Quantity received | l as per PO /WO            | Yes 🗆                                | Excess recei  | ved □ Sł  | nort received   Pa    | art received        |
| Close PO / WO     |                            | ✓ Yes □                              | No – wait fo  | r balance | e material   Other    | r                   |
| Payment – due da  | nte                        |                                      | 27/6          | 2/22      |                       |                     |
| Remarks:          |                            | Ĭ.                                   |               |           |                       |                     |
|                   |                            |                                      |               |           |                       |                     |
| Approved by       | Purchase Officer           | Purchase<br>Manager                  | M D           |           | Accountant            | Accounts<br>Manager |
| Name:             | Mona                       | APPROVED                             |               |           |                       |                     |
| Sign:             | 91000                      | 19 JUN 2022                          |               |           |                       |                     |
| Date              | 1916 m                     | MINISH PARICH                        |               |           |                       |                     |
| Approval limit    | Upto 20k MAN               | Above 20k                            | Above 100     | k         | Upto 20k              | Above 20k           |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.


IRN

: 5facd69583c22223e2d679402e9b530e6-

03be10840b0ca3b7bfbf7e1ed1c381d

Ack No.: 112213337780053

Ack Date: 14-Jun-22





**ENCORE METALS PVT LTD** Plot No-3, Road No-6. Trimurthy Colony, Mahendra Hills, Secunderabad - 500 026. GSTIN/UIN: 36AALCS6902M1ZU

State Name: Telangana, Code: 36 CIN: U13203TG2008PTC058076 E-Mail: encoremetal@gmail.com

Consignee (Ship to)

G V Discovery Center Pvt. Ltd

GVDC - Turkapally,

Hyderabad - 500078

GSTIN/UIN : 36AAHCG4940K1ZC PAN/IT No AAHCG4940K

State Name: Telangana, Code: 36

Buyer (Bill to)

G V Discovery Center Pvt. Ltd

5-4-187/3&4, IInd Floor, Soham Mansion,

MG Road, Secunderabad

GSTIN/UIN: 36AAHCG4940K1ZC

PAN/IT No : AAHCG4940K

| Invoice No. e-Way Bill No.     | Dated                |
|--------------------------------|----------------------|
| EMPL/H/22-23/148 181486800765  | 14-Jun-22            |
| Delivery Note                  | Mode/Terms of Paymen |
|                                | IMMEDIATE            |
| Reference No. & Date.          | Other References     |
| EMPL/H/22-23/148 dt. 14-Jun-22 |                      |
| Buyer's Order No.              | Dated                |
| PO-89106/196102                | 10-Jun-22            |
| Dispatch Doc No.               | Delivery Note Date   |
| Dispatched through             | Destination          |
| By Road                        | GVDC-Turkapally      |
| Bill of Lading/LR-RR No.       | Motor Vehicle No.    |
|                                | TS08UF9173           |

Terms of Delivery

| SI | Description of Goods | HSN/SAC  | Quantity  | Rate      | per | Amount                     |
|----|----------------------|----------|-----------|-----------|-----|----------------------------|
| 0. |                      | HONORO   | Quantity  | Nate      | per | Amount                     |
| 1  | 16 MM TMT Bars       | 72142090 | 35.200 MT | 53,150.00 | МТ  | 18,70,880.00               |
|    | CGST@9%<br>SGST@9%   |          |           | 9         | %   | 1,68,379.20<br>1,68,379.20 |
|    | Less Rounding Off    |          |           |           |     | (-)0.40                    |
|    |                      |          |           |           |     |                            |
|    | WWW.                 |          |           |           |     |                            |
|    | Some 95620 5         |          |           |           |     |                            |
|    | * San                |          |           |           |     |                            |

Amount Chargeable (in words)

E. & O.E

22,07,638.00 ₹

## Twenty Two Lakh Seven Thousand Six Hundred Thirty Eight INR Only

Total

| HSN/SAC  | Taxable      | Cer  | ntral Tax   | Sta  | ate Tax     | Total       |
|----------|--------------|------|-------------|------|-------------|-------------|
|          | Value        | Rate | Amount      | Rate | Amount      | Tax Amount  |
| 72142090 | 18,70,880.00 | 9%   | 1,68,379.20 | 9%   | 1,68,379.20 | 3.36.758.40 |
| Total    | 18,70,880.00 |      | 1,68,379.20 |      | 1,68,379.20 | 3.36.758.40 |

Tax Amount (in words): Three Lakh Thirty Six Thousand Seven Hundred Fifty Eight INR and Forty paise Only

Company's Bank Details

35.200 MT

A/c Holder's Name: Encore Metals Pvt Ltd Bank Name Union Bank of India A/c No 411505040042113

SWIFT Code

Branch & IFS Code: Station Road, Secunderabad & UBIN0541150

Company's PAN Declaration

: AALCS6902M

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for ENCORE METALS PVT LTD

Doc No.: Tax Invoice - EMPL/H/22-23/148

: 14-Jun-22

5facd69583c22223e2d679402e9b530e603be10840b0ca3b7bfbf7e1ed1c381d

Ack No.: 112213337780053

Ack Date: 14-Jun-22



1. e-Way Bill Details

e-Way Bill No.: 181486800765

Mode : 1 - Road Generated Date: 14-Jun-22 8:02 PM

Generated By: 36AALCS6902M1ZU Approx Distance: 150 KM Supply Type: Outward-Supply

Valid Upto

: 15-Jun-22 11:59 PM

2. Address Details

Transaction Type: Combination of 2 and 3

To

**ENCORE METALS PVT LTD** 

GSTIN: 36AALCS6902M1ZU

Telangana

HSN

Code

G V Discovery Center Pvt. Ltd GSTIN: 36AAHCG4940K1ZC

Telangana

**Dispatch From** 

Plot No-3, Road No-6,, Trimurthy Colony Mahendra Hills,, Secunderabad - 500 026. Sy No 147/AA, Somangurthy Village Telangana 501501

Ship To

GVDC - Turkapally,, Hyderabad - 500078 Turkapally, Hyderabad Telangana 500078

3. Goods Details

Product Name & Desc

Quantity

Taxable Amt Tax Rate

(C+S)

72142090 16 MM TMT Bars & TMT Bars

35.20 MTS 18,70,880.00

9+9

Tot.Taxable Amt: 18,70,880.00 Other Amt (-)0.40 Total Inv Amt: 22,07,638.00 CGST Amt 1,68,379.20 SGST Amt 1,68,379.20

4. Transportation Details

Transporter ID:

Name

Doc No. : Date

5. Vehicle Details

Vehicle No. : TS08UF9173

From : Sy No 147/AA, Somangurthy Village CEWB No.:

# **Purchase Order**

| Pac | ie(s) | 1 | Of | 1 |
|-----|-------|---|----|---|

10-06-2022 10:50:36 AM

07.06.22 12:13:53

From Company: G V Discovery Center Pvt Ltd

5-4-187/3&4, II nd Floor, Soham Mansion ,MG Road, Secunderabad-56

G S T No.: 36AAHCG4940K1ZC

| Supplier Details  |                   |                   |        |
|---|-------------------|-------------------|--------|
| Enchore Metals Pvt Ltd.   | Doc No            | 89106             | 196102 |
| Plot no.3 Road No.6, Trimurthy colony, Mahendra<br>Hills, Secunderabad-500026 | Doc Date          | 10-06-202         | 22     |
|   | Quote No          | NIL<br>10-06-2022 |        |
| 27730188  | <b>Quote Date</b> |                   |        |
|   | SupplyType        | Supply            |        |

### Kind Attn: Mayur Naidu

Purchase Order for the Supply of following Items.

| Item Name                                 | Qty       | Rate     | Dis%     | GST%  | Amount       |
|---|-----------|----------|----------|-------|--------------|
| 1 8116 - Steel - rebar - TMT - 16mm - kgs | 35,000.00 | 53.15    | 0.00     | 18.00 | 2,195,095.00 |
|   |           | Total Or | der Valu | e     | 2,195,095.00 |

For MDs APPROVAL

☐ Replenishing SSLLP stock

D High Value/quantity beyond limits.

Approval for technical details/clarification

Po/Req. processed-post approval.

| _ |       |     |               |   |
|---|-------|-----|---------------|---|
| т | orme  | and | Conditions :- |   |
|   | CHILL | anu | Conditions .  | - |

| Specification / Brand Material should be of Sangam TMT Bra | rand |
|--|------|
|--|------|

**Payment Terms** 

Immediate after Delivery and Production of Bills.

Tax

All taxes included in above price.

**Delivery Date** 

Next Day.

**Delivery Location** 

119, 191 Synergy Square 1

Phone.

**Penality For Delay** 

**Transportation Cost** 

Nil

Included in the above price.

Warranty

Nil

Advance Paid

NIL

Other Terms

Unloading Hammali Charges Included. These Order for Block 191 3rd slab purpose.

☐ Other

**Completion Date** 

Measurment

Final payment as per actual measurements on site.

Security

Remarks

Delivery at GVDC-Turkapally Contact Person Mr Subba Reddy-7674808777.

MANAGING DIRECTOR

| For  | G V Disco   | very Center Pvt Ltd |
|------|-------------|---------------------|
| Auth | orised Sign | natory              |

Accepted the above Terms And Conditions

For Enchore Metals Pvt Ltd.

| Name: |  |  |  |
|-------|--|--|--|
|-------|--|--|--|

Date : \_\_/\_\_/\_\_

| 4 1   | 3   | 2   |   | Notes: |          | 8              | 7     | 6        | 5     | 4        | 3       | 12      |       | S No.                                      | Flat Block no                  | Prepared by:        | Material req             | Req. no.  | Company             |
|---|---|---|---|--------|----------|----------------|-------|----------|-------|----------|---------|---------|-------|--|--------------------------------|---------------------|--------------------------|-----------|---------------------|
| 4 Do not order excess steel. Do not order steel in advance. | 3 Order steel for slab along with steel for next column on completion of beam bottom. | 2 Order footing steel for one block or core at a time | Binding wire is generally 25 kgs per ton. |        | Total    | 8 Binding Wire | Steel | 6 Steel  | Steel | 4 Steel  | 3 Steel | 2 Steel | Siccl | Item<br>Description                        | DO:                            |                     | Material required before |           |                     |
| Do not order ste  | with steel for nex  | ne block or core at                                   | 25 kgs per ton.                           |        |          | 20 gauge       | 32 mm | 25 mm    | 20 mm | 16 mm    | 12 mm   | 10 mm   | 8mm   | Type of<br>Steel                           | For block 19                   | K.Sncha             | 16-06-2022               | 196102    | GV Discovery center |
| el in advance.  | t column on c   | a time.   |   |        | 0.00     | NA             | 0.00  | 0.00     | 0.00  | 1846.00  | 0.00    | 0.00    | 0.00  | Quantity<br>required in<br>no of Rods      | For block 191 3rd slab purpose |                     | 1                        |           | ry center           |
|   | ompletion of l  | YO  | Y   |        | 0.00     | Na             | 0.00  | 0.00     | 0.00  | 0.00     | 0.00    | 0.00    | 0.00  | Qty<br>Available at<br>site                | pose                           | Approved by (sign): | ID no.                   | Req. Date | Site & Phase        |
|   | cam bottom.   | \   | 100                                       | -      |          | NA             | 0.00  | 0.00     | 0.00  | 1846.00  | 0.00    |         | 0.00  | Balance Qty<br>to be<br>ordered in<br>rods |                                | y (sign):           |                          |           | 8                   |
| 0   | 2012  |   |   |        | 35000.00 | 0.00           | 0.00  | 0.00     | 0.00  | 35000.00 |         | 0.00    |       | Balance Qty<br>to be<br>ordered in<br>Kgs  |                                |                     | ahot/                    | 6-06-     | Genopolis           |
|   | 100   |   |   |        |          |                |       |          |       |          |         |         |       | Inward No                                  |                                | 1                   | 9                        | 2         | 1                   |
|   |   |   |   |        | 12       |                |       |          |       |          |         | line.   |       | Date                                       |                                |                     | 1                        |           | 1                   |
| INEK  |   |   |   | 9191   | A STATE  |                |       |          |       |          |         |         |       |  |                                |                     |                          | +         | 1                   |
| BEIO MATO   | Tool Modern   |   |   |        | i        | -              |       | <b>L</b> | T A   | T.       |         | 1       | L     |  | 11                             | 1                   | 1                        | 1         |                     |

The day fordy.



# Internal memo no. 903/35/A Annexure -C Tor Steel Delivery Report

| Company/<br>firm:    | Gu Discovery  | Test report<br>received         | Yes / No    | A. PO quantity (in kgs)               | 35,000 kgs |
|----------------------|---------------|---------------------------------|-------------|---------------------------------------|------------|
| Project:             | Genopolis     | DCs received                    | Yes / No    | B. Gross vehicle<br>weight            | 49,580 tqs |
| Block/<br>Villa No.: | 191           | Weighment slips<br>received     | Yes / No    | C. Net vehicle weight                 | 35,200 rgs |
| Requisition nos.:    | 196102        | Total qty as per<br>PO received | Yes / No    | D. Actual quantity<br>delivered (B-C) | 35,200 04  |
| PO No(s).            | 89106         | Close PO                        | Yes / No    | E. Difference (D-A)                   | 200 kgs    |
| Supplier:            | Enchore metal | Vehicle no.                     | TS08 UF9173 | MRN No.                               | 108573     |
| Delivery<br>date     | 15/06/2022    | Delivery time                   | 14:00 PM    | Inward no.                            | 1437       |
| Sign of security     |               | Sign of Admin                   | Snelst      | Sign of Project<br>manager            | Wel        |
| Date                 | 17/06/2       | Date                            | 17/06/22    | Date                                  | 17/06/22   |

| Sl. No   | Item         | Specified weight of 40 ft rod in Kgs. | No. of rods delivered | Calculated weight of<br>steel delivered |
|----------|--------------|---------------------------------------|-----------------------|---|
| 1.       | 8 mm         | 4.50                                  |                       |   |
| 2.       | 10 mm        | 7.50                                  |                       |   |
| 3.       | 12 mm        | 10.67                                 |                       |   |
| 4.       | 16 mm        | 18.96                                 | 1846                  | 35,200/                                 |
| 5.       | 20 mm        | 29.63                                 |                       |   |
| 6.       | 25 mm        | 46.30                                 |                       |   |
| 7.       | 32 mm        | 66.67                                 |                       | 4                                       |
| 8.       | Binding wire | In bundles                            |                       |   |
| 9.       | Other        |                                       |                       |   |
| Total:   |              |                                       | 1846                  | 35,200 /                                |
| Remarks: |              |                                       |                       |   |

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.