

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 22/6/22		Prepared by: <i>Monu</i>		Serial no. 5441	
Supplier name: Cemen Intra				HO inward no.	
Firm/Company: MIRPLH		Project: NGH		HO received date	
PO/WO date: 4/2/22		PO/WO No. 85139		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	5	7/4/22	34,200/-	☐ Yes ☐ No
2.	155	30/3/22	4,67,400/-	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 501,600/-

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC report	Proof of delivery matches MRN ☒ Yes ☐ No
----------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 501,600/-

Amount E – PO / WO value: 950,000/-

Amount F – Difference (A – E): 448,400/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 27/6/22

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	<i>Monu</i>	<i>Monu</i>			
Sign:	<i>Monu</i>	<i>Monu</i>			
Date:	23/6/22	23 JUN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer		Invoice No. 5	Dated 7-Apr-2022
Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 274 to 298	Other Reference(s)
		Buyer's Order No. 85139-181848	Dated 5-Feb-2022
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	9.00 cum	3,220.34	cum	28,983.06
	SGST			9 %		2,608.48
	CGST			9 %		2,608.48
	Less :					(-)0.02
	Total		9.00 cum			Rs 34,200.00

Amount Chargeable (in words)

INR Thirty Four Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	28,983.06	9%	2,608.48	9%	2,608.48	5,216.96
Total	28,983.06		2,608.48		2,608.48	5,216.96

Tax Amount (in words) : **INR Five Thousand Two Hundred Sixteen and Ninety Six paise Only**



Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice

Get Power report for 9 cu/hrs
dtt 7/4/02

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">Invoice No. 155</td> <td style="width: 50%;">Dated 30-Mar-2022</td> </tr> <tr> <td>Delivery Note -</td> <td>Mode/Terms of Payment</td> </tr> <tr> <td>Supplier's Ref. 369 to 385</td> <td>Other Reference(s)</td> </tr> <tr> <td>Buyer's Order No. 85139-181848</td> <td>Dated 5-Feb-2022</td> </tr> <tr> <td>Despatch Document No.</td> <td>Delivery Note Date</td> </tr> <tr> <td>Despatched through</td> <td>Destination</td> </tr> <tr> <td colspan="2">Terms of Delivery</td> </tr> </table>	Invoice No. 155	Dated 30-Mar-2022	Delivery Note -	Mode/Terms of Payment	Supplier's Ref. 369 to 385	Other Reference(s)	Buyer's Order No. 85139-181848	Dated 5-Feb-2022	Despatch Document No.	Delivery Note Date	Despatched through	Destination	Terms of Delivery	
Invoice No. 155	Dated 30-Mar-2022														
Delivery Note -	Mode/Terms of Payment														
Supplier's Ref. 369 to 385	Other Reference(s)														
Buyer's Order No. 85139-181848	Dated 5-Feb-2022														
Despatch Document No.	Delivery Note Date														
Despatched through	Destination														
Terms of Delivery															

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	123.00 cum	3,220.34	cum	3,96,101.69
	SGST				9 %	35,649.15
	CGST				9 %	35,649.15
	Round Off					0.01
Total			123.00 cum			Rs 4,67,400.00

Amount Chargeable (in words)

INR Four Lakh Sixty Seven Thousand Four Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,96,101.69	9%	35,649.15	9%	35,649.15	71,298.30
Total	3,96,101.69		35,649.15		35,649.15	71,298.30

Tax Amount (in words) : **INR Seventy One Thousand Two Hundred Ninety Eight and Thirty paise Only**



Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

for **CEMEX INFRA**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice

Form for closure of purchase order

Data required from site/engineers:					
PO no.:	85139	PO date:	04/2/22	Req. no.:	181848
Advice Scan ID					
MRN nos. related to PO					
☐	Part material received.				
☒	Full material received.				
☐	Material not received.				
☐	Close PO – Balance material will be re-ordered by new requisition.				
☐	Cancel PO. Material not required.				
☐	Cancel PO. Material will be re-ordered by new requisition.				
☐	Keep PO open. Material required.				
☐	Keep PO open. Work under progress.				
Remarks by engineer: close the po					
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.					
Prepared by	Sign	Date	Project manager	Sign	Date
Shashani	[Signature]	05/04/22	G. Wajayraj	[Signature]	5/4/22
Data required from accounts:					
☐	Checked with E&D for receipt of bills.				
☐	Bills not received against this PO.				
☐	Part bill received against this PO.			Bill nos.	
☐	All bills received against this PO.				
☐	Advance paid against this PO.			Amount paid	
Remarks by Accountants:					
Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.					
Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date
Advice by MD - action to be taken by purchase:					
☒	Get certified bill from supplier (not original).				
☐	Prepare bill in SSSLP for material supplied.				
☒	Get proof of delivery from site.				
☐	Barcoded PO missing – get certified copy from Accounts.				
☒	Thereafter, prepare advice to credit to supplier and send to HO for processing.				
☒	Close PO			☐	Keep PO open. Material awaited
☐	Send barcoded PO to MDs desk. PO to be closed thereafter.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.				
☐	RMC supplier – suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.				
☐	E&D to check receipt of bill and enter comments below.				
☐	Details of material supplied and balance material to be supplied is required.				
Remarks:					
Prepared by		Sign		Date	
		[Signature]			



Purchase Order

Page(s) : Of 1

04-02-2022 11:44:05 AM

From Company : **Modi Realty Pocharam LLP**

5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500
G S T No. : 36ABIFM1836H1Z7



85139

31.01.22 4:50:17

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No 85139 181848

Doc Date 04-02-2022

Quote No NIL

Quote Date 04-02-2022

SupplyType Supply

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	250.00	3,800.00	0.00	0.00	950,000.00

Total Order Value . . . **950,000.00**

Rupees : Nine Lakh(s) Fifty Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Nilgiri Heights.Contact Person Mr Vijay-9849497484.

pocharam

Phone. 9849497484

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for Block-B footings purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office for bill delivery. Can be sent by email.'

For MDs APPROVAL

☒ High Value/quantity beyond limits.

☒ Po/Req. processed-post approval.

☐ Approval for technical details/clarification

☐ Replenishing SLLP stock

☐ Other

APPROVED BY

04 FEB 2022

SCHAM MODI
MANAGING DIRECTOR

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	116.	16/2/22	4,33,200-00
2.			
3.			
4.			
5.			

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Name :

Date : / /

Requisition Form

Company Name:		Modi Realty Pocharam LLP		Date:		04.02.22	
Site & Phase :		Niligiri Heights		Time:		10:10	
*Supplier:				Req. No.		181848	
Material required before date:		Urgent		ID No.		73514	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25 Grade	250	CUM			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: for Block-B footings purpose							
Prepared By		S.Sharvani		Approved by			
Sign. & Date		04.02.22		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

9 w/MT Paul Report to Leslie


08/05/2022

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	-
Supplier:	Cemex infra	Slab no.:	SOUTH AND NORTH DRIVE WAY SLABS
Requisition nos.:	181848	A. Estimated quantity:	04 cu.m
PO nos.:	85139	B. Requisition quantity:	250 cu.m
Sign of Security	Sign of Admin	C. Actual quantity poured	04 cu.m
	Sign of Project Manger	D. Difference (C-A)	-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.02.22	07:55	07:55	09:00	04 cum	298	9600	9620	-	-	-	-
Total:												
Remarks	PO completed											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	-
Supplier:	Cemex infra	Slab no.:	SOUTH AND NORTH DRIVE WAY SLABS
Requisition nos.:	181848	A. Estimated quantity:	127 cu.m
PO nos.:	85139	B. Requisition quantity:	250 cu.m
Sign of Security	Sign of Admin	C. Actual quantity poured	123 cu.m
		D. Difference (C-A)	4 cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	02.03.22	06:00	06:00	07:00	07 cum	369	16800	16690	110	174	-	-
2.	02.03.22	06:15	06:15	07:00	07 cum	370	16800	16910	-	-	-	-
3	02.03.22	06:30	06:30	07:25	07 cum	371	16800	16730	70	110	-	-
4	02.03.22	06:50	06:50	07:45	07 cum	372	16800	16840	-	-	-	-
5	02.03.22	07:05	07:05	08:00	08 cum	373	19200	19210	-	-	-	-
6	02.03.22	07:20	07:20	08:15	07 cum	374	16800	16430	370	585	-	-
7	02.03.22	07:45	07:45	08:40	07 cum	375	16800	16590	210	332	-	-
8	02.03.22	08:05	08:05	09:00	07 cum	376	16800	16630	170	269	-	-
9	02.03.22	08:30	08:30	09:20	07 cum	377	16800	16710	90	142	-	-
10	02.03.22	08:45	08:45	09:40	08 cum	378	19200	19510	-	-	-	-
11	02.03.22	09:30	09:30	10:20	07 cum	379	16800	16660	140	221	-	-
12	02.03.22	12:10	12:10	13:00	07 cum	380	16800	16910	-	-	-	-
13	02.03.22	12:35	12:35	13:30	08 cum	381	19200	19500	-	-	-	-
14	02.03.22	13:20	13:20	14:10	07 cum	382	16800	16960	-	-	-	-
15	02.03.22	14:00	14:00	14:50	07 cum	383	16800	16700	100	158	-	-

16	02.03.22	14:20	14:20	15:10	08cum	384	19200	19570	-	-	-	-
17	02.03.22	14:40	14:40	15:30	07cum	385	16800	16900	-	-	-	-
Total:					123cum					1991		
Remarks	We received 123 cu.m											

Note: 1. Report to be sent on a daily basis to modproperties.com and report-void@modproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.