

GMR Weekly Milestone Report dt,19-05-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad M					
Last updated on		19-05-22					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	
10	A - 201	N/A	20-10-20	31-01-21			unsold
11	A - 202		20-10-20	06-03-21			unsold
12	A - 203		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
13	A - 204		10-10-20	31-01-21			unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	
15	A - 206		10-10-20	14-01-21			unsold
16	A - 207		10-10-20	06-03-21	11-1-2022	25-02-22	Model flat
17	A - 208		20-10-20	06-03-21			unsold
18	A - 209	N/A	20-10-20	06-03-21	14-06-21	14-02-22	
19	A - 301	N/A	05-12-20	27-03-21	25-08-21	01-11-21	
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	
21	A - 303		24-11-20	11-03-21	31-08-21	09-01-22	
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	
24	A - 306		24-11-20	06-03-21	15-09-21	25-02-22	
25	A - 307		24-11-20	11-03-21	14-06-21	10-01-22	
26	A - 308		05-12-20	11-03-21	03-05-21	10-01-22	
27	A - 309	N/A	05-12-20	27-03-21	06-10-21	14-02-22	
28	A - 401	N/A	31-12-20	03-05-21	25-08-21	14-02-22	
29	A - 402		31-12-20	26-04-21	17-08-21	25-02-22	
30	A - 403		31-12-20	26-04-21	28-06-21	10-01-22	
31	A - 404		31-12-20	26-04-21	21-09-21	09-01-22	
32	A - 405		31-12-20	26-04-21	15-09-21	14-02-22	
33	A - 406		31-12-20	10-05-21	31-08-21	25-02-22	
34	A - 407		31-12-20	26-04-21	21-09-21	10-01-22	
35	A - 408		31-12-20	26-04-21	25-08-21	14-02-22	
36	A - 409	N/A	31-12-20	03-05-21	25-08-21	25-02-22	
37	A - 501	N/A	21-02-21	23-06-21	20-10-21	12-01-22	
38	A - 502		21-02-21	08-06-21	11-11-21	12-01-22	
39	A - 503		21-02-21	08-06-21	28-11-21	14-02-22	
40	A - 504		21-02-21	23-06-21	20-10-21	05.02.22	
41	A - 505		21-02-21	23-06-21	01-11-21	14-02-22	
42	A - 506		21-02-21	23-06-21	28-11-21	25-02-22	
43	A - 507		21-02-21	08-06-21	01-11-21	25-02-22	
44	A - 508		21-02-21	28-06-21	28-11-21	25-02-22	
45	A - 509	N/A	21-02-21	28-06-21	16-12-21	25-02-22	

APPROVED BY
19 MAY 2022
M. RAM PRASAD. (G.M.R.)
Project Manager

GMR Weekly Milestone Report dt,19-05-22.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad					
Last updated on		19-05-22					
Block No		Block -B					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20	15-09-21		Balcony railing balance
2	B- 102	N \ A	08-03-2020	26-12-20	15-09-21		Balcony railing balance
3	B- 103	N \ A	08-03-2020	19-12-20	15-09-21	18-05-22	Balcony railing balance
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
6	B- 106	N \ A	08-03-2020	15-10-20			Previously Site office
7	B- 107	N \ A	08-03-2020	19-12-20	01-11-21	01.04.22	upye window 1
8	B- 108	N \ A	18-03-2020	19-12-20	15-09-21	18-05-22	✓
9	B- 201	N \ A	19-09-2020	29-12-20			unsold
10	B- 202	N \ A	19-09-2020	15-01-21			unsold
11	B- 203	N \ A	23-06-2020	15-01-21			unsold
12	B- 204	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	
13	B- 205	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	
14	B- 206	N \ A	23-06-2020	29-12-20			unsold
15	B- 207	N \ A	19-09-2020	19-12-20			unsold
16	B- 208	N \ A	19-09-2020	19-12-20			unsold
17	B- 301	N \ A	20-10-2020	02-03-21	28.03.22	02.04.2022	
18	B- 302	N \ A	20-10-2020	02-03-21	1-Dec-22	28-02-22	
19	B- 303	N \ A	28-09-2020	02-03-21	06-11-21	25-03-22	
20	B- 304	N \ A	28-09-2020	02-03-21	15-09-21	01.04.2022	Glass, Granite
21	B- 305	N \ A	28-09-2020	24-03-21	15-09-21	28-02-22	
22	B- 306	N \ A	28-09-2020	31-01-21			Recently sold
23	B- 307	N \ A	20-10-2020	02-03-21	24-12-21	02.04.2022	
24	B- 308	N \ A	20-10-2020	31-01-21	15-09-21	03.04.2022	
25	B- 401	N \ A	13-11-2020	12-03-21	04-01-22	18.04.2022	
26	B- 402	N \ A	13-11-2020	27-03-21	15-09-21	25-03-22	✓
27	B- 403	N \ A	24-10-2020	27-03-21	13-01-22	05.04.2022	✓
28	B- 404	N \ A	24-10-2020	02-03-21	01-11-21	25-03-22	✓
29	B- 405	N \ A	24-10-2020	02-03-21	15-09-21	25-03-22	
30	B- 406	N \ A	24-10-2020	24-03-21	13-01-22	10.04.2022	✓
31	B- 407	N \ A	13-11-2020	12-03-21	13-01-22	10.04.2022	
32	B- 408	N \ A	13-11-2020	02-03-21	15-09-21	10.04.2022	
33	B- 501	N \ A	12-Dec-20	26-04-21	25-02-22	18.04.2022	
34	B- 502	N \ A	12-Dec-20	30-04-21	04-01-22	25-03-22	
35	B- 503	N \ A	20-11-2020	30-04-21	25-02-22	25-03-22	
36	B- 504	N \ A	20-11-2020	26-04-21	24-12-21	25-03-22	
37	B- 505	N \ A	20-11-2020	28-06-21	24-12-21	19.04.2022	wood
38	B- 506	N \ A	20-11-2020	28-06-21	25-02-22	19.04.2022	
39	B- 507	N \ A	12-Dec-20	30-04-21	13-01-22	15.04.2022	
40	B- 508	N \ A	12-Dec-20	26-04-21	24-12-21	01.04.2022	
41	B- 601	N \ A	29-06-21	01-11-21	25-02-22		tiles work
42	B- 602	N \ A	29-06-21	20-10-21			New Customer
43	B- 603	N \ A	26-05-21	20-10-21	01.04.2022	18.04.2022	
44	B- 604	N \ A	26-05-21	20-10-21	25-02-22	18-05-22	balcony glass
45	B- 605	N \ A	26-05-21	20-10-21	25-02-22		ready for qe
46	B- 606	N \ A	26-05-21	20-10-21			unsold
47	B- 607	N \ A	29-06-21	20-10-21			unsold
48	B- 608	N \ A	29-06-21	20-10-21	25-02-22	18-05-22	balcony glass


APPROVED BY

19 MAY 2022

M. RAM PRASAD. (G.M.R.)
Project Manager

GMR Weekly Milestone Report dt,19-05-22.xlsx

Company Name		Modiproperties.Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By							
Last updated on		19-05-22					
Block No		Block - C					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	12-03-21	13-09-21	30-11-21			
2	C - 102	12-03-21	13-09-21	30-11-21			
3	C - 103	12-03-21	08-09-21	30-11-21			
4	C - 104	12-03-21	08-09-21	30-11-21			
5	C - 105	12-03-21	08-09-21	30-11-21			
6	C - 106	12-03-21	13-09-21	30-11-21			
7	C - 107	12-03-21	13-09-21	30-11-21			
8	C - 201	12-03-21	20-10-21	04-01-22			
9	C - 202	12-03-21	20-10-21	04-01-22			
10	C - 203	12-03-21	10-10-21	04-01-22			
11	C - 204	12-03-21	10-10-21	04-01-22			
12	C - 205	12-03-21	20-10-21	04-01-22			
13	C - 206	12-03-21	20-10-21	04-01-22			
14	C - 207	12-03-21	20-10-21	04-01-22			
15	C - 301	12-03-21	26-11-21	26-02-22			
16	C - 302	12-03-21	26-11-21	26-02-22			
17	C - 303	12-03-21	26-11-21	26-02-22			
18	C - 304	12-03-21	26-11-21	26-02-22			
19	C - 305	12-03-21	26-11-21	26-02-22			
20	C - 306	12-03-21	26-11-21	26-02-22			
21	C - 307	12-03-21	26-11-21	26-02-22			
22	C - 401	12-03-21	22-01-07	14-03-22			
23	C - 402	12-03-21	22-01-07	14-03-22			
24	C - 403	12-03-21	21-12-21	14-03-22			
25	C - 404	12-03-21	21-12-21	14-03-22			
26	C - 405	12-03-21	21-12-21	14-03-22			
27	C - 406	12-03-21	22-01-07	14-03-22			
28	C - 407	12-03-21	22-01-07	14-03-22			
29	C - 501	12-03-21	10-02-22	28-04-22			
30	C - 502	12-03-21	10-02-22	28-04-22			
31	C - 503	12-03-21	10-02-22	14-03-22			
32	C - 504	12-03-21	10-02-22	14-03-22			
33	C - 505	12-03-21	10-02-22	28-04-22			plastering in progress
34	C - 506	12-03-21	10-02-22	28-04-22			plastering in progress
35	C - 507	12-03-21	10-02-22	16-04-22			plastering in progress
36	C - 601	12-03-21					slab centring progress
37	C - 602	12-03-21	15-04-22				
38	C - 603	12-03-21	03-03-22				Brick Work in progress
39	C - 604	12-03-21	03-03-22				Brick Work in progress
40	C - 605	12-03-21	03-03-22				Brick Work in progress
41	C - 606	12-03-21	15-04-22				
42	C - 607	12-03-21					

APPROVED BY

19 MAY 2022
M. RAM PRASAD. (G.M.R.)
 Project Manager

Company Name		Modiproperties Pvt Ltd		GULMOHAR RESIDENCY			
Project		Prepared By		Last updated on		Block No	
		19-05-22		Block - D			
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	D - 101	08-06-21	28-07-21	14-02-22			plumbing/elect progress
2	D - 102	08-06-21	28-07-21	14-02-22			unsold
3	D - 103	12-03-21	25-07-21	04-01-22			unsold
4	D - 104	12-03-21	25-07-21	04-01-22			unsold
5	D - 105	12-03-21	25-07-21	04-01-22			paintingwork in progress
6	D - 106	12-03-21	25-07-21	04-01-22			paintingwork in progress
7	D - 107	08-06-21	28-07-21	14-02-22			unsold
8	D - 108	08-06-21	28-07-21	14-02-22			paintingwork in progress
9	D - 201	08-06-21	18-08-21	14-02-22			unsold
10	D - 202	08-06-21	18-08-21	14-02-22			unsold
11	D - 203	12-03-21	18-08-21	14-02-22			unsold
12	D - 204	12-03-21	18-08-21	14-02-22			Customer to provide tiles
13	D - 205	12-03-21	18-08-21	14-02-22			unsold
14	D - 206	12-03-21	18-08-21	14-02-22			unsold
15	D - 207	08-06-21	18-08-21	14-02-22			flooring work in progress
16	D - 208	08-06-21	18-08-21	14-02-22			flooring work in progress
17	D - 301	08-06-21	08-09-21	14-03-22			Putty work by Customer
18	D - 302	08-06-21	08-09-21	14-03-22			flooring work in progress
19	D - 303	12-03-21	08-09-21	14-03-22			flooring completed & paintinggo start
20	D - 304	12-03-21	08-09-21	14-03-22			
21	D - 305	12-03-21	08-09-21	14-03-22			
22	D - 306	12-03-21	08-09-21	14-03-22			
23	D - 307	08-06-21	08-09-21	14-03-22			
24	D - 308	08-06-21	08-09-21	14-03-22			
25	D - 401	08-06-21	27-09-21	18-05-22			
26	D - 402	08-06-21	27-09-21	18-05-22			
27	D - 403	12-03-21	27-09-21	18-05-22			
28	D - 404	12-03-21	27-09-21	18-05-22			
29	D - 405	12-03-21	27-09-21	18-05-22			Putty work by Customer
30	D - 406	12-03-21	27-09-21	18-05-22			Putty work by Customer
31	D - 407	08-06-21	27-09-21	18-05-22			
32	D - 408	08-06-21	27-09-21	18-05-22			
33	D - 501	08-06-21	20-10-21				Plastering work in progress
34	D - 502	08-06-21	20-10-21				Plastering work in progress
35	D - 503	12-03-21	20-10-21				Plastering work in progress
36	D - 504	12-03-21	20-10-21				Plastering work in progress
37	D - 505	12-03-21	20-10-21				Plastering work in progress
38	D - 506	12-03-21	20-10-21				Plastering work in progress
39	D - 507	08-06-21	20-10-21				Plastering work in progress
40	D - 508	08-06-21	20-10-21				Plastering work in progress
41	D - 601	08-06-21	14-11-21				brickwork in progress
42	D - 602	08-06-21	14-11-21				brickwork in progress
43	D - 603	12-03-21	14-11-21				brickwork in progress
44	D - 604	12-03-21	14-11-21				brickwork in progress
45	D - 605	12-03-21	14-11-21				brickwork in progress
46	D - 606	12-03-21	14-11-21				brickwork in progress
47	D - 607	08-06-21	14-11-21				brickwork in progress
48	D - 608	08-06-21	14-11-21				brickwork in progress

APPROVED BY

19 MAY 2022

M. RAM PRASAD (G.M.R.)
Project Manager

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		19-05-22					
Block No		Block - F					
S No	Flat No	Plumb beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	F - 101	14-11-20	12-12-20	30-04-21	11-01-22		Stage 3 progress
2	F - 102	14-01-21	08-02-21	16-08-21	22-03-22		Stage 3 progress
3	F - 103	31-05-21	01-08-21	04-01-22			stage II progress
4	F - 104	26-05-21	01-08-21	04-01-22			stage II progress
5	F - 105	14-01-21	08-02-21	03-08-21			unsold
6	F - 106	14-11-20	12-12-20	30-04-21	11-01-22		Stage 3 progress
7	F - 201	14-11-20	30-12-20	08-06-21			mortgage flat
8	F - 202	14-01-21	19-03-21	05-10-21			mortgage flat
9	F - 203	31-05-21	03-09-21	14-02-22			mortgage flat
10	F - 204	26-05-21	03-09-21	14-02-22			mortgage flat
11	F - 205	14-01-21	19-03-21	08-09-21			mortgage flat
12	F - 206	14-11-20	30-12-20	08-06-21			mortgage flat
13	F - 301	14-11-20	10-02-21	14-06-21	14-03-22		switches fixing
14	F - 302	14-01-21	23-06-21	28-11-21			granite work
15	F - 303	31-05-21	16-09-21	28-02-22			putty work
16	F - 304	26-05-21	16-09-21	14-03-22			putty work
17	F - 305	14-01-21	23-06-21	28-11-21			putty work
18	F - 306	14-11-20	10-02-21	14-06-21	14-03-22		switches fixing
19	F - 401	14-11-20	06-03-21	25-08-21	14-03-22		door shutters
20	F - 402	14-01-21	30-08-21	25-03-22			putty work
21	F - 403	31-05-21	26-10-21	14-02-22			putty work
22	F - 404	26-05-21	26-10-21	28-02-22			putty work
23	F - 405	14-01-21	30-08-21	28-02-22			putty work
24	F - 406	14-11-20	06-03-21	25-08-21	14-03-22		door shutters
25	F - 501	14-11-20	19-03-21	14-02-22			putty work
26	F - 502	14-01-21	16-09-21	25-03-22			putty work
27	F - 503	31-05-21	02-11-21	25-03-22			putty work
28	F - 504	26-05-21	02-11-21	25-03-22			putty work
29	F - 505	14-01-21	16-09-21	25-03-22			putty work
30	F - 506	14-11-20	19-03-21	14-02-22			putty work
31	F - 601	14-11-20	07-08-21	28-04-22			putty work
32	F - 602	14-01-21	20-10-21	28-04-22			putty work
33	F - 603	31-05-21	28-11-21	28-04-22			putty work
34	F - 604	26-05-21	28-11-21	28-04-22			putty work
35	F - 605	14-01-21	20-10-21	28-04-22			putty work
36	F - 606	14-11-20	07-08-21	28-04-22			putty work

APPROVED BY

19 MAY 2022
M. RAM PRASAD (G.M.R.)
Project Manager


Company Name		Modiproperties Pvt Ltd				
Project		IOHAR RESIDENCY				
Prepared By		19-05-22				
Last updated on						
Block No		Block - G				
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completi on date
1	G - 101	06-03-21	25-08-21	14-03-22		
2	G - 102	27-03-21	30-08-21	28-02-22		
3	G - 103	14-06-21	30-08-21	28-02-22		
4	G - 104	14-06-21	30-08-21	14-03-22		
5	G - 105	27-03-21	30-08-21	28-02-22		
6	G - 106	06-03-21	25-08-21	14-03-22		
7	G - 107	06-03-21	25-08-21	18-05-22		
8	G - 201	06-03-21	19-10-21	27-04-22		
9	G - 202	27-03-21	19-10-21			plastering in progress
10	G - 203	14-06-21	19-10-21	27-04-22		
11	G - 204	14-06-21	19-10-21	27-04-22		
12	G - 205	27-03-21	19-10-21	15-05-22		
13	G - 206	06-03-21	19-10-21	15-05-22		
14	G - 207	06-03-21	19-10-21	15-05-22		
15	G - 301	06-03-21	26-10-21	25-03-22		
16	G - 302	27-03-21	26-10-21	14-03-22		
17	G - 303	14-06-21	26-10-21	14-03-22		
18	G - 304	14-06-21	26-10-21	25-03-22		
19	G - 305	27-03-21	26-10-21	14-03-22		
20	G - 306	06-03-21	26-10-21	25-03-22		
21	G - 307	06-03-21	26-10-21	25-03-22		
22	G - 401	06-03-21	10-11-21	15-05-22		plastering in progress
23	G - 402	27-03-21	10-11-21			plastering in progress
24	G - 403	14-06-21	10-11-21			plastering in progress
25	G - 404	14-06-21	10-11-21			plastering in progress
26	G - 405	27-03-21	10-11-21			brickwork in progress
27	G - 406	06-03-21	10-11-21			plastering in progress
28	G - 407	06-03-21	10-11-21			brickwork in progress
29	G - 501	06-03-21	22-12-21			brickwork in progress
30	G - 502	27-03-21	22-12-21			brickwork in progress
31	G - 503	14-06-21	22-12-21			brickwork in progress
32	G - 504	14-06-21	22-12-21			brickwork in progress
33	G - 505	27-03-21	22-12-21			brickwork in progress
34	G - 506	06-03-21	22-12-21			brickwork in progress
35	G - 507	06-03-21	22-12-21			brickwork in progress
36	G - 601	06-03-21	14-02-22			brickwork in progress
37	G - 602	27-03-21	14-02-22			brickwork in progress
38	G - 603	14-06-21	14-02-22			brickwork in progress
39	G - 604	14-06-21	14-02-22			brickwork in progress
40	G - 605	27-03-21	14-02-22			brickwork in progress
41	G - 606	06-03-21	14-02-22			brickwork in progress
42	G - 607	06-03-21	14-02-22			brickwork in progress

APPROVED BY

19 MAY 2022

M. RAM PRASAD, (G.M.R.)
Project Manager

Company Name		Modhupurites Pvt Ltd		GULMOHAR RESIDENCY			
Project							
Prepared By		19-05-22					
Last updated on							
Block No		Block - H					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101	24-12-21					1 st floor columns progressing
2	H - 102	24-12-21					1 st floor columns progressing
3	H - 103	24-12-21					1 st floor columns progressing
4	H - 104	24-12-21					1 st floor columns progressing
5	H - 105	24-12-21					1 st floor columns progressing
6	H - 106	24-12-21					1 st floor columns progressing
7	H - 107	24-12-21					1 st floor columns progressing
8	H - 201						
9	H - 202						
10	H - 203						
11	H - 204						
12	H - 205						
13	H - 206						
14	H - 207						
15	H - 301						
16	H - 302						
17	H - 303						
18	H - 304						
19	H - 305						
20	H - 306						
21	H - 307						
22	H - 401						
23	H - 402						
24	H - 403						
25	H - 404						
26	H - 405						
27	H - 406						
28	H - 407						
29	H - 501						
30	H - 502						
31	H - 503						
32	H - 504						
33	H - 505						
34	H - 506						
35	H - 507						
36	H - 601						
37	H - 602						
38	H - 603						
39	H - 604						
40	H - 605						
41	H - 606						
42	H - 607						

APPROVED BY

 M. NAM PRASAD (G.M.R.)
 Project Manager

Company Name Modiproperties Pvt Ltd		GULMOHAR RESIDENCY				
Project						
Prepared By						
Last updated on						
Block No		Block - E				
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date Remarks
1	E-101					
2	E-102					
3	E-103					
4	E-104					
5	E-105					
6	E-106					
7	E-107					
8	E-201					
9	E-202					
10	E-203					
11	E-204					
12	E-205					
13	E-206					
14	E-207					
15	E-301					
16	E-302					
17	E-303					
18	E-304					
19	E-305					
20	E-306					
21	E-307					
22	E-401					
23	E-402					
24	E-403					
25	E-404					
26	E-405					
27	E-406					
28	E-407					
29	E-501					
30	E-502					
31	E-503					
32	E-504					
33	E-505					
34	E-506					
35	E-507					
36	E-601					
37	E-602					
38	E-603					
39	E-604					
40	E-605					
41	E-606					
42	E-607					

APPROVED BY
19 MAY 2022
M. RAM PRASAD (G.M.R.)
Project Manager