

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date:	2/7/22	Prepared by	Deepa	Serial no.	5559
Supplier name	Cement Infra			HO inward no.	
Firm/Company	SOV	Project	SOV-III	HO received date	
PO/WO date	8/6/22	PO/WO No.	89044	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	73	24/6/22	1,32,000/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,32,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	Bill attached		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				—	
Amount C – Other Debits :				—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,32,000/-	
Amount E – PO / WO value:				1,84,800/-	
Amount F – Difference (A – E):				52,800/-	
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		11/7/22			
Remarks:		Part bill			
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	Deepa				
Sign:					
Date	2/7/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">Invoice No. 73</td> <td style="width: 50%;">Dated 24-Jun-2022</td> </tr> <tr> <td>Delivery Note</td> <td>Mode/Terms of Payment</td> </tr> <tr> <td>Supplier's Ref. 499 TO 567</td> <td>Other Reference(s)</td> </tr> <tr> <td>Buyer's Order No. 89044-184240</td> <td>Dated 8-Jun-2022</td> </tr> <tr> <td>Despatch Document No.</td> <td>Delivery Note Date</td> </tr> <tr> <td>Despatched through</td> <td>Destination</td> </tr> <tr> <td colspan="2">Terms of Delivery</td> </tr> </table>	Invoice No. 73	Dated 24-Jun-2022	Delivery Note	Mode/Terms of Payment	Supplier's Ref. 499 TO 567	Other Reference(s)	Buyer's Order No. 89044-184240	Dated 8-Jun-2022	Despatch Document No.	Delivery Note Date	Despatched through	Destination	Terms of Delivery	
Invoice No. 73	Dated 24-Jun-2022														
Delivery Note	Mode/Terms of Payment														
Supplier's Ref. 499 TO 567	Other Reference(s)														
Buyer's Order No. 89044-184240	Dated 8-Jun-2022														
Despatch Document No.	Delivery Note Date														
Despatched through	Destination														
Terms of Delivery															

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	30.00 cum	3,728.81	cum	1,11,864.40
	SGST				9 %	10,067.80
	CGST				9 %	10,067.80
Total			30.00 cum			Rs 1,32,000.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Thirty Two Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,11,864.40	9%	10,067.80	9%	10,067.80	20,135.60
Total	1,11,864.40		10,067.80		10,067.80	20,135.60

Tax Amount (in words) : **INR Twenty Thousand One Hundred Thirty Five and Sixty paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



MEMO

[illegible]

Purchase Order

Page(s) 1 Of 1

08-06-2022 1:55:13 PM



89044

07.06.22 12:13:53

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details			
CEMEX INFRA	Doc No	89044	184240
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301	Doc Date	08-06-2022	
8367099999	Quote No	NIL	
9848210686	Quote Date	08-06-2022	
	SupplyType	Supply	

Kind Attn : G.Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	42.00	4,200.00	0.00	0.00	176,400.00
Total Order Value . . .					176,400.00

Rupees : One Lakh(s) Seventy Six Thousand Four Hundred Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** All taxes included in above price.**Delivery Date** As per request of Project Manager.**Delivery Location** Silver Oak Villas Part III. Contact Person Mr Purshottam 9502177288.

Sy .No.11,12,14,15,16,17,18 , 294

Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment will be made only after inspection of material. Above order for Villa no 193 TO 199 pedestals purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Original Invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to H.O. office or purchase site office. Proof of delivery/DC can be sent by email.**For MDs APPROVAL**

- ☒ High Value/quantity beyond limits.
- ☒ Pre/Post processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing S3LLP stock
- ☐ Other

APPROVED BY

10 JUN 2022

SOKAM MODI
MANAGING DIRECTOR

Bill no.

Bill Dt

73

24/6/22

1,32,000

Rate of M-20 = 4,200/-
charged to M-20 = 4,200/-
11/6/22

Authorised Signatory

Name :

08/06/2022

Name :

Date : / /

Requisition Form

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV-LLP	Block No.:	Sump walls purpose
Project:	SOV-III	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184240	A. Estimated quantity:	42
PO nos.:	89044	B. Requisition quantity:	42
Sign of Security	Sign of Admin	C. Actual quantity poured	30
	Sign of Project Manger	D. Difference (C-A)	Nil

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.06.22	09:30	09:54	10:05	06	567	14,400	14,140	260	475/-		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					06 Cumts		41,000 Kgs	40,330 Kgs	260kgs	475/-		
Total:												
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@anandaproperties.com and report audit@anandaproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.

RMC pour report

Company/ firm:	SOV LLP	Block No.:	Sump walls purpose
Project:	SOV-III	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184240	A. Estimated quantity:	42
PO nos.:	89044	B. Requisition quantity:	42
Sign of Security	Sign of Admin	C. Actual quantity poured	30
		D. Difference (C-A)	36

Details of RMC pour

[illegible]

site: 1. Report to be sent on a daily basis to para-bio-mgmt@projetos.com and report including methodology, a summary report can be sent for one PO. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (i.e. 2,400kgs/ m³). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Mainman original report + weightment ships + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	Sump walls purpose
Project:	SOV-III	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184240	A. Estimated quantity:	42
PO nos.:	89044	B. Requisition quantity:	42
Sign of Security	Sign of Admin	C. Actual quantity poured	30
		D. Difference (C-A)	36

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.06.22	11:05	11:41	11:50	06	535	14,400	14,480				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		14,400 kgs	14,480 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV LLP	Block No.:	Sump walls purpose
Project:	SOV-III	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184240	A. Estimated quantity:	42
PO nos.:	89044	B. Requisition quantity:	42
Sign of Security	Sign of Admin	C. Actual quantity poured	06
		D. Difference (C-A)	36

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10.06.22	14:35	14:59	15:08	06	499	14,400	14,580				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		14,400 kgs	14,580 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOV-LLP	Block No.:	Sump walls purpose
Project:	SOV-III	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184240	A. Estimated quantity:	42
PO nos.:	89044	B. Requisition quantity:	42
Sign of Security	Sign of Admin	C. Actual quantity poured	30
		D. Difference (C-A)	Nil

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.06.22	13:30	14:07	14:15	06	560	14,400	14,190	210	384		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		14,400 Kgs	14,190 Kgs	210 Kgs	384/-		
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.