

PURCHASE DIVISION  
Advice for approval for credit to supplier



|                                   |  |                     |  |                  |  |
|-----------------------------------|--|---------------------|--|------------------|--|
| Date: 07/07/22                    |  | Prepared by: MINISH |  | Serial no.: 5814 |  |
| Supplier name: Sri Ardhats Steels |  |                     |  | HO inward no.    |  |
| Firm/Company: HRMLLP              |  | Project: GMR        |  | HO received date |  |
| PO/WO date: 01/06/22              |  | PO/WO No.: 88838    |  | Scan ID.         |  |

| Sl no. | Bill no. | Bill date | Bill amount | Original attached                                                   |
|--------|----------|-----------|-------------|---------------------------------------------------------------------|
| 1.     | 1521     | 03/06/22  | 5,60,949/-  | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 3.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 4.     |          |           |             | <input type="checkbox"/> Yes <input type="checkbox"/> No            |

Amount A – Bills total (Excluding Transport & Hamali Charges): 5,60,949/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

|                                  |                               |                                                                     |
|----------------------------------|-------------------------------|---------------------------------------------------------------------|
| MRN nos.: Steel report attached. | Proof of delivery matches MRN | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
|----------------------------------|-------------------------------|---------------------------------------------------------------------|

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 5,60,949/-

Amount E – PO / WO value: 11,28,609/-

Amount F – Difference (A – E): 5,67,660/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 11/07/22

Remarks: Final Bill

|                |                                                                                                                                                                                      |                  |            |            |                  |
|----------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------|------------|------------------|
| Approved by    | Purchase Officer                                                                                                                                                                     | Purchase Manager | M D        | Accountant | Accounts Manager |
| Name:          | <div style="border: 2px solid blue; padding: 10px; display: inline-block;"> <b>APPROVED</b><br/> <b>07 JUL 2022</b><br/> <b>MINISH PARIKH</b><br/> <b>MANAGER PROCUREMENT</b> </div> |                  |            |            |                  |
| Sign:          |                                                                                                                                                                                      |                  |            |            |                  |
| Date           |                                                                                                                                                                                      |                  |            |            |                  |
| Approval limit | Upto 20k                                                                                                                                                                             | Above 20k        | Above 100k | Upto 20k   | Above 20k        |

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

2811

(ORIGINAL FOR RECIPIENT)



|                          |                     |                       |
|--------------------------|---------------------|-----------------------|
| Invoice No.              | e-Way Bill No.      | Dated                 |
| <b>1521/22-23</b>        | <b>141482451424</b> | <b>3-Jun-22</b>       |
| Delivery Note            |                     | Mode/Terms of Payment |
| <b>1521</b>              |                     | <b>30</b>             |
| Reference No. & Date.    |                     | Other References      |
| Buyer's Order No.        |                     | Dated                 |
| <b>88823</b>             |                     | <b>1-Jun-22</b>       |
| Dispatch Doc No.         |                     | Delivery Note Date    |
|                          |                     | <b>3-Jun-22</b>       |
| Dispatched through       |                     | Destination           |
| <b>By Road</b>           |                     |                       |
| Bill of Lading/LR-RR No. |                     | Motor Vehicle No.     |
|                          |                     | <b>TS 12 UB 9538</b>  |
| Terms of Delivery        |                     |                       |

[illegible]

E. & O.E

| HSN/SAC      | Taxable Value      | Central Tax |                  | State Tax |                  | Total            |
|--------------|--------------------|-------------|------------------|-----------|------------------|------------------|
|              |                    | Rate        | Amount           | Rate      | Amount           | Tax Amount       |
| 721420       | 4,75,380.00        | 9%          | 42,784.20        | 9%        | 42,784.20        | 85,568.40        |
| <b>Total</b> | <b>4,75,380.00</b> |             | <b>42,784.20</b> |           | <b>42,784.20</b> | <b>85,568.40</b> |

Authorised Signatory

This is a Computer Generated Invoice





# Purchase Order

5/1 Of 1

01-06-2022 3:28:17 PM

Orig



88838

20.05.22 3:37:23

From Company : **Modi Reality Mallapur LLP**  
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.  
G S T No. : 36AAEFM1459R1ZP

## Supplier Details

Sri Arihant Steels  
Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,  
Secunderabad-500003  
66382042/27816848  
9246825558

|            |            |        |
|------------|------------|--------|
| Doc No     | 88838      | 193278 |
| Doc Date   | 01-06-2022 |        |
| Quote No   | NIL        |        |
| Quote Date | 01-06-2022 |        |
| SupplyType | Supply     |        |

Kind Attn : **Mr. Yogesh Gupta**

Purchase Order for the Supply of following Items.

| Item Name                                                     | Qty      | Rate  | Dis% | GST%  | Amount     |
|---------------------------------------------------------------|----------|-------|------|-------|------------|
| 1 8120 - Steel - rebar - TMT - 8mm - kgs                      | 936.00   | 58.00 | 0.00 | 18.00 | 64,059.84  |
| 2 8114 - Steel - rebar - TMT - 10mm - kgs                     | 5,180.00 | 58.00 | 0.00 | 18.00 | 354,519.20 |
| 3 8115 - Steel - rebar - TMT - 12mm - kgs                     | 5,330.00 | 57.00 | 0.00 | 18.00 | 358,495.80 |
| 4 8118 - Steel - rebar - TMT - 25mm - kgs                     | 4,630.00 | 57.00 | 0.00 | 18.00 | 311,413.80 |
| 5 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs | 400.00   | 85.00 | 0.00 | 18.00 | 40,120.00  |

Total Order Value . . . **1,128,608.64**

Rupees : Eleven Lakh(s) Twenty Eight Thousand Six Hundred Eight and Paise Sixty Four Only.

## Terms and Conditions :-

Specification / Brand All items shall be of \_\_\_ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

## For MDs APPROVAL

- ☒ High Value/quantity beyond limits.  
☒ Po/Req. processed-post approval.  
☐ Approval for technical details/clarification  
☐ Replenishing SSLLP stock  
☐ Other

Delivery Location **Gulmohar Residency**  
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

| S.no. | Bill no.   | Bill Dt. | Amount     |
|-------|------------|----------|------------|
| 1     | 1527/22-23 | 6/06/22  | 40,120/-   |
| 2     | 1520/22-23 | 3/06/22  | 5,58,966/- |
| 3     | Nil        |          |            |
| 4     | Nil        |          |            |
| 5     | Nil        |          |            |

Measurement lock

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : \_\_\_\_\_

Contact :-

Name : \_\_\_\_\_

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Date : \_\_/\_\_/\_\_





|                          |  |                                                |  |                    |  |                    |  |
|--------------------------|--|------------------------------------------------|--|--------------------|--|--------------------|--|
| Requisition Form - Steel |  | Modi Realty Mallapur LLP                       |  | Site & Phase       |  | Gulmohar Residency |  |
| Company                  |  | 193278                                         |  | Req Date           |  | 01.06.22           |  |
| Req no                   |  | 03.06.22                                       |  | ID no              |  | 76903              |  |
| Material required before |  | sufyan                                         |  | Approved by (sign) |  |                    |  |
| Flat / Block no          |  | for C-block drive way work purpose at GMR Site |  |                    |  |                    |  |

| S No | Item Description | Type of Steel | Quantity required in no of Rods | Qty Available at site in rods | Balance Qty to be ordered in rods | Balance Qty to be ordered in Kgs | Inward No | Date |
|------|------------------|---------------|---------------------------------|-------------------------------|-----------------------------------|----------------------------------|-----------|------|
| 1    | Steel            | 8mm           | 200                             | 0                             | 200                               | 936                              |           |      |
| 2    | Steel            | 10 mm         | 700                             | 0                             | 700                               | 5,180                            |           |      |
| 3    | Steel            | 12 mm         | 500                             | 0                             | 500                               | 5,330                            |           |      |
| 4    | Steel            | 16 mm         | -                               | 0                             | 0                                 | -                                |           |      |
| 5    | Steel            | 20 mm         | -                               |                               | 0                                 | -                                |           |      |
| 6    | Steel            | 25 mm         | 100                             |                               | 100                               | 4,630                            |           |      |
| 7    | Steel            | 32 mm         | -                               | 0                             | 0                                 | -                                |           |      |
| 8    | Binding Wire     | 20 gauge      | 400                             |                               | 400                               | 400                              |           |      |
|      | Total            |               | 0.00                            | 0.00                          | 0                                 | 16,476                           |           |      |

808838

01/06/2022


fuf

APPROVED BY  
 1 JUN 2022  
 RAM KRASAD (G.M.R.)  
 Project Manager


APPROVED BY  
 1 JUN 2022  
 SOHAM MODI  
 MANAGING DIRECTOR

Notes

- 1 Binding wire is generally 25 kgs per ton.
- 2 Order footing steel for one block or core at a time.
- 3 Order steel for slab along with steel for next column on completion of beam bottom.
- 4 Do not order excess steel. Do not order steel in advance.



### Tor Steel Delivery Report

|                  |                                                                                   |                          |                                                                                   |                                 |                                                                                     |
|------------------|-----------------------------------------------------------------------------------|--------------------------|-----------------------------------------------------------------------------------|---------------------------------|-------------------------------------------------------------------------------------|
| Company/firm     | Modi realty mallapur LLP                                                          | Test report attached     | Yes                                                                               | A.PO quantity (in kgs)          | 16476                                                                               |
| Project          | Gulmohar Residency                                                                | DCs Attached             | Yes                                                                               | B.Gross Vehicle Weight          | 12520                                                                               |
| Block/Villa No   | C-Block drive way work pupose                                                     | Weighment slips attached | Yes                                                                               | C.Net vehicle Weight            | 4230                                                                                |
| Requisition Nos: | 193278                                                                            | Total quantity received  | No                                                                                | D.Actual Quantity delivered B-C | 8290                                                                                |
| PO Nos.          | 88838                                                                             | Close PO                 | No                                                                                | E.Difference (D-A)              | 8186                                                                                |
| Supplier:        | SRI ARIHANT STEELS                                                                | Vehicle No               | AP28TA9233                                                                        | MRN No                          | 108176                                                                              |
| Delivery date    | 4.06.22                                                                           | Delivery Time            | 4:30                                                                              | Inward no                       | 8508                                                                                |
| Sign of Security |  | Sign of Admin            |  | Sign of Project manager         |  |
| Date             | 14/06/22                                                                          | Date                     | 14/06/22                                                                          | Date                            | 14/06/22                                                                            |

#### Details of TMT Steel Delivered-

| S.No     | Item                                                    | Weight of 40 ft rod in Kgs | No of rods Delivered | Calculated weigh of steel delivered |
|----------|---------------------------------------------------------|----------------------------|----------------------|-------------------------------------|
| 1.       | 8 mm                                                    | 4.74                       | -                    | -                                   |
| ,1       | 10 mm                                                   | 7.40                       | -                    | -                                   |
| 3.       | 12 mm                                                   | 10.66                      | 343.33               | 3660 ✓                              |
| 4.       | 16 mm                                                   | 18.96                      | -                    | -                                   |
| 5.       | 20 mm                                                   | 29.62                      | -                    | -                                   |
| 6.       | 25 mm                                                   | 46.29                      | -                    | -                                   |
| 7.       | 32 mm                                                   |                            | 100                  | 4680 ✓                              |
| 8.       | Binding wire                                            |                            |                      | -                                   |
| Total:   |                                                         |                            |                      | 8340 ✓                              |
| Remarks: | DC ,Weighment slip attached and binding wire is pending |                            |                      |                                     |

Note: 1. Report to be sent to HO within two working days.2. attach original DCs test report,weighment slips,bills,Photos,etc., to this report. 2.Report must have totals calculated.3. make a separate report for every truck load received.