

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: <u>7/7/22</u>		Prepared by: <u>Manow</u>		Serial no. <u>5927</u>	
Supplier name: <u>Valat Enterprises</u>		Project: <u>NGH</u>		HO inward no.	
Firm/Company: <u>MRP L&P</u>		PO/WO No. <u>87194</u>		HO received date	
PO/WO date: <u>8/4/22</u>				Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	<u>914/22-23</u>	<u>22/4/22</u>	<u>948721-</u>	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 944721-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: <u>Steel report</u>	Proof of delivery matches MRN ☐ Yes ☐ No
-------------------------------	--

Amount B – Other Credits : Transportation charges 400/-

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 94,872/-

Amount E – PO / WO value: 2,043,996/-

Amount F – Difference (A – E): 1,953,124/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 18/7/22

Remarks: Final Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	<u>Manow</u>				
Sign:	<u>Manow</u>				
Date	<u>7/7/22</u>				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

2851

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)


Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. **914/22-23** TAX INVOICE Date **22/4/2022**

M/s. **Modi Realty pocharam LLP**
5-4-183/3+4, 1st floor sham mansion
M.G. Road, Secunderabad-500003.
GST No. **36ABIFM1836H1Z7**

Y. Order No. : **87194** Dt. **08/04/2022**
D.C. No. : **516** Dt. **22/4/2022**
Desp. Per :
Truck No. : **TS10UC2882**
Payment Due on : **Immediately**

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs.	P.
1	Binding wire-20 Gauge		1000 kgs	80.00	Each KG.	80,000.00	



Rupees (Ninety Four Thousand Eight Hundred and Seventy Two only)

Kanta/Hamali/Others	400.00
Freight Charges	—
Total	80400.00

Bank : **CITY UNION BANK**
Branch : **M.G. Road, Secunderabad.**
A/C No. : **076120000148567**
IFSC : **CIUB0000076**

CGST@ 9%	7236.00
SGST@ 9%	7236.00
IGST@ %	

GST No. 36AAIFV6997M1Z1

G.Total **94872.00**

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

100

100

100

100

100

100

100



100

100

100

100

100

100

100

100

Purchase Order



04.04.22 1:33:42

Modi Realty Pocharam LLP

5th Floor, 11th Floor, Saham Market, 1st Road, Secunderabad-500027

GSTIN No: 36ABFM1836H1Z7

Supplier Details

Supplier Name

Secunderabad-3

Doc No

87194

181912

Doc Date

04-04-2022

Quote No

Nil

Quote Date

04-04-2022

SupplyType

Supply

Kind Attn: Mr. Mohul Mehta

Kindly supply of following items.

Item Name	Qty	Rate	Disc%	GST%	Amount
1. TMT - 8mm - kgs	425.00	1575.00	0.00	18.00	671,051.25
2. TMT - 12mm - kgs	5730.00	46.50	0.00	18.00	292,693.10
3. TMT - 16mm - kgs	5635.00	46.50	0.00	18.00	520,648.65
4. TMT - 20mm - kgs	220.00	46.50	0.00	18.00	488,083.40
5. Copper wire - hardware - Binding wire - 20 gauge - kgs	800.00	90.00	0.00	18.00	75,520.00

Total Order Value: 2,047,996.20

Read as: Rupee: Twenty Seven Thousand Nine Hundred and Paise Twenty.

Terms and Conditions

Specification: Brand: As per details given in the quotation.

Payment Terms: Within 30 days of delivery.

Tax: As per details given in above price.

Delivery Date: As per details given in above price.

Delivery Location: As per details given in above price.

As per details given in above price.

Phone: 943497484

Penalty For Delay: As per details given in above price.

Transportation Cost: As per details given in above price.

Advance Paid: As per details given in above price.

Other Terms: As per details given in above price.

Completion Date: As per details given in above price.

Measurement: As per details given in above price.

Supply: As per details given in above price.

Remarks: As per details given in above price.

Modi Realty Pocharam LLP

As per details given in above price.

As per details given in above price.

As per details given in above price.

For MDs APPROVAL

High priority beyond limits.

Not to be processed post approval.

Approval of technical details/clarification.

Approval of SSSLP stock.

Other

APPROVED BY
08/04/22
SUDAM MODI
MANAGING DIRECTOR

PART DELIVERY DETAILS

Sl. No.	Bill no.	Bill Dt.	Amount
1	913	13/04/22	24,26,483/-
2			
3			
4			
5			

As per details given in above price.

As per details given in above price.

As per details given in above price.

As per details given in above price.

As per details given in above price.

As per details given in above price.

As per details given in above price.

As per details given in above price.

As per details given in above price.

Requisition Form -Steel		Modi Reality Pocharam LL		Site & Phase		NGH	
Company	Req. no.	181912	10-04-2022	Req. Date	07-04-2022		
Material required before	Prepared by:	Vijay Raj	Approved by (sign):	ID no.	75367		
Flat / Block no:	Block - A - Flat No - 1 to 9 - Column - 3 Overlapping & Block - B - 35 Footings and South Retaining Wall						
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No
1	Steel	8mm	1800.00	0.00	1800.00	8424.00	68/850
2	Steel	10 mm	0.00	0.00	0.00	0.00	AB
3	Steel	12 mm	380.00	30.00	350.00	3731.00	61/850
4	Steel	16 mm	380.00	30.00	350.00	6636.00	66/850
5	Steel	20 mm	250.00	40.00	210.00	6220.20	
6	Steel	25 mm	0.00	0.00	0.00	0.00	
7	Steel	32 mm	0.00	0.00	0.00	0.00	
8	Binding Wire	20 gauge	0.00	0.00	800.00	800.00	80/-
Total						25811.20	

Notes:

- 1 Binding wire is generally 25 kgs per ton.
- 2 Order footing steel for one block or core at a time.
- 3 Order steel for slab along with steel for next column on completion of beam bottom.
- 4 Do not order excess steel. Do not order steel in advance.

APPROVED BY
04/04/2022
SOHAM MODI
MANAGING DIRECTOR

Requisition Form - Steel		Modi Reality Pocharam II		Site & Phase		NCH	
Company	Req. no	181912	Req. Date	ID no.		07-04-2022	
Material required before		Approved by (sign):					
Prepared by:		Vijay Raj					
Flat / Block no:		Block - A - Flat No - 1 to 9 - Column - 3 Overlapping & Block - B - 35 Footings and South Retaining W					
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No
1	Steel	8mm	1800.00	0.00	1800.00	8424.00	
2	Steel	10 mm	0.00	0.00	0.00	0.00	
3	Steel	12 mm	380.00	30.00	350.00	3731.00	
4	Steel	16 mm	380.00	30.00	350.00	6636.00	
5	Steel	20 mm	250.00	40.00	210.00	6220.20	
6	Steel	25 mm	0.00	0.00	0.00	0.00	
7	Steel	32 mm	0.00	0.00	0.00	0.00	
8	Binding Wire	20 gauge	0.00	0.00	800.00	800.00	
Total						25811.20	

Notes:

1. Binding wire is generally 25 kgs per ton.
2. Order footing steel for one block or core at a time.
3. Order steel for slab along with steel for next column on completion of beam bottom.
4. Do not order excess steel. Do not order steel in advance.

APPROVED
8 APR 2022
NCH

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	MRPLLP	Test report received	No	A. PO quantity (in kgs)	25810
Project:	NGH	DC's received	Yes	B. Gross vehicle weight	-
Block/ Villa No.:	Block A	Weighment slips received	no	C. Net vehicle weight	-
Requisition nos.:	181912	Total qty as per PO received	No	D. Actual quantity delivered (B-C)	-
PO No(s).	87194	Close PO	No	E. Difference (D- A)	-
Supplier:	Vasant enterprises	Vehicle no.	TS10UC2882	MRN No.	106385
Delivery date	22.04.2022	Delivery time	9:50	Inward no.	11223
Sign of security		Sign of Admin		Sign of Project manager	
Date	05.05.2022	Date	05.05.2022	Date	05.05.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	-	-
2.	10 mm	7.50	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	-	-
5.	20 mm	29.63	-	-
6.	25 mm	46.30	-	-
7.	32 mm	66.67	-	-
8.	Binding wire	In bundles	20	1000
9.	Other			
Total:			20	1000
Remarks:	PO completed weighment is not done			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

