

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date: 8/7/22		Prepared by: Deepa		Serial no. 6002	
Supplier name: Cerner Infra				HO inward no.	
Firm/Company: MHP		Project: MHP		HO received date	
PO/WO date: 14/5/22		PO/WO No. 88285		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	81	5/7/22	38000/-	☒ Yes ☐ No	
2.			1	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				38000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:				Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				38000/-	
Amount E – PO / WO value:				45,600/-	
Amount F – Difference (A – E):				7,600/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		18/7/22			
Remarks:		final bill			
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Deepa	P. Prabhakar			
Sign:					
Date	8/7/22	10 JUN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36	Invoice No.	Dated
	81	5-Jul-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	352 to 353	
	Buyer's Order No.	Dated
	88285-185199	14-May-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10 Pump Ready Mix Concrete	38245010	10.00 cum	3,220.32	cum	32,203.20
	SGST			9 %		2,898.29
	CGST			9 %		2,898.29
	Round Off					0.22
	Total		10.00 cum			Rs 38,000.00

E. & O.E

INR Thirty Eight Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	32,203.20	9%	2,898.29	9%	2,898.29	5,796.58
Total	32,203.20		2,898.29		2,898.29	5,796.58

Tax Amount (in words) : **INR Five Thousand Seven Hundred Ninety Six and Fifty Eight paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



MHPL SOV (Cherlapally) Modi Housing Pvt Ltd

Ledger Account					
Date	dc no	v.no	Quantity	Rate	M10 Dump
23/05/2022	352	1527	6.00 cum	3800.00/cum	22800.00
23/05/2022	353	6885	4.00 cum	3800.00/cum	15200.00
			10.00 cum		38000.00

Purchase Order

Page(s) 1 Of 1

14-05-2022 4:33:11 PM



27.04.22 12:24:13

From Company : **Modi Housing Pvt.Ltd**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No	88285	185199
Doc Date	14-05-2022	
Quote No	NIL	
Quote Date	14-05-2022	
SupplyType	Supply	

Kind Attn : G.Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	12.00	3,800.00	0.00	0.00	45,600.00

Rupees : Fourty Five Thousand Six Hundred Only.

Total Order Value . . . 45,600.00

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Silver Oak Villas Part III. Contact Person Mr Purshottam-9502177288. Sy .No.11,12,14,15,16,17,18 , 294 Phone. 0
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment will be made only after inspection of material.Above order for V.NO-195&196 work purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form									
Company Name:		MHPLSOV			Date:		07-05-22		
Site & Phase :		MHPLSOV -III			Time:		10.00		
Supplier					Req. No.		185199		
Material required before date:				urgent		ID No.		76256	
No	Description				Size	Quantity	Units	Inward No	Date
1	RMC				M10	12	Cum	3800✓	
2									
3									
4									
5									
6									
PO 88285 APPROVED 14 MAY 2022 MINISH PARIKH MANAGER PROCUREMENT									
Remarks: - For villa no 195 and &196 purpose									
Prepared By		B.Meenakshi			Approved by				
Sign.& Date		07-05-22			Sign. & Date				
Note: On receipt of material at site write inward number and date in last 2 columns.									

Note: On receipt of material at site write inward number and date in last 2 columns.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	V no 195.196 PCC work purpose
Project:	SOV	Flat / Villa no.:	V no 195.196 PCC work purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185199	A. Estimated quantity:	12
PO nos.:	88285	B. Requisition quantity:	12
Sign of Security	Sign of Admin	C. Actual quantity poured	10
<i>Signature</i>	<i>Mud</i>	D. Difference (C-A)	2
Details of RMC pour			

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.05.22	17:40	18:11	18:20	6	352	14,400	14310	0	0		
2.	23.05.22	18:40	19:16	19:30	4	353	9,600	9540	0	0		
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					10 Cumts		24000 Kgs	23,850 Kgs				
Remarks												

Note 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

