

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 13/7/22		Prepared by: Prabhakar		Serial no. 6216	
Supplier name: SH RMC Plant				HO inward no.	
Firm/Company: Gvke		Project: Gvke		HO received date	
PO/WO date: 23/8/21		PO/WO No. 79894		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	160	7/9/22	1,20,000/-	☒ Yes ☐ No	
2.	0126	23/6/22	12,000	☒ Yes ☐ No	
3.			1	☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,32,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,32,000/-	
Amount E – PO / WO value:				2,40,000/-	
Amount F – Difference (A – E):				1,08,000/-	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		18/7/22			
Remarks: final bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	APPROVED 13 JUL 2022 MINISH PARIKH MANAGER PROCUREMENT				
Sign:					
Date					
Approval limit			Upto 20k	Above 20k	Above 100k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips. RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

2518



SL RMC PLANT
READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	160	7-Sep-2021
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	79894	
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	40.00 cbm	2,542.37	cbm	1,01,694.80
	Output CGST @9 %					9 %	9,152.53
	Output SGST @9%					9 %	9,152.53
	Round Off						0.14
Total				40.00 cbm			₹ 1,20,000.00

Amount Chargeable (in words)

INR One Lakh Twenty Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	1,01,694.80	9%	9,152.53	9%	9,152.53	18,305.06
Total	1,01,694.80		9,152.53		9,152.53	18,305.06

Tax Amount (in words) : **INR Eighteen Thousand Three Hundred Five and Six paise Only**

Remarks: 28.08.2021 to 06.09.2021 Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details Bank Name : ICICI Bank A/c No. : 231905000660 Branch & IFS Code : Saketh & ICIC0002319
	for SI Rmc Plant Authorized Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**



SL RMC PLANT
READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0126	Dated 23-Jun-2022
		Mode/Terms of Payment
	Supplier's Ref. 79894	Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secunrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	4.00 cbm	2,542.37	cbm	10,169.48
	Output CGST @9 %					9 %	915.25
	Output SGST @9%					9 %	915.25
	Round Off						0.02
Total				4.00 cbm			₹ 12,000.00

Amount Chargeable (in words) **INR Twelve Thousand Only** E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	10,169.48	9%	915.25	9%	915.25	1,830.50
Total	10,169.48		915.25		915.25	1,830.50

Tax Amount (in words) : **INR One Thousand Eight Hundred Thirty and Fifty paise Only**

Remarks: 28.08.2021 to 06.09.2021	Company's Bank Details	
	Bank Name	: ICICI Bank
Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	A/c No.	: 231905000660
	Branch & IFS Code	: Saketh & ICIC0002319
Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500062.		for SI Rmc Plant
E-mail : slrmcplant@gmail.com		Authorised Signatory
GSTIN : 36ADNFS2288J1ZF		

als of RMC pour

pour report

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	80 Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	80 Cub Mtrs
Footings:	Pump Room grid PCC	PO Nos.	79894	C. Actual quantity poured:	37 Cub Mtrs
Requisition nos.:	163743	Supplier:	SL RMC Plant	D. Difference (C-A):	43 Cub Mtrs
Sign of security	<i>Bharade</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	27.09.2021	Date	27.09.2021	Date	27.09.2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	23.08.2021	12:35	7	1724	16800	16230	570	4556	95443
2.	24.08.2021	10:56	4	1727	9600	9460	-	4560	96068
3.	24.08.2021	10:49	7	1726	16800	16160	640	4559	96070
4.	14.09.2021	12:35	6	2071	14400	14270	-	4772	96372
5.	15.09.2021	10:10	3	2073	7200	7380	-	4735	96371
6.	16.09.2021	14:15	4	2088	9600	9400	200	4796	96638
7.	25.09.2021	18:03	6	2153	14400	15880	-	4952	96920
Total:			37Cum mtr		88800	88780	1410		
Remarks:	Note : Close by Engineer Ramesh on 27.09.2021								
Note : Total ordered as per Po: 80Cub But Enclosed 44 cub mtr									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 9127076 dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Purchase Order

Page(s) 1 Of 1

04-07-2022 10:34:19 AM

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
SL RMC PLANT Sy.No.719/2,Devaryamjal Shameerpet,Medchal. 7207255678	Doc No	79894	163743
	Doc Date	23-08-2021	
	Quote No	NIL	
	Quote Date	23-08-2021	
	SupplyType	Supply	


Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	80.00	3,000.00	0.00	0.00	240,000.00
Total Order Value . . .					240,000.00
Rupees : Two Lakh(s) Fourty Thousand Only.					

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. Nagamani(Engineer) - 7981951035
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment as per actual receipt of material.Above order for Pump room grid PCC purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Delivery at GVRC-Turkapaaly Contact person Mr Venkatesh-9705636277.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : __/__/__

books of accounts verified and
 no bills were this 30 were
 received by a county
 District
 State
 Union

Requisition Form						
Company Name:		GVRC		Date:		18-08-2021
Site & Phase:		INNOPOLIS		Time:		09.52
Supplier:				Req. No.		163743
Material required before date:			Urgent		ID No.	
No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M10	80	Cum		
2						
3						
4						
5						
6						
7						
8						
10						
Remarks : For Pump room Grid PCC Purpose						
Prepared By		J. Soundarya		Approved by		G. Venkatesh
Sign. & Date		18-08-2021		Sign. & Date		18-08-2021

Note. On receipt of material at site write inward number and date in last 2 columns.

Dono: 79894



Close by Engineer on 22/8/21
Ramun

Dono Qty Inward Date
1774 ✓ 07. 4550 23/8/21.
✓ 1712 ✓ 04. 4560 24/8/21
1726 ✓ 07. 4552 24/8/21.
2071 ✓ 6. 4772 14/9/21
2073 ✓ 3. 4773 15/9/21
✓ 2088 ✓ 4. 4786 16/9/21
2153 ✓ 6. 4952 25/9/21

