

PURCHASE DIVISION
Advice for approval for credit to supplier

9

Date: 18/7/22		Prepared by: [Signature]		Serial no. 0455	
Supplier name: VR Infra Conclude		HO inward no.			
Firm/Company: MRP		Project: NBH		HO received date	
PO/WO date: 27/5/22		PO/WO No. 88637		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0106/2022-23	6/6/22	441,100/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 441,100/-

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC report	Proof of delivery matches MRN ☒ Yes ☐ No
----------------------	---

Amount B – Other Credits : Transportation charges: -

Amount C – Other Debits : 21,905/-

Amount D (D=A+B-C) – Amount to be credited to the supplier: 419,095/-

Amount E – PO / WO value: 450,000/-

Amount F – Difference (A – E): 30,905/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 25/7/22

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date:	18/7/22	00 JUL 2022			
Approval limit	Upto 20k	Above 20k P. PRABHAKAR P. MANAGER PURCHASE	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

0022

From: mounika
Sent: 19 July 2022 16:05
To: vrinfraconcrete@gmail.com
Subject: Short fall

VR Infra Concrete,

Mr. Satyanarayana,

We received short material against your Invoice No 0106 dt: 06.06.22 13,630 kg's against our Po No 88637 dated 27.05.22. We are deducting amount Rs.21,905/- for the same.

Regards,

Mounika.M

Purchase Officer | +91 95021 77933 | Mounika.m@modiproperties.com

Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

Tax Invoice

VR INFRA CONCRETE SY.NO.40, NEAR NALLA MALLA REDDY ENGG.COLLEGE, KACHAVANI SINGARAM (V), GHATKESAR (M), MEDCHAL DIST HYDERABAD. GSTIN/UID: 36AARFV6250E1ZV State Name : Telangana, Code : 36 E-Mail : VRINFRACONCRETE@GMAIL.COM	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">Invoice No.</td> <td style="width: 33%;">e-Way Bill No.</td> <td style="width: 33%;">Dated</td> </tr> <tr> <td>0106/2022-23</td> <td></td> <td>6-Jun-22</td> </tr> <tr> <td>Delivery Note</td> <td colspan="2">Mode/Terms of Payment</td> </tr> <tr> <td>Reference No. & Date.</td> <td colspan="2">Other References</td> </tr> <tr> <td>88637 dt. 27-May-22</td> <td colspan="2"></td> </tr> <tr> <td>Buyer's Order No.</td> <td colspan="2">Dated</td> </tr> <tr> <td>Dispatch Doc No.</td> <td colspan="2">Delivery Note Date</td> </tr> <tr> <td>Dispatched through</td> <td colspan="2">Destination</td> </tr> <tr> <td colspan="3">Terms of Delivery</td> </tr> </table>	Invoice No.	e-Way Bill No.	Dated	0106/2022-23		6-Jun-22	Delivery Note	Mode/Terms of Payment		Reference No. & Date.	Other References		88637 dt. 27-May-22			Buyer's Order No.	Dated		Dispatch Doc No.	Delivery Note Date		Dispatched through	Destination		Terms of Delivery		
Invoice No.	e-Way Bill No.	Dated																										
0106/2022-23		6-Jun-22																										
Delivery Note	Mode/Terms of Payment																											
Reference No. & Date.	Other References																											
88637 dt. 27-May-22																												
Buyer's Order No.	Dated																											
Dispatch Doc No.	Delivery Note Date																											
Dispatched through	Destination																											
Terms of Delivery																												
Buyer (Bill to) MODI REALITY POCHARAM LLP GSTIN/UID : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36																												

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	RMC M-25	38245010	98.00 CM	3,813.56	CM		3,73,728.81
	OUTPUT CGST @9%				9 %		33,635.59
	OUTPUT SGST @9%				9 %		33,635.59
	ROUND OFF						0.01
Total			98.00 CM				Rs 4,41,000.00

Amount Chargeable (in words) : E. & O.E


INR Four Lakh Forty One Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,73,728.81	9%	33,635.59	9%	33,635.59	67,271.18
Total	3,73,728.81		33,635.59		33,635.59	67,271.18

Tax Amount (in words) : **INR Sixty Seven Thousand Two Hundred Seventy One and Eighteen paise Only**

Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details Bank Name : ICICI BANK A/c No. : 132005001993 Branch & IFS Code : UPPAL BRANCH & ICIC0001320 for VR INFRA CONCRETE Authorised Signatory
--	---

This is a Computer Generated Invoice






pRequisition Form

Company Name:	Modi Realty Pocharam LLP	Date:	26-05-2022
Site & Phase :	Niligiri Heights	Time:	11:30
Supplier:	VR Infra	Req. No.	181980
Material required before date:	28.05.22	ID No.	76762

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25 Grade	100	CUM	4,500 ✓	
2						
3						
4						
5						
6						
7						
8						
9						
10						

PO
88637



Remarks: For Block - B Footings(South Side) and Pedastals Casting Purpose

Prepared By	Vijay Raj	Approved by	
Sign.& Date	26-05-2022	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



Purchase Order

Page(s) 1 Of 1

27-05-2022 2:15:01 PM



88637

20.05.22 3:37:21

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-
G S T No. : 36ABIFM1836H1Z7

Supplier Details

VR Infra Concrete
SY NO 40,near nalla malla reddy engg college,kachavani
sangram(v),Ghatkesar,Medchal.

GSTIN 36AARFV6250E1ZV

8309408403

Doc No	88637	181980
Doc Date	27-05-2022	
Quote No	NIL	
Quote Date	27-05-2022	
SupplyType	Supply	

Kind Attn : Mr Satyanarayana

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	100.00	4,500.00	0.00	0.00	450,000.00
Total Order Value . . .					450,000.00
Rupees : Four Lakh(s) Fifty Thousand Only.					

Terms and Conditions :-

Specification / All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.

Delivery Location Nilgiri Heights
pocharam
Phone. .9849497484

Penalty For Delay Nil**Transportation** Included in the above price.**Warranty** Nil**Advance Paid** NIL

Other Terms Payment will be made only after inspection of material.Above material for B-Block footings(south side)and pedestals casting purpose.

Completion Date NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Pocharam Contact Person Mr Vijay-9849497484.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **VR Infra Concrete**

Name : _____

Name : _____

Date : __/__/__

Purchase Order

Page(s) 1 Of 1

27-05-2022 2:15:01 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty Pocharam LLP**

5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36ABIFM1836H1Z7

Supplier Details

VR Infra Concrete

SY NO 40,near nalla malla reddy engg college,kachavani sangram(v),Ghatkesar,Medchal.

GSTIN 36AARFV6250E1ZV

8309408403

Doc No	88637	181980
Doc Date	27-05-2022	
Quote No	NIL	
Quote Date	27-05-2022	
SupplyType	Supply	

Kind Attn : Mr Satyanarayana

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	100.00	4,500.00	0.00	0.00	450,000.00
Total Order Value . . .					450,000.00

Rupees : Four Lakh(s) Fifty Thousand Only.

Terms and Conditions :-**Specification /** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Nilgiri Heights
pocharam
Phone. .9849497484**Penalty For Delay** Nil**Transportation** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material.Above material for B-Block footings(south side)and pedestals casting purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Pocharam Contact Person Mr Vijay-9849497484.For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **VR Infra Concrete**

Name : _____

Name : _____

Date : __/__/__

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm	Modi Realty Pocharam LLP			
Project:	N/gm heights	Block No.:	A	
Supplier:	VR infra concrete	Flat / Villa no.:	1-9	
Requisition nos	181980	Slab no.:	Slab-3	
PO nos :	88637	A. Estimated quantity:	100 cu.m	
Sign of Security	Sign of Admin	B. Requisition quantity:	100 cu.m	
		C. Actual quantity poured	98 cu.m	
		D. Difference (C-A)	02cu.m	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (a) 2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.06.22	11:54	12:20	12:30	7 cu.m	2540	16800	16490	310 ✓	581		
2.	06.06.22	12:55	13:30	13:40	7 cu.m	2542	16800	16610	190	386		
3.	06.06.22	13:10	13:40	13:55	7 cu.m	2543	16800	16420	380 ✓	712		
4.	06.06.22	13:38	14:10	14:15	7 cu.m	2544	16800	16370	430 ✓	806		
5.	06.06.22	13:51	14:30	14:35	7 cu.m	2545	16800	16130	670 ✓	1256		
6.	06.06.22	14:17	14:45	14:50	7 cu.m	2546	16800	16590	210	394		
7.	06.06.22	15:32	16:05	16:10	7 cu.m	2549	16800	16360	440 ✓	825		
8.	06.06.22	15:47	16:25	16:30	7 cu.m	2550	16800	16310	490 ✓	919		
9.	06.06.22	16:42	17:10	17:20	7 cu.m	2552	16800	16200	600 ✓	1125		
10.	06.06.22	17:03	17:35	17:40	7 cu.m	2553	16800	16580	220	412		
11.	06.06.22	17:20	17:50	17:55	7 cu.m	2554	16800	7000	9800 ✓	18375		
12.	06.06.22	17:38	18:10	18:15	7 cu.m	2555	16800	16510	290	544		
13.	06.06.22	17:59	18:30	18:35	7 cu.m	2556	16800	16600	200	375		
14.	06.06.22	18:58	19:30	19:40	7 cu.m	2557	16800	16290	510 ✓	956		
Total:					98 cu.m					27636 -		

Accepted

$$\frac{13,630 \times 4500}{2,800} = 21,905/-$$