

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: <u>24/7/22</u>		Prepared by: <u>[Signature]</u>		Serial no. 6551	
Supplier name: <u>SL RMC Plant</u>				HO inward no.	
Firm/Company: <u>Givro</u>		Project: <u>Imopolis</u>		HO received date	
PO/WO date: <u>1/7/22</u>		PO/WO No. <u>89590</u>		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	<u>0155</u>	<u>13/7/22</u>	<u>61,100-00</u>	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 61,100-00

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: <u> </u>	Proof of delivery matches MRN ☐ Yes ☒ No
---------------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits : Short fall 1586.25

Amount D (D=A+B-C) – Amount to be credited to the supplier: 59,514-00

Amount E – PO / WO value: 70,500-00

Amount F – Difference (A – E): 9400-00

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☒ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 25/7

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		<u>[Signature]</u>			
Sign:		<u>[Signature]</u>			
Date		<u>24 JUN 2022</u>			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

8227



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	0155	13-Jul-2022
	Supplier's Ref.	Other Reference(s)
	89590	
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	13.00 cbm	3,983.05	cbm	51,779.65
	Output CGST @9 %					9 %	4,660.17
	Output SGST @9%					9 %	4,660.17
	Round Off						0.01
Total				13.00 cbm			₹ 61,100.00

Amount Chargeable (in words)

INR Sixty One Thousand One Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	51,779.65	9%	4,660.17	9%	4,660.17	9,320.34
Total	51,779.65		4,660.17		4,660.17	9,320.34

Tax Amount (in words) : **INR Nine Thousand Three Hundred Twenty and Thirty Four paise Only**

Remarks:
01.06.2022 to 30.06.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order

Page(s) 1 Of 1

01-07-2022 11:20:02 AM



89590

29.06.22 2:18:55

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	89590	206053
Doc Date	01-07-2022	
Quote No	NIL	
Quote Date	01-07-2022	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	15.00	4,700.00	0.00	0.00	70,500.00
Total Order Value . . .					70,500.00
Rupees : Seventy Thousand Five Hundred Only.					

Terms and Conditions :-**Specification / Brand** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material.Above material for B/W 2727 and Atrium purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Turkapally GVRC Contact Person Mr Salman-8884143372.**For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SSLLP stock
- ☐ Other

APPROVED BY

07 JUL 2022

SOHAM MODI
MANAGING DIRECTORFor **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : ____/____/____

Requestion Form		Company Name: GVRC		Date: 25.05.2022	
Site & Phase:		Innoypolis		Time: 25.05.2022	
Supplier:		SL RMC		Req No: 206052	
Material required before date:				ID No: 77526	
S No	Item	Qty required	Qty available at site	Order Qty	Inward No
1	RMCC9497-RMC-RMC-M25-cum	15	0	15	
2					
3					
4					
5					
6					
7					
8					
9					
10					
Remarks:	Towards b/w 2727 and atrium purpose				
Engineer					
Prepared By:	Md Salmaan				
Approved By:	Mr Madhu				
Sign & Date:	25.06.2022				
Note:	The RMC was already has been used.				

APPROVED
01 JUL 2022
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
07 JUL 2022
SOHAM MOOI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards between 2727 and atrium purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206053	A. Estimated quantity:	15M3
PO nos.:	89590	B. Requisition quantity:	15M3
Sign of Security	Sign of Admin	C. Actual quantity poured	14M3
Sign of Project Manger	Sign of Project Manger	D. Difference (C-A)	1M3
Sign of Security	Sign of Project Manger		

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.06.2022	12:40	13:10	13:25	07	3402	16800	16340	460			
2.	25.06.2022	11:05	11:23	11:42	07	3400	16800	16450	350			
3.												
4.												
5.												
Total:					14M3		33600	32790	810			
Remarks	As per Po quantity 15M3 but consumed only 14M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit