

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 24/5/22		Prepared by: Basupakar		Serial no. 6549	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: Givro		Project: Impolls		HO received date	
PO/WO date: 14/6/22		PO/WO No. 89180		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0153	13/2/22	74,000-00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			74,000-00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☒ Yes ☐ No
Amount B –Other Credits : Transportation charges			—
Amount C –Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			74,000-00
Amount E – PO / WO value:			74,000-00
Amount F – Difference (A – E):			—
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		25/2	
Remarks:			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Basupakar			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bill total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e. advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

823



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	0153	13-Jul-2022
	Supplier's Ref.	Mode/Terms of Payment
	89180	
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	20.00 cbm	3,135.59	cbm	62,711.80
	Output CGST @9 %					9 %	5,644.06
	Output SGST @9%					9 %	5,644.06
	Round Off						0.08
Total				20.00 cbm			₹ 74,000.00



Amount Chargeable (in words)

INR Seventy Four Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	62,711.80	9%	5,644.06	9%	5,644.06	11,288.12
Total	62,711.80		5,644.06		5,644.06	11,288.12

Tax Amount (in words) : **INR Eleven Thousand Two Hundred Eighty Eight and Twelve paise Only**

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

Remarks:
01.06.2022 to 30.06.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Page(s) 1 Of 1

14-06-2022 1:46:06 PM

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-5
G S T No. : 36AAHCG4562D1ZP



89180

07.06.22 12:13:53

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	89180	206015
Doc Date	14-06-2022	
Quote No	NIL	
Quote Date	14-06-2022	
SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC-M-10	20.00	3,700.00	0.00	0.00	74,000.00
Total Order Value . . .					74,000.00

Rupees : Seventy Four Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for 2727 and Atrium slab purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Madhu-9502211499.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

APPROVED BY

15 JUN 2022

**SOHAM MODI
MANAGING DIRECTOR**

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : ____/____/____

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

1912

Requisition Form									
Company Name:		GARC		Date:		13.06.2022			
Site & Phase:		Innopolis		Time:		10:10			
Supplier:				Req. No.		206015			
Material required before date:				ID No.		77188			
S No		Item		Qty required		Qty available at site		Order Qty	
1		RMCC3577-RMC-DLC-M10--cum		20m3		20m3		0.20m3	
2								3.700	
3									
4									
5									
6									
7									
8									
9									
10									
Remarks:		Towards between 2727 and atrium slab purpose							
Prepared By:		Engineer		Project Manager		Purchase			
Approved By:		Md Salman		Hafiz					
Sign & Date:		Mr Madhu							
		13.06.2022							

PO 89180

APPROVED
14 JUN 2022
MINISH PARKH
MANAGER PROCUREMENT

APPROVED BY
15 JUN 2022
SOHAM MODI
MANAGING DIRECTOR

EXHIBIT SECTION
FBI - NEW YORK
JAN 11 1964

NY 100-100000

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards between 2727 and atrium slab purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	206015	A. Estimated quantity:	20M3
PO nos.:	89180	B. Requisition quantity:	20M3
Sign of Security	Sign of Admin	C. Actual quantity poured	20M3
Refesh	Sign of Project Manger	D. Difference (C-A)	-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.06.2022	07:55	08:25	08:42	10	3369	24000	23880	-			
2.	21.06.2022	10:55	11:32	11:55	10	3370	24000	23670	-			
3.												
4.												
5.												
Total:					20M3		48000	47550	-			
Remarks	As per Po quantity 20M3 but consumed Total 20M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

