

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 24/7/22		Prepared by: [Signature]		Serial no. 6550	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: CIVRC		Project: Imopadu		HO received date	
PO/WO date: 14/6		PO/WO No. 89179		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0154	13/7/22	98,700.00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 98,700.00

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: —	Proof of delivery matches MRN ☒ Yes ☐ No
-------------	---

Amount B – Other Credits : Transportation charges —

Amount C – Other Debits : Shortfall + Excess billed. 47000 3779.00

Amount D (D=A+B-C) – Amount to be credited to the supplier: —

Amount E – PO / WO value: 90,221.00

Amount F – Difference (A – E): 94,000.00

Quantity received as per PO / WO	☐ Yes ☐ Excess received ☒ Short received ☐ Part received
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other
Payment – due date	24/7

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		[Signature]			
Sign:		[Signature]			
Date		24 JUN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

0520



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	0154	13-Jul-2022
		Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	89179	
	Buyer's Order No.	Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	21.00 cbm	3,983.05	cbm	83,644.05
	Output CGST @9 %					9 %	7,527.96
	Output SGST @9%					9 %	7,527.96
	Round Off						0.03
Total				21.00 cbm			₹ 98,700.00



Amount Chargeable (in words) **₹ 98,700.00**
E. & O.E

INR Ninety Eight Thousand Seven Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	83,644.05	9%	7,527.96	9%	7,527.96	15,055.92
Total	83,644.05		7,527.96		7,527.96	15,055.92

Tax Amount (in words) : **INR Fifteen Thousand Fifty Five and Ninety Two paise Only**

Remarks: 01.06.2022 to 30.06.2022 Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details	
	Bank Name	: ICICI Bank
	A/c No.	: 231905000660
	Branch & IFS Code	: Saketh & ICIC0002319
	for SI Rmc Plant Authorised Signatory	



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order

Page(s) 1 Of 1

14-06-2022 1:46:06 PM

Original /



89179

07.06.22 12:13:53

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No

89179

206016

Doc Date

14-06-2022

Quote No

NIL

Quote Date

14-06-2022

SupplyType

Supply

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	20.00	4,700.00	0.00	0.00	94,000.00
Total Order Value . . .					94,000.00
Rupees : Ninty Four Thousand Only.					

Terms and Conditions :**Specification / Brand** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material.Above material for 2727 and Atrium slab purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Turkapally GVRC Contact Person Mr Madhu-9502211499.**For MDs APPROVAL**☐ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SLLP stock☐ OtherFor **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : ____/____/____

Subject: [illegible]

[illegible text]

[illegible text]

[illegible text]

[illegible text]

Requisition Form		Company Name: GVRC		Date: 13.06.2022			
Site & Phase: Innopolis				Time: 10.10			
Supplier:				Req No: 206016			
Material required before date:				ID No: 77189			
S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date	
1	RMCC9497-RMC-RMC-M25---cum	20m3		0 20m3	47001		
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: Towards between 2727 and atrium slab purpose.							
Engineer		Project Manager		Purchaser	MD		
Prepared By: Md Salman		Mayed					
Approved By: Mr. Madhu							
Sign & Date: 13.06.2022							

APPROVED
14 JUN 2022
MINISH PARIKH
MANAGER PROJECTS

20/11/22

APPROVED BY
15 JUN 2022
SOHAM MODI
MANAGING DIRECTOR

THE
LIBRARY
OF THE
MUSEUM OF
ART AND
ARCHITECTURE
NEW YORK

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:		Towards between 2727 and atrium slab purpose.
Project:	Innopolis	Flat / Villa no.:		
Supplier:	SL RMC PLANT	Slab no.:		
Requisition nos.:	206016	A. Estimated quantity:	20M3	
PO nos.:	89179	B. Requisition quantity:	20M3	
Sign of Security	Sign of Admin	C. Actual quantity poured	20M3	
Pejesh	Sign of Project Manger	D. Difference (C-A)	0	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	25.06.2022	10:30	10:52	11:10	07	3393	16800	16230	570			
2.	25.06.2022	10:55	11:23	11:42	07	3399	16800	15900	900			
3.	25.06.2022	13:40	14:12	14:35	06	3403	14400	13940	460			
4.												
5.												
Total:					20M3		48000	46070	1930			
Remarks	As per Po quantity 20M3 but consumed only 20M3											

Note: 1. Report to be sent on a daily basis to purchase@innopolis.com and report-audit@innopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

