

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date: 25/07/22		Prepared by: Ramya		Serial no. 6369	
Supplier name: Cemex Infra		Project: SOV-III		HO inward no.	
Firm/Company: SOV LLP		PO/WO No. 88743		HO received date	
PO/WO date: 30/05/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	84	05/07/22	25,200/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 25,200/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pour report Enclosed.	Proof of delivery matches MRN	☒ Yes ☐ No
---------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value: 25,200/-

Amount F – Difference (A – E): 71,400/-

Quantity received as per PO / WO: 46,200/-

☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO: ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 01/08/22

Remarks: final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ramya	Manoj Kumar			
Sign:	<i>[Signature]</i>	<i>[Signature]</i>			
Date	25/07/22	25 JUL 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

9388

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UID: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer		Invoice No. 84	Dated 5-Jul-2022
		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 582	Other Reference(s)
		Buyer's Order No. 88743-184210	Dated 30-May-2022
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	6.00 cum	3,559.32	cum	21,355.92
	SGST			9 %		1,922.03
	CGST			9 %		1,922.03
	Round Off					0.02
	Total		6.00 cum			Rs 25,200.00

Amount Chargeable (in words)

E. & O.E

INR Twenty Five Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	21,355.92	9%	1,922.03	9%	1,922.03	3,844.06
Total	21,355.92		1,922.03		1,922.03	3,844.06

Tax Amount (in words) : **INR Three Thousand Eight Hundred Forty Four and Six paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice





Purchase Order



Page(s) 1 Of 1

30-05-2022 3:37:05 PM

20.05.22 3:37:22

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	88743	184210
Doc Date	30-05-2022	
Quote No	NIL	
Quote Date	30-05-2022	
SupplyType	Supply	

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	17.00	4,200.00	0.00	0.00	71,400.00
Total Order Value . . .					71,400.00

Rupees : Seventy One Thousand Four Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for Villa no 195,196 footings purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Est. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Re-enriching SSLP stock
- ☐ Other



For **Silver Oak Villas LLP**

Authorised Signatory

Name :

Contact :-

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Date : _/_/

Requisition Form

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Sump walls purpose
Project:	SOV	Flat / Villa no.:	Sump walls purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184210	A. Estimated quantity:	17
PO nos.:	88743	B. Requisition quantity:	17
Sign of Security	Sign of Admin	C. Actual quantity poured	06
		D. Difference (C-A)	Nil

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.06.22	11:40	12:36	12:45	06	582	14,400	14,670				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts		14,400 Kgs	14,670 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs (at 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.