

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date:	27/6/22	Prepared by	122642	Serial no.	
Supplier name	Cemex Infra			HO inward no.	
Firm/Company	GNRE	Project	Imopolis	HO received date	
PO/WO date	27/6/22	PO/WO No.	88636	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	78	5/7	57,200.00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A - Bills total (Excluding Transport & Hamali Charges): 57,200.00

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:		Proof of delivery matches MRN	☒ Yes ☐ No
-----------	--	-------------------------------	---

Amount B - Other Credits : Transportation charges

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier: 57,200.00 ~~15,40,000.00~~

Amount E - PO / WO value: 15,40,000.00

Amount F - Difference (A - E): 14,82,800.00

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No - wait for balance material ☐ Other

Payment - due date: 1/8

Remarks:

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date		28 JUL 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

NOC Required

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Buyer

GV Research Center Pvt Ltd

5-4-187/3&4, II, Floor, Sohan Mansion, MG Road,
Secunderabad
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

78

Delivery Note

Dated

5-Jul-2022

Mode/Terms of Payment

Supplier's Ref.

576 to 583

Other Reference(s)

Buyer's Order No.

88636-164983

Dated

27-May-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	13.00 cum	3,728.81	cum	48,474.57
	SGST			9 %		4,362.71
	CGST			9 %		4,362.71
	Round Off					0.01
Total			13.00 cum			Rs 57,200.00

E. & O.E

Amount Chargeable (in words)

INR Fifty Seven Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	48,474.57	9%	4,362.71	9%	4,362.71	8,725.42
Total	48,474.57		4,362.71		4,362.71	8,725.42

Tax Amount (in words) : INR Eight Thousand Seven Hundred Twenty Five and Forty Two paise Only

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice





GVRC (THURKAPALLI)					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M20 Dump
24/06/2022	576	5535	7.00 cum	4400.00/cum	30800.00
27/06/2022	583	7604	6.00 cum	4400.00/cum	26400.00
			13.00 cum		57200.00

Purchase Order

Page(s) 1 Of 1

27-05-2022 2:15:01 PM



88636

20.05.22 3:37:21

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

GSTIN 36AANFC3197R1ZJ

8367099999

9848210686

Doc No	88636	164983
Doc Date	27-05-2022	
Quote No	NIL	
Quote Date	27-05-2022	
SupplyType	Supply	

Kind Attn : G.Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	350.00	4,400.00	0.00	0.00	1,540,000.00
Total Order Value . . .					1,540,000.00

Rupees : Fifteen Lakh(s) Fourty Thousand Only.

Terms and Conditions :-

Specification / Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill

Tax All taxes included in above price.

Delivery Date As per request of Project Manager.

Delivery Location Innopolis. Contact Person Mr Sachin-9866222222.

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.

Transportation Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material. Above order for Towards site south, west side CC road purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SSLLP stock
- ☐ Other

Bill not
received.



For G V Reserch Centers Pvt Ltd

Authorised Signatory

Accepted the above Terms And Conditions

For CEMEX INFRA

Name :

Name :

Date : / /

Annexure - B
RMC pour report(M20)

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	South, west side cc road purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	Cemex infra	Slab no.:	
Requisition nos.:	164983	A. Estimated quantity:	350M3
PO nos.:	88636	B. Requisition quantity:	350M3
Sign of Security	Sign of Admin	C. Actual quantity poured	06M3
<i>Rajesh</i>	<i>[Signature]</i>	D. Difference (C-A)	344M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.06.2022	01:40	02:25	02:43	06	583	14400	14560	-			
2.												
3.												
Total:					06M3		14400	14560	-			
Remarks	As per Po quantity 350M3 but consumed only 06M3											

Note: 1. Report to be sent on a daily basis to purchase@mediaproperties.com and report-audit@mediaproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

Internal memo no. 903/35/A

Annexure - B

RMC pour report(M20)

Company/ firm:	GV Research Centers Pvt Ltd.			Block No.:	South, west side cc road purpose.
Project:	Innopolis			Flat / Villa no.:	
Supplier:	Cemex infra			Slab no.:	
Requisition nos.:	164983			A. Estimated quantity:	350M3
PO nos.:	88636			B. Requisition quantity:	350M3
Sign of Security	Sign of Admin	Sign of Project Manger		C. Actual quantity poured	07M3
Rejesh	Sidewi	Huyey		D. Difference (C-A)	343M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.06.2022	09:45	10:05	10:25	07	576	16800	16670	-			
2.												
3.												
Total:					07M3		16800	16670	-			
Remarks	As per Po quantity 350M3 but consumed only 07M3											

Note: 1. Report to be sent on a daily basis to purcha.se@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

