

PURCHASE DIVISION
Advice for approval for credit to supplier

②

6705

Date: 1/8/22		Prepared by: [Signature]		Serial no. 6705	
Supplier name: VR Intra Concrete				HO inward no.	
Firm/Company: MRP Lnp		Project: N6H		HO received date	
PO/WO date: 2/7/22		PO/WO No. 89640		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0142/2022-23	6/7/22	612,000/-	☒ Yes ☐ No
2.	0153/2022-23	16/7/22	506,250/-	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 1,118,250/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report	Proof of delivery matches MRN: ☒ Yes ☐ No
---------------------------	--

Amount B – Other Credits : Transportation charges: -

Amount C – Other Debits : 22,997/-

Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,095,253/-

Amount E – PO / WO value: 254,747/-

Amount F – Difference (A – E):

Quantity received as per PO / WO	☐ Yes ☐ Excess received ☒ Short received ☐ Part received
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other
Payment – due date	8/8/22

Remarks: part B31)

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date	1/8/22	02 AUG 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

2078. - 4

Tax Invoice

VR INFRA CONCRETE SY.NO.40, NEAR NALLA MALLA REDDY ENGG.COLLEGE, KACHAVANI SINGARAM (V), GHATKESAR (M), MEDCHAL DIST HYDERABAD. GSTIN/UIN: 36AARFV6250E1ZV State Name : Telangana, Code : 36 E-Mail : VRINFRACONCRETE@GMAIL.COM	Invoice No.	Dated
	0142/2022-23	6-Jul-22
	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	89640 dt. 2-Jul-22	
Buyer (Bill to) MODI REALITY POCHARAM LLP 5-4-183/3and 4 Soham Mansion MG ROAD, SECUNDERABAD HYDERABAD GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	RMC M-25	38245010	136.00 CM	3,813.56	CM		5,18,644.06
	OUTPUT CGST @9%				9 %		46,677.97
	OUTPUT SGST @9%				9 %		46,677.97
Total			136.00 CM				Rs 6,12,000.00

Amount Chargeable (in words) E. & O.E

INR Six Lakh Twelve Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	5,18,644.06	9%	46,677.97	9%	46,677.97	93,355.94
	Total		46,677.97		46,677.97	93,355.94

Tax Amount (in words) : **INR Ninety Three Thousand Three Hundred Fifty Five and Ninety Four paise Only**

Company's Bank Details


Bank Name : ICICI BANK
 A/c No. : 132005001993
 Branch & IFS Code : UPPAL BRANCH & ICIC0001320
 for VR INFRA CONCRETE

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice





Tax Invoice

VR INFRA CONCRETE SY.NO.40, NEAR NALLA MALLA REDDY ENGG.COLLEGE, KACHAVANI SINGARAM (V), GHATKESAR (M), MEDCHAL DIST HYDERABAD. GSTIN/UIN: 36AARFV6250E1ZV State Name : Telangana, Code : 36 E-Mail : VRINFRACONCRETE@GMAIL.COM Buyer (Bill to) MODI REALITY POCHARAM LLP 5-4-183/3and 4 Soham Mansion MG ROAD, SECUNDERABAD HYDERABAD GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	0153/2022-23	16-Jul-22
	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	89496 dt. 2-Jun-22 89640	
	Buyer's Order No.	Dated
Dispatch Doc No.	Delivery Note Date	
Dispatched through	Destination	
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	RMC M-25	38245010	112.50 CM	3,813.56	CM		4,29,025.42
	OUTPUT CGST @9%				9 %		38,612.29
	OUTPUT SGST @9%				9 %		38,612.29
Total			112.50 CM				RS 5,06,250.00

Amount Chargeable (in words) E. & O.E

INR Five Lakh Six Thousand Two Hundred Fifty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	4,29,025.42	9%	38,612.29	9%	38,612.29	77,224.58
Total	4,29,025.42		38,612.29		38,612.29	77,224.58

Tax Amount (in words) : **INR Seventy Seven Thousand Two Hundred Twenty Four and Fifty Eight paise Only**

Company's Bank Details

Bank Name : ICICI BANK
A/c No. : 132005001993
Branch & IFS Code : UPPAL BRANCH & ICIC0001320

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for VR INFRA CONCRETE

Authorised Signatory

This is a Computer Generated Invoice



From: mounika
Sent: 26 July 2022 15:49
To: vrinfraconcrete@gmail.com
Subject: Short fall

VR infra Concrete

Mr. Satyanarayana,

We received short material against your Invoice No 0142 dt:06.07.22 & 0153 dt: 16.07.22 14310 kg's against our Po No 89640 dated 02.07.22. We are deducting amount Rs. 22,997/- for the same.

Regards,

Mounika.M

Purchase Officer | +91 95021 77933 | Mounika.m@modiproperties.com

Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	203,205,206,207
Supplier:	VR infra concrete	Slab no.:	04
Requisition nos.:	182021	A. Estimated quantity:	300 cu.m
PO nos.:	89640	B. Requisition quantity:	300 cu.m
Sign of Security	Sign of Admin	C. Actual quantity poured	136 cu.m
	Sign of Project Manager	D. Difference (C-A)	164cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (g 2400) kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	30.06.22	06:38	7.15	7.20	7cum	2957	16800	16320	480 ✓	900	-	-
2	30.06.22	7.25	8.30	8.35	7cum	2958	16800	16060	740 ✓	1388	-	-
3	30.06.22	8.36	9.10	9.15	7cum	2960	16800	16540	260 ✓	488	-	-
4	30.06.22	8.50	9.20	9.20	7cum	2961	16800	16320	480 ✓	900	-	-
5	30.06.22	9.04	9.35	9.40	7cum	2962	16800	16250	550 ✓	1031	-	-
6	30.06.22	9.15	9.50	9.55	7cum	2963	16800	16140	660 ✓	1237	-	-
7	30.06.22	9.30	10.00	10.05	7cum	2964	16800	16460	340 ✓	637	-	-
8	30.06.22	9.42	10.15	10.20	6cum	2965	14400	14140	260	487	-	-
9	30.06.22	10.29	11.00	11.05	7cum	2968	16800	16320	480 ✓	900	-	-
10	30.06.22	10.45	11.15	11.50	6cum	2969	14400	14080	320 ✓	600	-	-
11	30.06.22	1.57	1.25	1.30	7cum	2974	16800	16320	480 ✓	900	-	-
12	30.06.22	2.10	2.16	2.20	6cum	2977	14400	13870	530 ✓	994	-	-
13	30.06.22	2.27	2.45	2.50	7cum	2979	16800	16250	550 ✓	1031	-	-
14	30.06.22	3.36	4.00	4.05	6cum	2983	14400	13480	920 ✓	1725	-	-
15	30.06.22	5.10	5.40	5.45	7cum	2986	16800	16230	570 ✓	1069	-	-
16	30.06.22	5.22	5.50	5.55	7cum	2987	16800	15990	810 ✓	1519	-	-

9060+

30.06.22	5.35	6.10	6.15	7cum	2988	16800	16210	590	1106	-
18.	30.06.22	5.50	6.20	7cum	2989	16800	16240	560	1050	-
19	30.06.22	6.07	6.35	7cum	2990	16800	16580	220	412	-
20	30.06.22	6.37	7.10	7cum	2991	16800	16610	190	356	-
Total:										
Remarks				Balance 164 cum is pending					18730/-	

Note: 1. Report to be sent on a daily basis to purchase@medtopsales.com and report assistant@medtopsales.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs (± 2,400kgs) m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

$$\frac{9060 \times 4500}{2800} = 14,560 \text{/-}$$

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	1-9
Supplier:	VR infra concrete	Slab no.:	4
Requisition nos.:	182021	A. Estimated quantity:	164 cu.m
PO nos.:	89640	B. Requisition quantity:	300 cu.m
Sign of Security	Sign of Admin	C. Actual quantity poured	112.5cu.m
	Sign of Project Manger	D. Difference (C-A)	51.5cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt (a) 2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.07.22	8.27	9.00	9.05	7cum	3178	16800	16380	420 ✓	788	-	-
2.	16.07.22	8.45	9.20	9.25	7cum	3179	16800	16330	470 ✓	882	-	-
3.	16.07.22	9.07	9.45	9.50	7cum	3180	16800	16250	550 ✓	1032	-	-
4.	16.07.22	9.32	10.00	10.05	7cum	3181	16800	16150	650 ✓	1219	-	-
5.	16.07.22	9.54	10.25	10.30	7cum	3182	16800	16370	430 ✓	807	-	-
6.	16.07.22	10.43	11.15	11.20	7cum	3183	16800	16270	530 ✓	994	-	-
7.	16.07.22	11.03	11.30	11.35	7cum	3184	16800	16510	290	544	-	-
8.	16.07.22	11.34	12.05	12.10	7cum	3186	16800	16530	270	507	-	-
9.	16.07.22	11.47	12.20	12.25	7cum	3187	16800	16530	270	507	-	-
10.	16.07.22	11.57	12.30	12.35	7cum	3188	16800	16470	330 ✓	619	-	-
11.	16.07.22	12.20	12.50	12.55	7cum	3189	16800	16440	360 ✓	675	-	-
12.	16.07.22	14.07	14.40	14.45	6.5cum	3192	15600	14770	830 ✓	1557	-	-
13.	16.07.22	14.37	15.10	15.15	7cum	3194	16800	16120	680 ✓	1275	-	-
14.	16.07.22	15.07	15.40	15.45	7cum	3196	16800	16500	300	563	-	-
15.	16.07.22	15.20	15.50	15.55	7cum	3197	16800	16790	10	19	-	-
16.	16.07.22	16.17	16.45	16.50	6.5cum	3199	15600	15720	-	-	-	-

$$\frac{545 \times 45h}{-15h8}$$

16.07.22	17.06	17.45	17.50	1.5cum	3202	3600	3450	150	263	
Total:				112.5 cu.m					12251/-	
Remarks	Balance 51.5 cu.m									

Note: 1. Report to be sent on a daily basis to purchase@m-slipr-properties.com and report-audit@m-slipr-properties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Purchase Order

Page(s) 1 Of 1

02-07-2022 2:49:49 PM

Orig



89640

29.06.22 2:18:55

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-50000.
G S T No. : 36ABIFM1836H1Z7

Supplier Details

VR Infra Concrete

SY NO 40, near nalla malla reddy engg college, kachavani sangram(v), Ghatkesar, Medchal.

8309408403

Doc No	89640	182021
Doc Date	02-07-2022	
Quote No	NIL	
Quote Date	02-07-2022	
SupplyType	Supply	

Kind Attn : Mr Satyanarayana

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	300.00	4,500.00	0.00	0.00	1,350,000.00
Rupees : Thirteen Lakh(s) Fifty Thousand Only.					Total Order Value . . . 1,350,000.00

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nilgiri Heights

pocharam

Phone. 9849497484

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material. Above material for slab-4 casting purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at NGH-Pocharam-Contact Person Mr Vijay-9849497484.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

APPROVED BY

07 JUL 2022

SOHAM MODI
MANAGING DIRECTOR

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	0142	6/7/22	612,000/-
2.	0153	16/7/22	506,250/-
3.			
4.			
5.			

For **Modi Realty Pocharam LLP**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **VR Infra Concrete**

Name : _____

Date : ____/____/____

Requisition Form

Company Name		Modi Realty Pocharam LLP		Date	27 Jun 2022	
Site Or Phase		Nilgiri Heights		Time		
Supplier				Req.No.	182021	
Material required before date				ID No	20220627003	7767
No	Description	Size	Quantity	Units	Inward No	Date
1	RMCC9497-RMC-RMC-M25--- cum	0	300	4000.00	PO 89640	
Remarks		Slab - 4 casting Purpose				
Prepared By		Vijay Raj G.				
Sign & Date		27 Jun 2022		Sign & Date		

Note: On receipt of material at site write inward number and date in last two columns

02/07/22



