

PURCHASE DIVISION
Advice for approval for credit to supplier

(L)

Date:		2/8/22		Prepared by		Deepa		Serial no.		6768	
Supplier name		Cemex Infra						HO inward no.			
Firm/Company		memhp		Project		GMR		HO received date			
PO/WO date		2/7/22		PO/WO No.		89638		Scan ID.			
Sl no.	Bill no.			Bill date			Bill amount			Original attached	
1.	86			10/7/22			2,14,200/-			☒ Yes ☐ No	
2.										☐ Yes ☐ No	
3.										☐ Yes ☐ No	
4.										☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):										2,14,200/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		Bill attached -					Proof of delivery matches MRN		☐ Yes ☐ No		
Amount B – Other Credits : Transportation charges										-	
Amount C – Other Debits :										-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:										2,14,200/-	
Amount E – PO / WO value:										2,31,000/-	
Amount F – Difference (A – E):										16800/-	
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				8/8/22							
Remarks: final bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Deepa		[Signature]							
Sign:		[Signature]		[Signature]							
Date		2/8/22		02 AUG 2022							
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

8372 - 2

1. 25

2. 27

3. 28

4. 29

5. 30

6. 31

7. 32

8. 33

9. 34

10. 35

11. 36

12. 37

13. 38

14. 39

15. 40

16. 41

17. 42

18. 43

19. 44

20. 45

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	86	10-Jul-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	631 TO 639	
	Buyer's Order No.	Dated
	89638 -193410	2-Jul-2022
	Despatch Document No.	Delivery Note Date
Despatched through	Destination	
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	51.00 cum	3,559.32	cum	1,81,525.32
	SGST			9 %		16,337.28
	CGST			9 %		16,337.28
	Round Off					0.12
Total			51.00 cum			Rs 2,14,200.00

E. & O.E

Amount Chargeable (in words)

INR Two Lakh Fourteen Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,81,525.32	9%	16,337.28	9%	16,337.28	32,674.56
Total	1,81,525.32		16,337.28		16,337.28	32,674.56

Tax Amount (in words) : **INR Thirty Two Thousand Six Hundred Seventy Four and Fifty Six paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 26161100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorized Signatory

This is a Computer Generated Invoice





		89638			
Date	DC NO	V.NO	Quantity	Rate	M20 Pump
07/07/2022	631	5532	6.00 cum	4200.00/cum	25200.00
07/07/2022	632	6885	6.00 cum	4200.00/cum	25200.00
07/07/2022	633	5534	6.00 cum	4200.00/cum	25200.00
07/07/2022	634	5533	6.00 cum	4200.00/cum	25200.00
07/07/2022	636	7605	8.00 cum	4200.00/cum	33600.00
07/07/2022	637	6885	6.00 cum	4200.00/cum	25200.00
07/07/2022	638	1527	7.00 cum	4200.00/cum	29400.00
07/07/2022	639	5533	6.00 cum	4200.00/cum	25200.00
			51.00 cum		214200.00

Purchase Order

Page(s) 1 Of 1

02-07-2022 1:17:57 PM

On

From Company : **Modi Reality Mallapur LLP**

5-4-187/38&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier Details

CEMEX INFRA		Doc No		89638	193410
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301		Doc Date		02-07-2022	
		Quote No		NIL	
8367099999		Quote Date		02-07-2022	
9848210686		SupplyType		Supply	

Kind Attn : G.Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu.	55.00	4,200.00	0.00	0.00	231,000.00
Total Order Value . . .					231,000.00

Rupees : Two Lakh(s) Thirty One Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager.

Delivery Location Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NEXT to NFC Railway Over Bridge

Phone. Contact: Security Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% ply on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for C-Block driveway slab purpose.

Completion Date Nil

Measurement Nil

Security Nil

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name :

02/07/22

Name :

Date : / /


For **CEMEX INFRA**

Accepted the above Terms And Conditions



FOR MDS APPROVAL

☐ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☒ Approval for technical details/clarification☐ Replenishing SLLP stock☐ Other



Requisition Form

Company Name	Modi Realty Mallapur LLP	Date	30 Jun 2022
Site Or Phase	Gulmohar Residency	Time	
Supplier		Req.No.	193410
Material required before date		ID No	20220630006 / 77674


No	Description	Size	Quantity	Units	Inward No	Date
1	RMCC2936-RMC-RMC-M20--- cum	0	55	3850.00		

Remarks	C-Block driveway slab	Prepared By	Janaki	Sign & Date	30 Jun 2022
APPROVED BY					

Note: On receipt of material at site write inward number and date in last (no columns)

Project Manager
30 JUN 2022





RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	C-block
Project:	Gulmohar Residency	Flat / Villa no.:	Drive way slab
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	193410	A. Estimated quantity:	55M3 (M20)
PO nos.:	89638	B. Requisition quantity:	55M3
Sign of security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	07.07.22	13:35	14:00	14:58	6M3	631	14400	14630	+230			
2.	07.07.22	14:34	15:08	15:30	6M3	632	14400	14410	+10			
3.	07.07.22	14:50	15:38	16:00	6M3	633	14400	14520	+120			
4.	07.07.22	13:00	13:30	13:45	6M3	634	14400	14190	-210			
5.	07.07.22	20:22	21:40	22:40	8M3	636	19200	19300	100			
6.	07.07.22	16:15	16:40	16:53	6M3	637	14400	14100	-300			
7.	07.07.22	16:57	17:15	17:45	7M3	638	16800	16510	-290			
8.	07.07.22	18:13	18:40	19:00	6M3	639	14400	14790	+390			
9.												
10.												
Total					51M3		122400	122450	50			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

