

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 17/08/22		Prepared by: HIRISH		Serial no. 1234	
Supplier name: Akash Steels.				HO inward no.	
Firm/Company: GVR		Project: Gunobil's		HO received date	
PO/WO date: 30/07/22		PO/WO No. 20220730002		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0157	06/08/22	29,19,084/-	☒ Yes ☐ No
2.	0158	06/08/22	29,37,320/-	☒ Yes ☐ No
3.	0156	05/08/22	29,27,424/-	☒ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 87,83,828/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Steel report attached.	Proof of delivery matches MRN	☒ Yes ☐ No
----------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 87,83,828/-

Amount E – PO / WO value: 87,78,492/-

Amount F – Difference (A – E): (+) 5,336/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 12/09/22

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

1534

Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN : ae7380f3597f5501be0443725869e35c80921903-
fb8761bc70cc50d111deebc9
Ack No. : 112213742338524
Ack Date : 6-Aug-22



	AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. e-Way Bill No. Dated AS/2022-23/0157 6-Aug-22
		Delivery Note Mode/Terms of Payment 30 DAYS
		Reference No. & Date. Other References
Buyer (Bill to)	Buyer's Order No. Dated	
GV RESERACH CENTER PVT LTD 5-4-187/3 & 4 II Nd Floor Soham Mansion MG Road Secundrabad GST NO : 36AAHCG4562D1ZP GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Dispatch Doc No. Delivery Note Date 20220730002 30-Jul-22	
	Dispatched through Destination	
	Bill of Lading/LR-RR No. Motor Vehicle No. AP12W1034	
	Terms of Delivery Sy no-542, Genome Valley Thurkapally, Hyderabad 500078	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebars Hsn Code 721420 20 MM	721420	18.980 MT	58,900.00	MT	11,17,922.00
2	TMT Rebars Hsn Code 721420 25 MM	721420	23.020 MT	58,900.00	MT	13,55,878.00
						24,73,800.00
Output CGST @ 9%						2,22,642.00
Output SGST @ 9%						2,22,642.00
Total:			42.000 MT			₹ 29,19,084.00

Amount Chargeable (in words)

RUPEE Twenty Nine Lakh Nineteen Thousand Eighty Four Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	24,73,800.00	9%	2,22,642.00	9%	2,22,642.00	4,45,284.00
Total	24,73,800.00		2,22,642.00		2,22,642.00	4,45,284.00

Tax Amount (in words) : RUPEE Four Lakh Forty Five Thousand Two Hundred Eighty Four Only

Company's PAN : AAFA2074L

Declaration:

1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2 Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details

A/c Holder's Name: AKASH STEELS

Bank Name : HDFC Bank-CC A/c

A/c No. : 50200013684100

Branch & IFS Code: Banjara Hills Road No 12 & HDFC0001995

for AKASH STEELS

Authorised Signatory

SUBJECT TO HYDERABAD JURISDICTION

This is a Computer Generated Invoice

P

3557
111
✓


111
3557

Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN : af7c732b1d126791d7ec89896bc3da7f07bf0fa4-b26f6aaa080d77f73db880d3
Ack No. : 112213742377967
Ack Date : 6-Aug-22



	AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. e-Way Bill No. Dated AS/2022-23/0158 6-Aug-22
	Buyer (Bill to) GV RESERACH CENTER PVT LTD 5-4-187/3 & 4 II Nd Floor Soham Mansion MG Road Secundrabad GST NO : 36AAHCG4562D1ZP GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Delivery Note 30 DAYS
		Reference No. & Date. Other References
		Buyer's Order No. Dated
		Dispatch Doc No. Delivery Note Date 20220730002 30-Jul-22
		Dispatched through Destination
		Bill of Lading/LR-RR No. Motor Vehicle No. TS12UC2821
Terms of Delivery Sy no-542, Genome Valley Thurkapally, Hyderabad 500078		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebars Hsn Code 721420 8 MM	721420	8.800 MT	59,900.00	MT	5,27,120.00
2	TMT Rebars Hsn Code 721420 10 MM	721420	9.010 MT	59,900.00	MT	5,39,699.00
3	TMT Rebars Hsn Code 721420 12 MM	721420	15.010 MT	58,900.00	MT	8,84,089.00
4	TMT Rebars Hsn Code 721420 16 MM	721420	9.140 MT	58,900.00	MT	5,38,346.00
						24,89,254.00
Output CGST @ 9%						2,24,032.86
Output SGST @ 9%						2,24,032.86
Round Off						0.28
Total						41.960 MT ₹ 29,37,320.00



Amount Chargeable (in words)

RUPEE Twenty Nine Lakh Thirty Seven Thousand Three Hundred Twenty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	24,89,254.00	9%	2,24,032.86	9%	2,24,032.86	4,48,065.72
Total	24,89,254.00		2,24,032.86		2,24,032.86	4,48,065.72

Tax Amount (in words) : **RUPEE Four Lakh Forty Eight Thousand Sixty Five and Seventy Two paise Only**Company's PAN : **AAEFA2074L**

Declaration

1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2. Interest @24% P.A. will be charged on over due payment. 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details

A/c Holder's Name: **AKASH STEELS**Bank Name : **HDFC Bank-CC A/c**A/c No. : **50200013684100**Branch & IFS Code : **Banjara Hills Road No 12 & HDEC0001996**for **AKASH STEELS**

Authorized Signatory

SUBJECT TO HYDERABAD JURISDICTION

This is a Computer Generated Invoice

From Company:	GV Research Centers Pvt. Ltd 5-4-187/3&4, IInd Floor Soham Mansion M.G. Road Secunderabad, TELANGANA, 500003 GSTNO: 36AAHCG4562D1ZP	Delivery Location: Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Hyderabad, Telangana, 500078 Narsing Rao 7981951035
---------------	--	--

Supplier Details	
AKASH STEEL	PO No 20220730002
GSTIN: 36AAEFA2074L1ZG	PO Date 30 Jul 2022
	Quote No NIL
	Quote Date 02 Aug 2022
	Supply Type Purchase Order
	Contact Person Name Mr. Kapish Agarwal
	Contact Num
	Email

S.No.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	STEL 1948-Steel-Tor Steel---8mm-Kgs	9,000	59.90	0%	5,39,100	0%	9%	9%	0.00	48,519.00	48,519.00	6,36,138.00
2	STEL 7782-Steel-Tor Steel---10mm-Kgs	9,000	59.90	0%	5,39,100	0%	9%	9%	0.00	48,519.00	48,519.00	6,36,138.00
3	STEL 2652-Steel-Tor Steel---12mm-Kgs	15,000	58.90	0%	8,83,500	0%	9%	9%	0.00	79,515.00	79,515.00	10,42,530.00
4	STEL 7933-Steel-Tor Steel---16mm-Kgs	45,000	58.90	0%	26,50,500	0%	9%	9%	0.00	2,38,545.00	2,38,545.00	31,27,590.00
5	STEL 6515-Steel-Tor Steel---20mm-Kgs	25,000	58.90	0%	14,72,500	0%	9%	9%	0.00	1,32,525.00	1,32,525.00	17,37,550.00
6	STEL 5166-Steel-Tor Steel---25mm-Kgs	23,000	58.90	0%	13,54,700	0%	9%	9%	0.00	1,21,923.00	1,21,923.00	15,98,546.00
Total Amount ...									0.00	6,69,546.00	6,69,546.00	87,78,492.00

Rupees : Eighty Seven Lakhs Seventy Eight Thousands Four Hundred And Ninety Two Only.

Terms and Conditions:-

Tor steel specification / Brand : FE500, _____ brand.
Tor steel transportation cost: Included in above price.
Tor steel loading/unloading: Included in above price.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : Within 2 days of PO
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : .Delivery at GVRC-Turkapally Contact Person Mr Madhu-9502211499.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SCLLP stock
- ☐ Other

For GV Research Centers Pvt. Ltd

Accepted the above Terms And Conditions
For AKASH STEEL

Authorised Signatory

Name :- HANISH

Sign:-


Date :- 02/08/22

Date :-

APPROVED BY

04 AUG 2022

SOHAM MODI
MANAGING DIRECTOR



Requisition Form

Company Name	GV Research Centers Pvt. Ltd	Date	30 Jul 2022
Site Or Phase	Innopolis	Time	
Supplier		Req.No.	206142
Material required before date		ID No	20220730002

No	Description	Size	Quantity	Units	Inward No	Date
1	STEL1948-Steel-Tor Steel---8mm-Kgs	0	9000	70.00		
2	STEL7782-Steel-Tor Steel---10mm-Kgs	0	9000	70.00		
3	STEL2652-Steel-Tor Steel---12mm-Kgs	0	15000	70.00		
4	STEL7933-Steel-Tor Steel---16mm-Kgs	0	45000	70.00		
5	STEL6515-Steel-Tor Steel---20mm-Kgs	0	25000	70.00		
6	STEL5166-Steel-Tor Steel---25mm-Kgs	0	23000	70.00		

Remarks	Towards 4545 slab -5 purpose.		
Prepared By	Sridevi		
Sign & Date	30 Jul 2022	Sign & Date	

APPROVED BY
01 AUG 2022
 SOHAM MODI
 MANAGING DIRECTOR

Note: On receipt of material at site write inward number and date in last two columns

For MDs APPROVAL

☒ High Value/quantity beyond limits.
☐ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing CSLLP stock
☐ Other

01/08/22

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	No	A. PO quantity (in kgs)	126000 ✓
Project:	Innopolis	DCs received	Yes	B. Gross vehicle weight	56290 ✓
Block/ Villa No.:	4545 slab 5 purpose.	Weighment slips received	Yes	C. Net vehicle weight	14330 ✓
Requisition nos.:	206142	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	42000 ✓
PO No(s).	20220730002	Close PO	Yes	E. Difference (D- A)	84000 ✓
Supplier:	Akash Steel	Vehicle no.	AP12W1034	MRN No.	-
Delivery date	07.08.2022	Delivery time	12:00	Inward no.	9686
Sign of security	Rajesh	Sign of Admin	Svidewi	Sign of Project manager	For Mol. Satma
Date	16.08.2022	Date	16.08.2022	Date	16.08.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	-	-
2.	10 mm	7.50	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	-	-
5.	20 mm	29.63	641	18980 ✓
6.	25 mm	46.30	497	23020 ✓
7.	32 mm	66.67	-	-
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			1138	42000 ✓
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	No	A. PO quantity (in kgs)	126000 ✓
Project:	Innopolis	DCs received	Yes	B. Gross vehicle weight	55950 ✓
Block/ Villa No.:	4545 slab 5 purpose.	Weighment slips received	Yes	C. Net vehicle weight	14000 ✓
Requisition nos.:	206142	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	41960 ✓
PO No(s).	20220730002	Close PO	Yes	E. Difference (D- A)	84040 ✓
Supplier:	Akash Steel	Vehicle no.	TS12UC2821	MRN No.	-
Delivery date	07.08.2022	Delivery time	10:00	Inward no.	9683
Sign of security	Pajesh	Sign of Admin	Siddhi	Sign of Project manager	For vel. (Sathish)
Date	16.08.2022	Date	16.08.2022	Date	16.08.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	1956	8800 ✓
2.	10 mm	7.50	1201	9010 ✓
3.	12 mm	10.67	1407	15010 ✓
4.	16 mm	18.96	482	9140 ✓
5.	20 mm	29.63	-	-
6.	25 mm	46.30	-	-
7.	32 mm	66.67	-	-
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			5046	41960 ✓
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

Internal memo no. 903/35/A
Annexure -C
Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	No	A. PO quantity (in kgs)	126000 ✓
Project:	Innopolis	DCs received	Yes	B. Gross vehicle weight	55640 ✓
Block/ Villa No.:	4545 slab 5 purpose.	Weighment slips received	Yes	C. Net vehicle weight	13460 ✓
Requisition nos.:	206142	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	42120 ✓
PO No(s).	20220730002	Close PO	Yes	E. Difference (D- A)	83880
Supplier:	Akash Steel	Vehicle no.	TS12UC2821	MRN No.	-
Delivery date	06.08.2022	Delivery time	15:00	Inward no.	9677
Sign of security	Pejesh	Sign of Admin	Sidewi	Sign of Project manager	Per mgr. & Security
Date	16.08.2022	Date	16.08.2022	Date	16.08.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	-	-
2.	10 mm	7.50	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	1903	36080 ✓
5.	20 mm	29.63	204	6040 ✓
6.	25 mm	46.30	-	-
7.	32 mm	66.67	-	-
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			2107	42120 ✓
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

