

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 11/9/22		Prepared by: [Signature]		Serial no. 7787	
Supplier name: Ceme Tatra				HO inward no.	
Firm/Company: MRP		Project: NGH		HO received date	
PO/WO date: 20/8/22		PO/WO No. 20220825001		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	121	27/8/22	4,68,000/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 4,68,000/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report	Proof of delivery matches MRN ☒ Yes ☐ No
---------------------------	---

Amount B – Other Credits : Transportation charges -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 4,68,000/-

Amount E – PO / WO value: 6,74,998/-

Amount F – Difference (A – E): 206,998/-

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☒ Short received ☐ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 20/9/22

Remarks: part B:11

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date:	11/9/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e. advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 121 Dated 27-Aug-2022 Delivery Note Mode/Terms of Payment Supplier's Ref. 832 to 849 Other Reference(s) Buyer's Order No. 20220825001 Dated 25-Aug-2022 Despatch Document No. Delivery Note Date Despatched through Destination Terms of Delivery
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	104.00 cum	3,813.56	cum	3,96,610.16
	SGST				9 %	35,694.91
	CGST				9 %	35,694.91
	Round Off					0.02
Total			104.00 cum			Rs 4,68,000.00

Amount Chargeable (in words)

INR Four Lakh Sixty Eight Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,96,610.16	9%	35,694.91	9%	35,694.91	71,389.82
Total	3,96,610.16		35,694.91		35,694.91	71,389.82

Tax Amount (in words) : **INR Seventy One Thousand Three Hundred Eighty Nine and Eighty Two paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice



Annexure - B

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	301,308,309.
Supplier:	Cemex infra	Slab no.:	05
Requisition nos.:	182125	A. Estimated quantity:	150 m3
PO nos.:	20220825001	B. Requisition quantity:	150 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	104 m3
<i>Dishu</i>	<i>[Signature]</i>	D. Difference (C-A)	46 m3

[illegible]

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Purchase Order

From Company:

Modi Realty Pocharam LLP
5-4-187/3&4, 11nd Floor/Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003
GSTIN:36ABIFM1836H1Z7

Delivery Location: Nilgiri Heights
Sy.No-27,Pocharam
Hyderabad, Telangana, 502300
Vijayraj
9849497484

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (VIII), Kesara (Mandal) Medc
Rampally (VII), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ

PO No 20220825001
PO Date 25 Aug 2022
Quote No NIL
Quote Date 25 Aug 2022
Supply Type Purchase Order
Contact Person Name G.Surender Reddy
Contact Num 8367099999
Email

S.No.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
						IGST%	CGST%	SGST%	IGST AMT	
1	RMCC9497-RMC-RMC-M25---cum	150	3,813.55	0%	5,72,033	0%	9%	9%	51,482.92	6,74,998.35
Total Amount ...						0.00	51,482.92	51,482.92	51,482.92	6,74,998.35

Rupess : Six Lakh Seventy Four Thousands Nine Hundred And Ninety Eight three Five Paise Only.

Terms and Conditions:-

APPROVED

25 AUG 2022

MINISH PAR'KH
MANAGER, PROCUREMENT

FOR MDS APPROVAL

25th value/quantity beyond limits.

25th value/quantity beyond limits.

Approval for technical details/clarification.

L 25th value/quantity beyond limits.

Other

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	121	27/8/22	4,68,000
2.			
3.			
4.			
5.			

APPROVED BY

25 AUG 2022

SOHANI
MANAGING DIRECTOR

Purchase Order

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
Within As per site engineer request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at NGH Pocharam Contact Person Mr Vijay-9849497484.

For Modi Realty Pocharam LLP

Authorised Signatory
APPROVED
25 AUG 2022
MINISH PARIKH
MANAGER PROCUREMENT

Name :-
Sign:-
Date :-

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Original

Requisition Form

Company Name		Modi Realty Pocharam LLP		Date	25 Aug 2022		
Site Or Phase		Nilgiri Heights		Time			
Supplier				Req.No.	182125		
Material required before date				ID No	20220825001		
S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	150	0	150	4000.00		
Remarks		Block - A - Flat No - 1,2,8,9 - Slab - 4					
Prepared By		Vijay Raj G.					
Sign & Date		25 Aug 2022		Sign & Date			

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
25 AUG 2022
MINISH PAR'KH
MANAGER PROCUREMENT

PO
825001

APPROVED BY
25 AUG 2022
SOHAM MODI
MANAGING DIRECTOR

✓