

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 7/9/22		Prepared by: [Signature]		Serial no. 7928	
Supplier name: Vasat Enterprises				HO inward no.	
Firm/Company: MRP LHP		Project: NGH		HO received date	
PO/WO date: 27/8/22		PO/WO No. 20220827003		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	929/22-23	1/9/22	15,97,401/-	☒ Yes ☐ No
2.			17,65,677/-	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 3,363,078/-

Proof of delivery by way of: ☒ DCs/bill ☒ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: steel report	Proof of delivery matches MRN ☒ Yes ☐ No
------------------------	---

Amount B – Other Credits : Transportation charges: -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 3,363,078/-

Amount E – PO / WO value: 30,95,199/-

Amount F – Difference (A – E): 267,879/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 27/9/22

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]				
Sign:	[Signature]	[Signature]			
Date:	7/9/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e. advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mehul.mehta91@yahoo.in

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition
Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

For VASANT EN


VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. 930/22-23	TAX INVOICE	Date: <u>11/9/22</u>
M/s. <u>MODI REALTY POCHARAM LLP</u> <u>5-4-187/324, Ind Nagar, Sakam Nagar</u> <u>M. G Road, Secunderabad, TELANGANA - 3</u> <u>Sik: NGH POCHARAM</u> GST No. <u>36ABIFM1836 H1Z7</u>		Y. Order No. : <u>20220827008 27/8/22</u> D.C. No. : <u>535</u> Dt. <u>11/9/22</u> Desp. Per : <u>By Road</u> Truck No. : <u>TS12UB 5115</u> Payment Due on : <u>—</u>

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.
1)	MS. TMT ReBar 16mm		11950 Kg			
2)	— do — 20mm		8990 Kg			
3)	— do — 25mm		4200 Kg			
4)	— do — 12mm		1500 Kg			
TOTAL WT =			26640 KGS 56/15 Kg			14,95,836.00
Rs. 17,65,677/-						

Rupees Seventeen Lakhs Sixty Five Thousand Six Hundred and Seventy Seven only.

Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076 SUMMIT SALES LLP IN WARD No: 98711 Date: 7/9/22 Sign: [Signature] R.R. DIST.		Total	14,96,336	00
		CGST@ 9 %	1,34,670	50
		SGST@ 9 %	1,34,670	50
		IGST@ — %	—	—
GST No. 36AAIFV6997M1Z1		G.Total	17,65,677	00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

For VASANT ENTERPRISES

(Signature)

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	MRPLLP	Test report received	No	A. PO quantity (in kgs)	46000
Project:	NGH	DCs received	Yes	B. Gross vehicle weight	36840
Block/ Villa No.:	Block-B	Weighment slips received	Yes	C. Net vehicle weight	13070
Requisition nos.:	182135	Total qty as per PO received	No	D. Actual quantity delivered (B-C)	23770 ✓
PO No(s).	20220827003	Close PO	No	E. Difference (D- A)	22230
Supplier:	Vasant Enterprises	Vehicle no.	TS08UF3093	MRN No.	Not Opening
Delivery date	01.09.2022	Delivery time	11:00	Inward no.	11700
Sign of security	<i>Mishra</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	05.09.22	Date	05.09.22	Date	05.09.22

Details of TMT steel delivered -


Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	2088	9400 ✓
2.	10 mm	7.50	994	7460 ✓
3.	12 mm	10.67	650	6940 ✓
4.	16 mm	18.96		
5.	20 mm	29.63		
6.	25 mm	46.30		
7.	32 mm	66.67		
8.	Binding wire	In bundles		
9.	Other			
Total:				23800 ✓
Remarks:	Balance quantity to be receive .			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	MRPLL	Test report received	No	A. PO quantity (in kgs)	46000
Project:	NGH	DCs received	Yes	B. Gross vehicle weight	39940
Block/ Villa No.:	Block-B	Weighment slips received	Yes	C. Net vehicle weight	13350
Requisition nos.:	182135	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	26590 ✓
PO No(s).	20220827003	Close PO	Yes	E. Difference (D- A)	19410
Supplier:	Vasant Enterprises	Vehicle no.	TS12UB5115	MRN No.	Not Opening
Delivery date	01.09.2022	Delivery time	12:00	Inward no.	11701
Sign of security		Sign of Admin		Sign of Project manager	
Date	05.09.22	Date	05.09.22	Date	05.09.22

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50		
2.	10 mm	7.50		
3.	12 mm	10.67		
4.	16 mm	18.96	630	11950 ✓
5.	20 mm	29.63	304	8990 ✓
6.	25 mm	46.30	91	4200 ✓
7.	32 mm	66.67	22	1500 ✓
8.	Binding wire	In bundles		
9.	Other			
Total:				26,640 ✓
Remarks:	In previous vehicle we have received 23800 kgs , report sent through mail . Balance binding wire quantity to be receive .			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received

Purchase Order

Original

From Company:	Modi Realty Pocharam LLP 5-4-187/3&4, IInd Floor-Soham Mansion M.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36ABIFM1836H1Z7	Delivery Location:	Nilgiri Heights Sy.No-27,Pocharam Hyderabad,Telangana,502300 Vijayraj,9849497484
---------------	--	--------------------	---

Supplier Details		PO No	20220827003
Vasant Enterprises		PO Date	27 Aug 2022
5-5-100, Ranigunj, Secunderabad-3.		Quote No	
Secunderabad, TG, 500003		Quote Date	30 Aug 2022
GSTIN:36AAIFV6997M1Z1		Supply Type	Purchase Order
		Contact Person Name	Mr. Mehul Mehta
		Contact Num	9848030075
		Email	mehul.m,etha91@gmail.com

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	STEL 1948-Steel-Tor Steel---8mm-Kgs	9,800	57.15	0%	5,60,070	0%	9%	9%	0.00	50,406.3	50,406.3
2	STEL 7782-Steel-Tor Steel---10mm-Kgs	6,500	57.15	0%	3,71,475	0%	9%	9%	0.00	33,432.75	33,432.75
3	STEL 7933-Steel-Tor Steel---16mm-Kgs	9,500	56.15	0%	5,33,425	0%	9%	9%	0.00	48,008.25	48,008.25
4	STEL 6515-Steel-Tor Steel---20mm-Kgs	8,000	56.15	0%	4,49,200	0%	9%	9%	0.00	40,428.00	40,428.00
5	STEL 5166-Steel-Tor Steel---25mm-Kgs	4,000	56.15	0%	2,24,600	0%	9%	9%	0.00	20,214.00	20,214.00
6	STEL 1887-Steel-Binding Wire---20 gauge-Kgs	1,000	80.00	0%	80,000	0%	9%	9%	0.00	7,200.00	7,200.00
7	STEL 2652-Steel-Tor Steel---12mm-Kgs	7,200	56.15	0%	4,04,280	0%	9%	9%	0.00	36,385.2	36,385.2
Total Amount ...						0.00	2,36,074.5	2,36,074.5	0.00	2,36,074.5	2,36,074.5
										30,95,199.00	



Purchase Order

Original

Rupees : Thirty Lakhs Ninety Five Thousands One Hundred And Ninety Nine Only.

Terms and Conditions:-

Tor steel specification / Brand : FE500. _____ brand.
Tor steel transportation cost: Included in above price.
Tor steel loading/unloading: Included in above price.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : Within 02 days of PO
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at NGH Pocharam Contact Person Mr. Vijay Raj 9849497484

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For Vasant Enterprises

Date :- -----

Requisition Form

Company Name	Modi Realty Pocharam LLP	Date	27 Aug 2022
Site Or Phase	Nilgiri Heights	Time	
For Flat/Villa/Other	Block - A - Flat No - 1 to 9 - Slab - 6 & Column - 7	Req.No.	182135
Material required before date		ID No	20220827003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL 1948-Steel-Tor Steel---8mm-Kgs	9,800	0	9,800	70.00		
2	STEL 7782-Steel-Tor Steel---10mm-Kgs	6,500	0	6,500	70.00		
3	STEL 7933-Steel-Tor Steel---16mm-Kgs	9,500	0	9,500	70.00		
4	STEL 6515-Steel-Tor Steel---20mm-Kgs	8,000	0	8,000	70.00		
5	STEL 5166-Steel-Tor Steel---25mm-Kgs	4,000	0	4,000	70.00		
6	STEL 1887-Steel-Binding Wire---20guage-Kgs	1,000	0	1,000	70.00		
7	STEL 2652-Steel-Tor Steel---12mm-Kgs	7,200	0	7,200	70.00		

Remarks: Block - A - Flat No - 1 to 9 - Slab - 6 & Column - 7

Prepared By :- Vijay Raj G.

Sign:-

Date :- 27 Aug 2022

Date :- -----

Note: On receipt of material at site write inward number and date in last two columns



Fw: Steel

From: PA_ashaiya (ashaiya@modiproperties.com)

To: meghana@modiproperties.com

Date: Tuesday, August 30, 2022 at 02:38 PM GMT+5:30

----- Forwarded Message -----

From: minish . <minish@modiproperties.com>

To: Soham Modi <sohammodi@modiproperties.com>

Sent: Tuesday, August 30, 2022 at 02:32:59 PM GMT+5:30

Subject: Fw: Steel

Soham Bhai,

Please kindly approve the PO No-20220827003 of M-Codex for Steel of NGH.

Regards,

Minish.

----- Forwarded Message -----

From: mounika <mounika.m@modiproperties.com>

To: Minish . <minish@modiproperties.com>

Sent: Tuesday, August 30, 2022 at 02:30:49 PM GMT+5:30

Subject: Steel

Dear Minish sir,

Please find the attachment of steel PO & Requisition for NGH

Regards,

Mounika.M

Purchase Officer | +91 95021 77933 | Mounika.m@modiproperties.com

Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551


Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities




Vasanth.pdf

332.7kB



7/30/22



cement invoice .pdf

439.5 KB

16:20 ✓✓

9/2/22



TS07UC1310

17:02 ✓✓

Today



Approved. You can go ahead with this. Ask to supply by tomorrow at any cost

15:34



NGH steel Po you go ahead with Vasanth traders

15:34

