

PURCHASE DIVISION
Advice for approval for credit to supplier

⑥

Date: 10/09/22		Prepared by: Nandipati		Serial no. 8210	
Supplier name: Cemer Infra.				HO inward no.	
Firm/Company: GNRCL		Project: Innopolis		HO received date	
PO/WO date: 7/09/22		PO/WO No. 89756		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	114	23/8/22	52,800/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 52,800/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Proof of delivery matches MRN	☐ Yes ☐ No
-----------	-------------------------------	--

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 52,800/-

Amount E – PO / WO value: 1,32,000/-

Amount F – Difference (A – E): 79,200/-

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 19/09/22

Remarks: Part Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Nandipati				
Sign:	[Signature]				
Date:	10/09/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

APPROVED
 12 SEP 2022
 MANISH PARIKH
 MANAGER PROCUREMENT

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	114	23-Aug-2022
Buyer GV Research Center Pvt Ltd 5-4-187/3&4, II, Floor, Sohan Mansion, MG Road, Secunderabad GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	647 TO 474	
	Buyer's Order No.	Dated
	89756-206062	7-Jul-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	12.00 cum	3,728.81	cum	44,745.76
	SGST			9 %		4,027.12
	CGST			9 %		4,027.12
	Total		12.00 cum			Rs 52,800.00

E & O E

Amount Chargeable (in words)

INR Fifty Two Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	44,745.76	9%	4,027.12	9%	4,027.12	8,054.24
	Total		4,027.12		4,027.12	8,054.24

Tax Amount (in words) : **INR Eight Thousand Fifty Four and Twenty Four paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

07-07-2022 11:20:45 AM



89756

29.06.22 2:18:57

Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secundera
G S T No. : 36AAHCG4562D1ZP

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	89756	206062
Doc Date	07-07-2022	
Quote No	NIL	
Quote Date	07-07-2022	
SupplyType	Supply	

Kind Attn : G.Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	30.00	4,400.00	0.00	0.00	132,000.00
Total Order Value . . .					132,000.00

Rupees : One Lakh(s) Thirty Two Thousand Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of 'Cemex' Ready Mix Concrete.**Payment Terms** Within 30 days of delivery of all materials & production of bill.**Tax** All taxes included in above price.**Delivery Date** As per request of Project Manager.**Delivery Location** Innopolis. Contact Person Mr Madhu-9502211499.
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Nagamani(Engineer) - 7981951035**Penalty For Delay** Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment will be made only after inspection of material. Above order for CC road near gate purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'**FOR MDs APPROVAL**

- ☐ High Value/quantity beyond limits
☒ No Req. processed post approval
☐ Approval for technical details/clarification
☐ Reconfirming SSI DP status
☐ Other

APPROVED BY

11 JUL 2022

SOHAM MODI
MANAGING DIRECTORFor **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Content : _____

Name : _____

Date : ____/____/____

S.no.	Bill no.	Bill Dt.	Amount
1.	114	23/8/22	52,800/-
2.			
3.			
4.			
5.	Accepted the above Terms And Conditions		

For **CEMEX INFRA**B/MC: 79,
2001

Requisition Form									
Company Name		GVRC		Date		04.07.2022			
Site & Phase		Innopolis		Time		10.59			
Supplier				Req. No.		206062			
Material required before date:		Urgent		ID No.		77770			
S No		Item		Qty required		Qty available at site		Order Qty	
1		RMCC2936-RMC-RMC-M20---cum		30		0		30	
2									
3									
4									
5									
6									
7									
8									
9									
10									
Remarks		Towards CC Road near gate purpose							
				Project Manager		APPROVED Purchase		MD	
Prepared By		K. Praveen				07 JUL 2022			
Approved By		T. Madhu				MINISH PARIKH			
Sign & Date		04.07.2022				MANAGER PROCUREMENT			

20/5/2022

APPROVED BY
11 JUL 2022
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards for cc road near gate
Project:	Innopolis	Flat / Villa no.:	
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	206062	A. Estimated quantity:	30M3
PO nos.:	89756	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	06M3
		D. Difference (C-A)	24M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	18.07.2022	13:30	14:12	14:28	06	647	14400	14260	-			
2.												
3.												
4.												
5.												
Total:					06M3		14400	14260	-			
Remarks	As per Po quantity 30M3 but consumed only 06M3											

Note: 1. Report to be sent on a daily basis to purchase@innopolisproperties.com and report-audit@innopolisproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	Towards for cc road near gate
Project:	Imopolis	Flat / Villa no.:	
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	206062	A. Estimated quantity:	30M3
PO nos.:	89756	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	06M3
		D. Difference (C-A)	24M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	10.08.2022	03:10	03:42	04:12	06	747	14400	14570	-			
2.												
3.												
4.												
5.												
Total:					06M3		14400	14570	-			
Remarks	As per Po quantity 30M3 but consumed only 06M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.