

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 14/9/22		Prepared by: [Signature]		Serial no. 8367	
Supplier name: VR Infra Concrete		Project: N61H		HO inward no.	
Firm/Company: MRPLWF		PO/WO No. 90828		HO received date	
PO/WO date: 9/8/22				Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0189/2022-23	19/8/22	4,62,000/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 4,62,000/-

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RML pour report	Proof of delivery matches MRN: ☒ Yes ☐ No
---------------------------	--

Amount B – Other Credits : Transportation charges: -

Amount C – Other Debits : 5,424/-

Amount D (D=A+B-C) – Amount to be credited to the supplier: 456,576/-

Amount E – PO / WO value: 1,170,000/-

Amount F – Difference (A – E):

Quantity received as per PO / WO	☐ Yes ☒ Excess received ☐ Short received ☐ Part received
Close PO / WO	☐ Yes ☒ No – wait for balance material ☐ Other
Payment – due date	30/9/22

Remarks: Final part BSI po close

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date:	14/9/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

APPROVED

14 SEP 2022

ABHINAV K. SHARMA
MANAGER PURCHASE

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

VR INFRA CONCRETE SY.NO.40, NEAR NALLA MALLA REDDY ENGG.COLLEGE, KACHAVANI SINGARAM (V), GHATKESAR (M), MEDCHAL DIST HYDERABAD. GSTIN/UIN: 36AARFV6250E1ZV State Name : Telangana, Code : 36 E-Mail : VRINFRACONCRETE@GMAIL.COM Buyer (Bill to) MODI REALITY POCHARAM LLP 5-4-183/3and 4 Soham Mansion MG ROAD, SECUNDERABAD HYDERABAD GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	0189/2022-23	19-Aug-22
	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	90828 dt. 9-Aug-22	
	Buyer's Order No.	Dated
Dispatch Doc No.	Delivery Note Date	
Dispatched through	Destination	
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	RMC M-25	38245010	105.00 CM	3,728.81	CM		3,91,525.42
	OUTPUT CGST @9%				9 %		35,237.29
	OUTPUT SGST @9%				9 %		35,237.29
Total			105.00 CM				Rs 4,62,000.00

Amount Chargeable (in words)

INR Four Lakh Sixty Two Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,91,525.42	9%	35,237.29	9%	35,237.29	70,474.58
Total	3,91,525.42		35,237.29		35,237.29	70,474.58

Tax Amount (in words) : **INR Seventy Thousand Four Hundred Seventy Four and Fifty Eight paise Only**

Company's Bank Details

Bank Name : ICICI BANK

A/c No. : 132005001993

Branch & IFS Code : UPPAL BRANCH & ICIC0001320

for VR INFRA CONCRETE

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	302,303,305,306,307
Supplier:	VR infra concrete	Slab no.:	05
Requisition nos.:	182092	A. Estimated quantity:	260 cu.m
PO nos.:	90828	B. Requisition quantity:	260 cu.m
Sign of Security	Sign of Admin	C. Actual quantity poured	105 cu.m
		D. Difference (C-A)	155 cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN m2	28 days cube test strength in kN m2
1.	15.08.22	9.30	10.00	10.05	7cum	3680	16800	16620	180	337		
2.	15.08.22	9.50	10.20	10.25	7cum	3681	16800	16640	160	300		
3	15.08.22	10.07	10.35	10.40	7cum	3682	16800	16550	250	469		
4	15.08.22	10.37	11.10	11.15	7cum	3683	16800	16680	120	225		
5	15.08.22	11.27	11.50	11.55	7cum	3684	16800	16610	190	350		
6	15.08.22	11.47	12.10	12.15	7cum	3686	16800	16630	170	319		
7	15.08.22	12.07	12.40	12.45	7cum	3687	16800	16510	290	544		
8	15.08.22	12.20	12.50	12.55	7cum	3688	16800	16400	400	750		
9	15.08.22	12.37	13.10	13.15	7cum	3689	16800	16680	120	225		
10	15.08.22	1.07	1.35	1.40	7cum	3690	16800	16640	160	300		
11	15.08.22	1.20	1.50	1.55	7cum	3691	16800	17250	0	0		
12	15.08.22	1.37	14.10	14.15	7cum	3692	16800	16480	320	600		
13	15.08.22	2.17	2.40	2.45	7cum	3693	16800	16690	110	200		
14	15.08.22	3.20	3.45	3.50	7cum	3695	16800	16670	130	244		
15	15.08.22	3.30	16.10	16.15	7cum	3696	16800	16820	0	0		

Balance 155 cu.m is pending

105 cum

4875/-

Report to be sent on a daily basis to purchase@modiproperties.com and report-auditing@modiproperties.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report - weighment slips - pour reports + test reports + photographs at site.

Short fall

From: mounika.m . (mounika.m@modiproperties.com)

To: vrinfraconcrete@gmail.com

Date: Wednesday, September 14, 2022 at 03:28 PM GMT+5:30

Mr. Satyanarayana,

We received short material against your Invoice No 0189/2022-23 dt:09.08.22 5424kg's against our Po No 90828 dated 09.08.22. We are deducting amount Rs.5,424/- for the same.

Regards,

Mounika

Requisition Form

Company Name		Modi Realty Pocharam LLP		Date	04 Aug 2022	
Site Or Phase		Nilgiri Heights		Time		
Supplier				Req.No.	182092	
Material required before date				ID No	20220804001 78748	
No	Description	Size	Quantity	Units	Inward No	Date
1	RMCC9497-RMC-RMC-M25--- cum	0	260	4000.00		
Remarks		Block - A - Flat No - 1 to9			APPROVED BY 10 AUG 2022 SOHAM MODI MANAGING DIRECTOR	
Prepared By		Vijay Raj G.				
Sign & Date		04 Aug 2022				
					APPROVED 09 AUG 2022 MINISH PARIKH MANAGER PROCUREMENT	

Note: On receipt of material at site write inward number and date in last two columns

Purchase Order

Page(s) 1 Of 1

09-08-2022 1:00:36 PM

Original



29.07.22 12:09:36

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36ABIFM1836H1Z7

Supplier Details

VR Infra Concrete
SY NO 40,near nalla malla reddy engg college,kachavani
sangram(v),Ghatkesar,Medchal.

8309408403

Doc No	90828	182092
Doc Date	09-08-2022	
Quote No	NIL	
Quote Date	09-08-2022	
SupplyType	Supply	

Kind Attn : **Mr Satyanarayana**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 949700 - RMCC-RMC - RMC-M25- - - - cum	260.00	4,500.00	0.00	0.00	1,170,000.00
Total Order Value . . .					1,170,000.00

Rupees : Eleven Lakh(s) Seventy Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date All materials must be delivered within as per site engineer request.

Delivery Location Nilgiri Heights

pocharam

Phone. .9849497484

Penalty For Delay 5% penalty for delay in delivery beyond due date.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for Block-A-Flat No-1 to 9 purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at NGH Pocharam Contact Person Mr Vijay-9849497484.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☒ Approval for technical details/clarification.
- ☐ Replenishing SLLP stock
- ☐ Other

APPROVED BY

10 AUG 2022

SOHAM MODI
MANAGING DIRECTOR

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	0189	19/08/22	4,62,000/-
2.			
3.			
4.			
5.			

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **VR Infra Concrete**

Name :

Name :

Date : / /

Contact :