

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 14/9/22		Prepared by: [Signature]		Serial no. 8366	
Supplier name: VR Infra Concrete				HO inward no.	
Firm/Company: MRPLW		Project: NGH		HO received date	
PO/WO date: 2/2/22		PO/WO No. 89640		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0187/2022-23	16/8/22	2,15,600/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 2,15,600/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report	Proof of delivery matches MRN ☒ Yes ☐ No
---------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,382/-

Amount E – PO / WO value: 214,218/-

Amount F – Difference (A – E): 1,350,000/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 30/9/22

Remarks: Final Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date:	14/9/22				
Approval limit	Upto 20k	Above 20k P. VENKATESHWARLU MANAGER PURCHASE	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and bill total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

VR INFRA CONCRETE SY.NO.40, NEAR NALLA MALLA REDDY ENGG.COLLEGE, KACHAVANI SINGARAM (V), GHATKESAR (M), MEDCHAL DIST HYDERABAD. GSTIN/UIN: 36AARFV6250E1ZV State Name : Telangana, Code : 36 E-Mail : VRINFRACONCRETE@GMAIL.COM	Invoice No. 0187/2022-23	Dated 16-Aug-22
Buyer (Bill to) MODI REALITY POCHARAM LLP 5-4-183/3and 4 Soham Mansion MG ROAD, SECUNDERABAD HYDERABAD GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Reference No. & Date. 89640 dt. 2-Jul-22	Other References
	Buyer's Order No.	Dated
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	RMC M-25	38245010	49.00 CM	3,728.81	CM		1,82,711.86
	OUTPUT CGST @9%				9 %		16,444.07
	OUTPUT SGST @9%				9 %		16,444.07
Total			49.00 CM				Rs 2,15,600.00

E. & O.E

Amount Chargeable (in words)

INR Two Lakh Fifteen Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,82,711.86	9%	16,444.07	9%	16,444.07	32,888.14
Total	1,82,711.86		16,444.07		16,444.07	32,888.14

Tax Amount (in words) : **INR Thirty Two Thousand Eight Hundred Eighty Eight and Fourteen paise Only**

Company's Bank Details
 Bank Name : ICICI BANK
 A/c No. : 132005001993
 Branch & IFS Code : UPPAL BRANCH & ICIC0001320
 for VR INFRA CONCRETE

Declaration
 We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	303,305,306,307,302
Supplier:	VR infra concrete	Slab no.:	05
Requisition nos.:	182021	A. Estimated quantity:	51 cu.m
PO nos.:	89640	B. Requisition quantity:	300 cu.m
Sign of Security	Sign of Admin	C. Actual quantity poured	49 cu.m
		D. Difference (C-A)	2 cu.m

Details of RMC pour

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. Batch no	Specified wt at 2400 kgs m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	15-08-22	6:27	7:00	7:05	7 cum	3673	16800	16360	440	825		
2	15-08-22	6:50	7:20	7:25	7 cum	3674	16800	16730	70	131		
3	15-08-22	7:04	7:35	7:40	7 cum	3675	16800	16610	190	356		
4	15-08-22	7:54	8:25	8:30	7 cum	3676	16800	16630	170	319		
5	15-08-22	8:10	8:40	8:45	7 cum	3677	16800	16380	420	787		
6	15-08-22	8:22	8:50	8:55	7 cum	3678	16800	16510	290	544		
7	15-08-22	8:57	9:15	9:20	7 cum	3679	16800	16800	0	0		
TOTAL												2962/-

Remarks PO is Closed, Not required

Note: 1. Report to be sent on a daily basis to the project site and signed by the project engineer. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles in 6 cube meters vehicle should have a net weight of 14,110 kgs @ 2.40 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier short fall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report - weighment slips - pour reports - test reports - photographs at site.

Requisition Form

Company Name		Modi Realty Pocharam LLP		Date	27 Jun 2022	
Site Or Phase		Nilgiri Heights		Time		
Supplier				Req.No.	182021	
Material required before date				ID No	20220627003 / 77675	
No	Description	Size	Quantity	Units	Inward No	Date
1	RMCC9497-RMC-RMC-M25--- cum	0	300	4000.00	PO 89640	
Remarks		Slab - 4 casting Purpose				
Prepared By		Vijay Raj G.				
Sign & Date		27 Jun 2022		Sign & Date		

Note: On receipt of material at site write inward number and date in last two columns

Handwritten signature and date: 02/07/22



Purchase Order

Page(s) 1 Of 1

02-07-2022 2:49:49 PM

Orig



89640

29.06.22 2:18:55

From Company : **Modi Realty Pocharam LLP**

5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-50000.

G S T No. : 36ABIFM1836H1Z7

Supplier Details

VR Infra Concrete

SY NO 40, near nalla malla reddy engg college, kachavani sangram(v), Ghatkesar, Medchal.

8309408403

Doc No

89640

182021

Doc Date

02-07-2022

Quote No

NIL

Quote Date

02-07-2022

SupplyType

Supply

Kind Attn : Mr Satyanarayana

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	300.00	4,500.00	0.00	0.00	1,350,000.00
Total Order Value . . .					1,350,000.00
Rupees : Thirteen Lakh(s) Fifty Thousand Only.					

Terms and Conditions :-**Specification / Brand** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Nilgiri Heights

pocharam

Phone. 9849497484

Penalty For Delay Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material. Above material for slab-4 casting purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at NGH-Pocharam-Contact Person Mr Vijay-9849497484.**For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SSSLP stock
☐ Other

APPROVED BY

07 JUL 2022

SOHAM MODI
MANAGING DIRECTOR**PART DELIVERY DETAILS**

S.no.	Bill no.	Bill Dt.	Amount
1.	0142	6/7/22	612,000/-
2.	0153	16/7/22	506,250/-
3.	0187	16/8/22	2,15,600/-
4.			
5.			

For **Modi Realty Pocharam LLP**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **VR Infra Concrete**

Name : _____

Date : ____/____/____

Short Fall

From: mounika.m . (mounika.m@modiproperties.com)

To: vrinfraconcrete@gmail.com

Date: Wednesday, September 14, 2022 at 03:26 PM GMT+5:30

Mr. Satyanarayana,

We received short material against your Invoice No 0187/2022-23 dt:06.05.22 860kg's against our Po No 89640 dated 02.07.22. We are deducting amount Rs. 1,382/- for the same.

Regards,

Mounika