

Purchase Order

From Company:

Silveroak Villas LLP
5-4-18/73&4, 11th Floor, Soham Mansion, M.G. Road
Secunderabad, TELANGANA, 500003
GSTIN:36ADBFS3288A2Z7

Original

Delivery Location: Silver Oak Villas

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V/III), Kesara (Mandal) Medc
Rampally (V/III), Kesara (Mandal) Medc, TG.
GSTIN:36AANFC3197R1ZJ

PO No 20220816004
PO Date 16 Aug 2022
Quote No NIL
Quote Date 17 Aug 2022
Supply Type Purchase Order
Contact Person Name G. Surender Reddy
Contact Num 8367089999
Email

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	Amount
1	R MCC9497-RMC-RMC-M25--cum	25	3,813.55	0%	95,339	0%	9%	9%	0.00	8,580.48	8,580.48	1,12,499.72
Total Amount ...										0.00	8,580.48	1,12,499.72

Rupees : One Lakh Twelve Thousands Four Hundred And Ninety Nine seven Three Paise Only.

Terms and Conditions

PART DELIVERY & PAYMENTS

S.No.	Bill no.	Bill Dt.	Amount
1.	128	02/09/22	36,000
2.	117	23/08/22	18,000/-
3.			
4.			
5.			

FOR MDs APPROVAL

☐ High Value/Quantity beyond limits.
☐ Perfect, proceed with approval.
☐ Approval for technical details/clarification.
☐ Replenishing SELLER stock
☐ Other

APPROVED BY
18 AUG 2022
SOHAM MODA
MANAGING DIRECTOR

APPROVED BY
1
SOHAM MODA
MANAGING DIRECTOR

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :
Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
Within as per site engineer request.
As per details given above
Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Delivery at SOVLLP Contact Person Mr Purbottam-9502177288.

For Silveroak Villas LLP	Accepted the above Terms And Conditions
Authorised Signatory	For CEMEX INFRA
Name :-	
Sign:-	
Date :-	Date :-


Requisition Form

Company Name		Silveroak Villas LLP		Date		16 Aug 2022	
Site Or Phase		Silver Oak Villas		Time			
Supplier				Req.No.		184503	
Material required before date				ID No		20220816007	


S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	25	0	25	4000.00		

Remarks	for villa no 193 and 194 Rmc footing purpose		
Prepared By	Meenakshi		
Sign & Date	16 Aug 2022	Sign & Date	

Note: On receipt of material at site write inward number and date in last two columns



PO
816004



Company/ firm:	MIHPL	Block No.:	For V no 193,194 pedestral purpose
Project:	SOV	Flat / Villa no.:	V.no's- 193 & 194 pedestral Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184503	A. Estimated quantity:	25
PO nos.:	20220816004	B. Requisition quantity:	25
Sign of Security	Sign of Admin	C. Actual quantity poured	8
		D. Difference (C-A)	17

Details of RMC pour												
Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.08.22	09:40	10:04	10:10	04	826	9,600	9,680			19.3	28.9
2.	24.08.22	14:50	15:28	15:35	04	828	9,600	9,750			18.2	23.4
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					08 Cumts		19,200 Kgs	19,430 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@midhproperties.com and report.midhproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on purchase basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



Company/ firm:	MHPL	Block No.:	For V no 193,194 pedestral purpose
Project:	SOV	Flat / Villa no.:	V.no's- 193 & 194 pedestral Purpose
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	184503	A. Estimated quantity:	25
PO nos.:	20220816004	B. Requisition quantity:	25
Sign of Security	Sign of Admin	C. Actual quantity poured	4
		D. Difference (C-A)	21

APPROVED BY

Sign of Project Manager

20 AUG 2022

SAFARI PROJECT Manager
22 AUG 2022
K. PURSHOTHAM

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.08.22	09:25	09:55	10:10	04	814	9,600	9,970			19.2	27.2
2.											19.5	23.4
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:							9,600 Kgs	9,970 Kgs				
Remarks						04 Cumts						

dc. If Report to be sent on a daily basis to publicize on industry's own and report initial malfunctions.com. 2. Report must be prepared that the report will be made.

rmc pour report of po no 6003,6004.pdf

From: tulasi . (tulasi@modiproperties.com)

To: ramya@modiproperties.com; purchase@modiproperties.com

Cc: tulasi@modiproperties.com; purushotham@modiproperties.com

Date: Wednesday, September 14, 2022 at 04:37 PM GMT+5:30

Sent from Yahoo Mail on Android



rmc pour report of po no 6003,6004.pdf

1.6MB

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 14/09/22		Prepared by: Ranya		Serial no. 8325	
Supplier name: Cemex India				HO inward no.	
Firm/Company: SOVLIP		Project: SOV-III		HO received date	
PO/WO date: 17/08/22		PO/WO No. 20220816004		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	128	21/09/22	36,000/-	☒ Yes ☐ No
2.	117	23/08/22	18,000/-	☒ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 54,000/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pouring Report Enclosed	Proof of delivery matches MRN ☒ Yes ☐ No
--------------------------------------	--

Amount B – Other Credits : Transportation charges —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 54,000

Amount E – PO / WO value: 1,12,500/-

Amount F – Difference (A – E): 58,500/-

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 19/09/22

Remarks: Part Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ranya	Prashant			
Sign:					
Date	14/09/22	15 SEP 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36		Invoice No. 128 Delivery Note Supplier's Ref. 826 TO 828 Buyer's Order No. 20220816004 Despatch Document No. Despatched through Terms of Delivery	Dated 2-Sep-2022 Mode/Terms of Payment Other Reference(s) Dated 17-Aug-2022 Delivery Note Date Destination
--	--	---	---

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	8.00 cum	3,813.56	cum	30,508.48
	SGST			9 %		2,745.76
	CGST			9 %		2,745.76
	Total		8.00 cum			Rs 36,000.00

Amount Chargeable (in words)

INR Thirty Six Thousand Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total Tax Amount
			Rate	Amount	Rate	Amount	
		30,508.48	9%	2,745.76	9%	2,745.76	5,491.52
38245010							
Total		30,508.48		2,745.76		2,745.76	5,491.52

Tax Amount (in words) : **INR Five Thousand Four Hundred Ninety One and Fifty Two paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

Bank Name : CHINA BANK
A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



CEMEXINFRA -2

Silver Oak Villa Llp

Ledger Account

Date	DC NO	V.NO	Quantity	Rate	M25 Dump
24/08/2022	826	5532	4.00 cum	4500.00/cum	18000.00
24/08/2022	828	5532	4.00 cum	4500.00/cum	18000.00
			8.00 cum		36000.00

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">Invoice No. 117</td> <td style="width: 50%;">Dated 23-Aug-2022</td> </tr> <tr> <td>Delivery Note</td> <td>Mode/Terms of Payment</td> </tr> <tr> <td>Supplier's Ref. 814</td> <td>Other Reference(s)</td> </tr> <tr> <td>Buyer's Order No. 20220816004</td> <td>Dated 17-Aug-2022</td> </tr> <tr> <td>Despatch Document No.</td> <td>Delivery Note Date</td> </tr> <tr> <td>Despatched through</td> <td>Destination</td> </tr> <tr> <td colspan="2">Terms of Delivery</td> </tr> </table>	Invoice No. 117	Dated 23-Aug-2022	Delivery Note	Mode/Terms of Payment	Supplier's Ref. 814	Other Reference(s)	Buyer's Order No. 20220816004	Dated 17-Aug-2022	Despatch Document No.	Delivery Note Date	Despatched through	Destination	Terms of Delivery	
Invoice No. 117	Dated 23-Aug-2022														
Delivery Note	Mode/Terms of Payment														
Supplier's Ref. 814	Other Reference(s)														
Buyer's Order No. 20220816004	Dated 17-Aug-2022														
Despatch Document No.	Delivery Note Date														
Despatched through	Destination														
Terms of Delivery															

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	4.00 cum	3,813.56	cum	15,254.23
	SGST				9 %	1,372.88
	CGST				9 %	1,372.88
	Round Off					0.01
Total			4.00 cum			Rs 18,000.00

Amount Chargeable (in words)

E. & O.E

INR Eighteen Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	15,254.23	9%	1,372.88	9%	1,372.88	2,745.76
Total	15,254.23		1,372.88		1,372.88	2,745.76

Tax Amount (in words) : **INR Two Thousand Seven Hundred Forty Five and Seventy Six paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	Quantity	Rate	M25 Pump
22/08/2022	814	6885	4.00 cum	4500.00/cum	18000.00