


Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Name of contractor:		MD.Ishaq
Company name:		Silver Oak Villas Part-3
Project name:		Silver Oak Villas Part-3
Date:		26-08-2022
S No	Summary - of credits	Amount
1	Work completed & billed	2,46,49,728
2	Unbilled amount	76,29,600
3	Mobilization advance paid	-
4		
5		
6		
7		
8		
9		
10		
	Total A	3,22,79,328
S No	Summary - of debits	Amount
1	Mobilization advance adjusted	-
2	Amount paid	2,99,95,511
3	Electricity Charges	1,63,194
4	Rent	97,327
5	Materials Supply (Other Debits)	19,31,180
6	Other debits(Health camp)	1,950
7		
8		
9		
10		
	Total B	3,21,89,162
	Net payable to contractor (A-B)	90,166

Certified by:

Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY

 26 AUG 2022
K PURSHOTHAM
 Project Manager (Silver Oak Villas Part-III)

APPROVED BY
26 AUG 2022
K. PURSHOTAM
Project Manager (Silver Oak Villas Part-III)

Anx - E2 - work done & billed

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month.																							0
Name of contractor:			MD, Ishag																				
Company name:			Silver Oak Villas Part-3																				
Project name:			Silver Oak Villas Part-3																				
Date:			26-08-2022																				
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																							
Rate																							
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column 1	20	RCC, slabs + head room	25	Brick work, compound wall & site levelling	25	2 coats plastering	20	Final finishing and handover	10	Total percentage of work done	100	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted	
1	160	C2 -3bhk	2,040	25-Feb-21	1	1	1	1	1	1	1	1	-	-	90	90	800	18	19,25,760	17,33,184	-	-	
2	161	C2 -3bhk	2,040	25-Feb-21	1	1	1	1	1	1	1	1	-	-	90	90	800	18	19,25,760	17,33,184	-	-	
3	162	C2 -3bhk	2,040	25-Feb-21	1	1	1	1	1	1	-	-	-	-	70	70	800	18	19,25,760	13,48,032	-	-	
4	163	C2 -3bhk	2,040	25-Feb-21	1	1	1	1	1	1	-	-	-	-	90	90	800	18	19,25,760	13,48,032	-	-	
5	164	C2 -3bhk	2,040	5-Mar-21	1	1	1	1	1	1	1	1	-	-	90	90	800	18	19,25,760	17,33,184	-	-	
6	165	C2 -3bhk	2,040	5-Mar-21	1	1	1	1	1	1	1	1	-	-	90	90	800	18	19,25,760	17,33,184	-	-	
7	166	C2 -3bhk	2,040	20-Jun-21	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
8	167	C2 -3bhk	2,040	25-Jun-21	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
9	168	C2 -3bhk	2,040	29-Oct-21	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
10	169	C2 -3bhk	2,040	28-Dec-21	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
11	170	C2 -3bhk	2,040	20-Jan-22	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
12	171	C2 -3bhk	2,040	25-Feb-22	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
13	172	C2 -3bhk	2,040	25-Feb-22	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
14	173	C1 -3bhk	2,040	25-Feb-22	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
15	174	C1 -3bhk	2,040	28-Feb-22	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
16	175	C1 -3bhk	2,040	20-Jan-22	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
17	176	C1 -3bhk	2,040	28-Dec-21	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
18	177	C1 -3bhk	2,040	3-Dec-21	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
19	178	C1 -3bhk	2,040	25-Jun-21	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
20	179	C1 -3bhk	2,040	20-Jun-21	1	1	-	-	-	-	-	-	-	-	20	20	800	18	19,25,760	3,85,152	-	-	
21	180	C1 -3bhk	2,040	5-Mar-21	1	1	1	1	1	1	1	1	-	-	90	90	800	18	19,25,760	17,33,184	-	-	
22	181	C1 -3bhk	2,040	24-May-21	1	1	1	1	1	1	1	1	-	-	90	90	800	18	19,25,760	17,33,184	-	-	
23	182	C1 -3bhk	2,040	28-Feb-21	1	1	1	1	1	1	1	1	-	-	90	90	800	18	19,25,760	17,33,184	-	-	
24	183	C1 -3bhk	2,040	1-Mar-21	1	1	1	1	1	1	1	1	-	-	90	90	800	18	19,25,760	17,33,184	-	-	
25	184	C1 -3bhk	2,040	2-Mar-21	1	1	1	1	1	1	-	-	-	-	70	70	800	18	19,25,760	13,48,032	-	-	
26	185	C1 -3bhk	2,040	3-Mar-21	1	1	1	1	1	1	-	-	-	-	70	70	800	18	19,25,760	13,48,032	-	-	
27					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
28					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
29					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
30					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
31					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
32					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
33					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
34					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
35					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
36					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
37					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

Certified by



Meenakshi

APPROVED BY




26 AUG 2022


Certified by: 
 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY: 
 K. PURSHOTAM
 Project Manager (Silver Oak Villas Part-III)
 26 AUG 2022

Any - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBU/A	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
38																
39																
40																
41																
42																
43																
44																
45																
46																
47																
48																
49																
50																
51																
52																
53																
54																
55																
56																
		Total	53,040		26	12	12	8	-	36	800	18	5,00,69,760	2,46,49,728	-	-

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY

 28 AUG 2022
 K. PURSHOTAM
 Project Manager (Silver Oak Villas Part-III)

Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Name of contractor	Rohan Construction	
Company name:	Silver Oak Villas part-3	
Project name:	Silver Oak Villas part-3	
Date:	26-08-2022	
S No	Summary - of credits	Amount
1	Work completed & billed	3,96,70,656
2	Unbilled amount	-
3	Mobilization advance paid	-
4		
5		
6		
7		
8		
9		
10		
	Total A	3,96,70,656
S No	Summary - of debits	Amount
1	Mobilization advance adjusted	-
2	Amount paid	3,89,69,118
3	Other debits(Matrial debit)	1,54,189
4	Electricity Charges	70,447
5	Rent	61,313
6	Medical camp(Other Debit)	1,500
7		
8		
9		
10		
	Total B	3,92,56,567
	Net payable to contractor (A-B)	4,14,089

APPROVED BY
26 AUG 2022
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month.																	0
Name of contractor:				Rohan Construction													
Company name:				Silver Oak Villas part-3													
Project name:				Silver Oak Villas part-3													
Date:				26-08-2022													
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																	
		Rate															
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted	
1	101	A1-3bhk	2,040	18-Jan-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
2	102	A1-3bhk	2,040	28-Jan-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
3	103	A1-3bhk	2,040	2-Feb-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
4	104	A1-3bhk	2,040	3-Feb-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
5	105	A1-3bhk	2,040	15-Jun-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
6	106	A1-3bhk	2,040	11-Dec-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
7	107	A1-3bhk	2,040	11-Dec-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
8	108	A2-3bhk	2,040	15-Jun-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
9	109	A2-3bhk	2,040	15-Jun-20	1.00	1.00	1.00	1.00	-	90	800	18	19,25,760	17,33,184	-	-	
10	110	A2-3bhk	2,040	9-Feb-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
11	111	A2-3bhk	2,040	5-Feb-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
12	112	A2-3bhk	2,040	18-Jan-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
13	113	A2-3bhk	2,040	28-Jan-20	1.00	1.00	1.00	1.00	-	90	800	18	19,25,760	17,33,184	-	-	
14	114	A2-3bhk	2,040	20-Feb-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
15	115	A1-3bhk	2,040	27-Feb-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
16	116	A1-3bhk	2,040	28-Feb-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
17	117	A1-3bhk	2,040	17-Mar-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
18	118	A1-3bhk	2,040	17-Mar-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
19	119	A1-3bhk	2,040	29-Jun-20	1.00	1.00	1.00	1.00	-	90	800	18	19,25,760	17,33,184	-	-	
20	120	A1-3bhk	2,040	15-Jun-20	1.00	1.00	1.00	1.00	-	90	800	18	19,25,760	17,33,184	-	-	
21	121	A1-3bhk	2,040	15-Jun-20	1.00	1.00	1.00	1.00	1.00	100	800	18	19,25,760	19,25,760	-	-	
22					-	-	-	-	-	-	800	18	-	-	-	-	
23					-	-	-	-	-	-	800	18	-	-	-	-	
24					-	-	-	-	-	-	800	18	-	-	-	-	
25					-	-	-	-	-	-	800	18	-	-	-	-	
26					-	-	-	-	-	-	800	18	-	-	-	-	
27					-	-	-	-	-	-	800	18	-	-	-	-	
28					-	-	-	-	-	-	800	18	-	-	-	-	
29					-	-	-	-	-	-	800	18	-	-	-	-	
30					-	-	-	-	-	-	800	18	-	-	-	-	
31					-	-	-	-	-	-	800	18	-	-	-	-	
32					-	-	-	-	-	-	800	18	-	-	-	-	
33					-	-	-	-	-	-	800	18	-	-	-	-	
34					-	-	-	-	-	-	800	18	-	-	-	-	
35					-	-	-	-	-	-	-	18	-	-	-	-	

APPROVED BY
26 AUG 2022

K. PURSHOTAM
Project Manager (Silver Oak Villas Part-III)

Certified by:

Maanekshi
Asst. Engineer

SILVER OAK VILLAS LLP

APPROVED BY
26 AUG 2022
K. PURSHOTAM
Project Manager (Silver Oak Villas part-3)

Certified by:
Maanikshi
Asst. Engineer
SILVER OAK VILLAS LLP

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
36					-	-	-	-	-	-	-	18	-	-	-	-
37					-	-	-	-	-	-	-	18	-	-	-	-
38					-	-	-	-	-	-	-	18	-	-	-	-
39					-	-	-	-	-	-	-	18	-	-	-	-
40					-	-	-	-	-	-	-	18	-	-	-	-
41					-	-	-	-	-	-	-	18	-	-	-	-
42					-	-	-	-	-	-	-	18	-	-	-	-
43					-	-	-	-	-	-	-	18	-	-	-	-
44					-	-	-	-	-	-	-	18	-	-	-	-
45					-	-	-	-	-	-	-	18	-	-	-	-
46					-	-	-	-	-	-	-	18	-	-	-	-
47					-	-	-	-	-	-	-	18	-	-	-	-
48					-	-	-	-	-	-	-	18	-	-	-	-
49					-	-	-	-	-	-	-	18	-	-	-	-
50					-	-	-	-	-	-	-	18	-	-	-	-
51					-	-	-	-	-	-	-	18	-	-	-	-
52					-	-	-	-	-	-	-	18	-	-	-	-
53					-	-	-	-	-	-	-	18	-	-	-	-
54					-	-	-	-	-	-	-	18	-	-	-	-
55					-	-	-	-	-	-	-	18	-	-	-	-
56					-	-	-	-	-	-	-	18	-	-	-	-
57					-	-	-	-	-	-	-	18	-	-	-	-
58					-	-	-	-	-	-	-	18	-	-	-	-
59					-	-	-	-	-	-	-	18	-	-	-	-
60					-	-	-	-	-	-	-	18	-	-	-	-
61					-	-	-	-	-	-	-	18	-	-	-	-
62					-	-	-	-	-	-	-	18	-	-	-	-
63					-	-	-	-	-	-	-	18	-	-	-	-
64					-	-	-	-	-	-	-	18	-	-	-	-
65					-	-	-	-	-	-	-	18	-	-	-	-
66					-	-	-	-	-	-	-	18	-	-	-	-
67					-	-	-	-	-	-	-	18	-	-	-	-
68					-	-	-	-	-	-	-	18	-	-	-	-
69					-	-	-	-	-	-	-	18	-	-	-	-
70					-	-	-	-	-	-	-	18	-	-	-	-
71					-	-	-	-	-	-	-	18	-	-	-	-
72					-	-	-	-	-	-	-	18	-	-	-	-
73					-	-	-	-	-	-	-	18	-	-	-	-
74					-	-	-	-	-	-	-	18	-	-	-	-
75					-	-	-	-	-	-	-	18	-	-	-	-
76					-	-	-	-	-	-	-	18	-	-	-	-
77					-	-	-	-	-	-	-	18	-	-	-	-

Certified by:

Meenokshi

Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY

26 AUG 2022

K. PUJASHOTHAM

Project Manager, Silver Oak Villas Park-III

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site leveling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
78					-	-	-	-	-	-		18	-	-	-	-
79					-	-	-	-	-	-		18	-	-	-	-
80					-	-	-	-	-	-		18	-	-	-	-
81					-	-	-	-	-	-		18	-	-	-	-
82					-	-	-	-	-	-		18	-	-	-	-
83					-	-	-	-	-	-		18	-	-	-	-
84					-	-	-	-	-	-		18	-	-	-	-
85					-	-	-	-	-	-		18	-	-	-	-
86					-	-	-	-	-	-		18	-	-	-	-
87					-	-	-	-	-	-		18	-	-	-	-
88					-	-	-	-	-	-		18	-	-	-	-
89					-	-	-	-	-	-		18	-	-	-	-
90					-	-	-	-	-	-		18	-	-	-	-
91					-	-	-	-	-	-		18	-	-	-	-
92					-	-	-	-	-	-		18	-	-	-	-
93					-	-	-	-	-	-		18	-	-	-	-
94					-	-	-	-	-	-		18	-	-	-	-
95					-	-	-	-	-	-		18	-	-	-	-
96					-	-	-	-	-	-		18	-	-	-	-
97					-	-	-	-	-	-		18	-	-	-	-
98					-	-	-	-	-	-		18	-	-	-	-
99					-	-	-	-	-	-		18	-	-	-	-
100					-	-	-	-	-	-		18	-	-	-	-
101					-	-	-	-	-	-		18	-	-	-	-
102					-	-	-	-	-	-		18	-	-	-	-
103					-	-	-	-	-	-		18	-	-	-	-
104					-	-	-	-	-	-		18	-	-	-	-
105					-	-	-	-	-	-		18	-	-	-	-
106					-	-	-	-	-	-		18	-	-	-	-
107					-	-	-	-	-	-		18	-	-	-	-
108					-	-	-	-	-	-		18	-	-	-	-
109					-	-	-	-	-	-		18	-	-	-	-
110					-	-	-	-	-	-		18	-	-	-	-
Total			42,840		21	21	21	21	17	19	800	18	4,04,40,960	3,96,70,656	-	-

Certified by:

Moensh

Moensh
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY


26 AUG 2022

K. PURSHOTAM
Project Manager (Silver Oak Villas Part-III)

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month-												
Name of contractor:			Rohan Construction									
Company name:			Silver Oak Villas part-3									
Project name:			Silver Oak Villas part-3									
Date:			26-08-2022									
Note:			Enter value between 1&100 as approximate percentage of work completed- Enter 0 where work is completed and billed.									
	Rate				20	25	25	20	10	100		
S No	Villa no- 4BHK)	Type (2, 3, SBUA	Work start date	Earth work, footing, plinth, column	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done
1	101	A1 -3btk	18-Jan-20	-	-	-	-	-	-	800	16,32,000	-
2	102	A1 -3btk	28-Jan-20	-	-	-	-	-	-	800	16,32,000	-
3	103	A1 -3btk	2-Feb-20	-	-	-	-	-	-	800	16,32,000	-
4	104	A1 -3btk	3-Feb-20	-	-	-	-	-	-	800	16,32,000	-
5	105	A1 -3btk	15-Jun-20	-	-	-	-	-	-	800	16,32,000	-
6	106	A1 -3btk	11-Dec-20	-	-	-	-	-	-	800	16,32,000	-
7	107	A1 -3btk	11-Dec-20	-	-	-	-	-	-	800	16,32,000	-
8	108	A2 -3btk	15-Jun-20	-	-	-	-	-	-	800	16,32,000	-
9	109	A2 -3btk	15-Jun-20	-	-	-	-	-	-	800	16,32,000	-
10	110	A2 -3btk	9-Feb-20	-	-	-	-	-	-	800	16,32,000	-
11	111	A2 -3btk	5-Feb-20	-	-	-	-	-	-	800	16,32,000	-
12	112	A2 -3btk	18-Jan-20	-	-	-	-	-	-	800	16,32,000	-
13	113	A2 -3btk	20-Feb-20	-	-	-	-	-	-	800	16,32,000	-
14	114	A2 -3btk	28-Jan-20	-	-	-	-	-	-	800	16,32,000	-
15	115	A1 -3btk	27-Feb-20	-	-	-	-	-	-	800	16,32,000	-
16	116	A1 -3btk	28-Feb-20	-	-	-	-	-	-	800	16,32,000	-
17	117	A1 -3btk	17-Mar-20	-	-	-	-	-	-	800	16,32,000	-
18	118	A1 -3btk	17-Mar-20	-	-	-	-	-	-	800	16,32,000	-
19	119	A1 -3btk	29-Jun-20	-	-	-	-	-	-	800	16,32,000	-
20	120	A1 -3btk	15-Jun-20	-	-	-	-	-	-	800	16,32,000	-
21	121	A1 -3btk	15-Jun-20	-	-	-	-	-	-	800	16,32,000	-
22				-	-	-	-	-	-			-
23				-	-	-	-	-	-			-
24				-	-	-	-	-	-			-
25				-	-	-	-	-	-			-
26				-	-	-	-	-	-			-
27				-	-	-	-	-	-			-
28				-	-	-	-	-	-			-
29				-	-	-	-	-	-			-
30				-	-	-	-	-	-			-
31				-	-	-	-	-	-			-
32				-	-	-	-	-	-			-
33				-	-	-	-	-	-			-
34				-	-	-	-	-	-			-
35				-	-	-	-	-	-			-
36				-	-	-	-	-	-			-
37				-	-	-	-	-	-			-
38				-	-	-	-	-	-			-
39				-	-	-	-	-	-			-

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY

 26 AUG 2022
 K. PURSHOTAM
 Project Manager (Silver Oak Villas Part-III)

S No	Villa no-4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRG, slabs + bend room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
67					-	-	-	-	-	-	-	-	-
68					-	-	-	-	-	-	-	-	-
69					-	-	-	-	-	-	-	-	-
70					-	-	-	-	-	-	-	-	-
71					-	-	-	-	-	-	-	-	-
72					-	-	-	-	-	-	-	-	-
73					-	-	-	-	-	-	-	-	-
74					-	-	-	-	-	-	-	-	-
75					-	-	-	-	-	-	-	-	-
76					-	-	-	-	-	-	-	-	-
77					-	-	-	-	-	-	-	-	-
78					-	-	-	-	-	-	-	-	-
79					-	-	-	-	-	-	-	-	-
80					-	-	-	-	-	-	-	-	-
81					-	-	-	-	-	-	-	-	-
82					-	-	-	-	-	-	-	-	-
83					-	-	-	-	-	-	-	-	-
84					-	-	-	-	-	-	-	-	-
85					-	-	-	-	-	-	-	-	-
86					-	-	-	-	-	-	-	-	-
87					-	-	-	-	-	-	-	-	-
88					-	-	-	-	-	-	-	-	-
89					-	-	-	-	-	-	-	-	-
90					-	-	-	-	-	-	-	-	-
91					-	-	-	-	-	-	-	-	-
92					-	-	-	-	-	-	-	-	-
93					-	-	-	-	-	-	-	-	-
94					-	-	-	-	-	-	-	-	-
95					-	-	-	-	-	-	-	-	-
96					-	-	-	-	-	-	-	-	-
97					-	-	-	-	-	-	-	-	-
98					-	-	-	-	-	-	-	-	-
99					-	-	-	-	-	-	-	-	-
100					-	-	-	-	-	-	-	-	-
101					-	-	-	-	-	-	-	-	-
102					-	-	-	-	-	-	-	-	-
103					-	-	-	-	-	-	-	-	-
104					-	-	-	-	-	-	-	-	-
105					-	-	-	-	-	-	-	-	-
106					-	-	-	-	-	-	-	-	-
107					-	-	-	-	-	-	-	-	-
108					-	-	-	-	-	-	-	-	-
109					-	-	-	-	-	-	-	-	-
110					-	-	-	-	-	-	-	-	-
Total			42,840		-	-	-	-	-	-	800	3,42,72,000	-

Certified by:

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY


26 AUG 2022

K. PURSHOTAM
Project Manager (Silver Oak Villas Part-III)

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done
40					-	-	-	-	-	-	-	-	-
41					-	-	-	-	-	-	-	-	-
42					-	-	-	-	-	-	-	-	-
43					-	-	-	-	-	-	-	-	-
44					-	-	-	-	-	-	-	-	-
45					-	-	-	-	-	-	-	-	-
46					-	-	-	-	-	-	-	-	-
47					-	-	-	-	-	-	-	-	-
48					-	-	-	-	-	-	-	-	-
49					-	-	-	-	-	-	-	-	-
50					-	-	-	-	-	-	-	-	-
51					-	-	-	-	-	-	-	-	-
52					-	-	-	-	-	-	-	-	-
53					-	-	-	-	-	-	-	-	-
54					-	-	-	-	-	-	-	-	-
55					-	-	-	-	-	-	-	-	-
56					-	-	-	-	-	-	-	-	-
57					-	-	-	-	-	-	-	-	-
58					-	-	-	-	-	-	-	-	-
59					-	-	-	-	-	-	-	-	-
60					-	-	-	-	-	-	-	-	-
61					-	-	-	-	-	-	-	-	-
62					-	-	-	-	-	-	-	-	-
63					-	-	-	-	-	-	-	-	-
64					-	-	-	-	-	-	-	-	-
65					-	-	-	-	-	-	-	-	-
66					-	-	-	-	-	-	-	-	-

Certified by:

Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY

K. PURSHOTAM
 Project Manager (Silver Oak Villas Part-III)
 26 AUG 2022

Anx - F -Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Name of contractor:		
Company name:		Sursani Infra
Project name:		Silver Oak Villas LLP - Part III
Date:		Silver Oak Villas LLP - Part III
		26-08-2022
S No	Summary - of credits	
1	Work completed & billed	Amount
2	Unbilled amount	5,24,76,960
3	Mobilization advance paid	35,37,360
4		-
5		
6		
7		
8		
9		
10		
Total A		5,60,14,320
S No	Summary - of debits	
1	Mobilization advance adjusted	Amount
2	Amount paid	-
3	Other debits(electricity)	5,45,36,881
4	Materail Debit	1,66,533
5	Rent	2,82,162
6	Medical	2,07,513
7		4,800
8		
9		
10		
Total B		
Net payable to contractor (A-B)		5,51,97,889
		8,16,431

APPROVED BY
26 AUG 2022
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Anx - E2 - work done & billed

S No	Villa no.	Type (2, 3, 4BHK)	SBU/A	Work start date	Earth work, footing, plinth, column	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
36	188	C2 - 3bhk	2,040	13-Feb-22	-	-	-	-	-	-	-	18	-	-	-	-
37	189	C2 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
38	190	C2 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
39	191	C2 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
40	192	C2 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
41	193	C2 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
42	194	C2 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
43	195	C2 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
44	196	C2 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
45	197	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
46	198	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
47	199	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
48	200	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
49	201	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
50	202	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
51	203	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
52	204	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
53	205	C1 - 3bhk	2,040		-	-	-	-	-	-	-	18	-	-	-	-
54					-	-	-	-	-	-	-	18	-	-	-	-
55					-	-	-	-	-	-	-	18	-	-	-	-
56					-	-	-	-	-	-	-	18	-	-	-	-
57					-	-	-	-	-	-	-	18	-	-	-	-
58					-	-	-	-	-	-	-	18	-	-	-	-
59					-	-	-	-	-	-	-	18	-	-	-	-
60					-	-	-	-	-	-	-	18	-	-	-	-
61					-	-	-	-	-	-	-	18	-	-	-	-
62					-	-	-	-	-	-	-	18	-	-	-	-
63					-	-	-	-	-	-	-	18	-	-	-	-
64					-	-	-	-	-	-	-	18	-	-	-	-
65					-	-	-	-	-	-	-	18	-	-	-	-
66					-	-	-	-	-	-	-	18	-	-	-	-
67					-	-	-	-	-	-	-	18	-	-	-	-
68					-	-	-	-	-	-	-	18	-	-	-	-
69					-	-	-	-	-	-	-	18	-	-	-	-
70					-	-	-	-	-	-	-	18	-	-	-	-
71					-	-	-	-	-	-	-	18	-	-	-	-
72					-	-	-	-	-	-	-	18	-	-	-	-
73					-	-	-	-	-	-	-	18	-	-	-	-
74					-	-	-	-	-	-	-	18	-	-	-	-
75					-	-	-	-	-	-	-	18	-	-	-	-
76					-	-	-	-	-	-	-	18	-	-	-	-
Total					32	31	30	21	14	36	800	18	6,35,50,080	5,24,76,960	-	-

Certified by:

 Meenakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP

APPROVED BY

 26 AUG 2022
 K. PURSHOTHAM
 Project Manager Silver Oak Villas LLP

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month-																			
Name of contractor:			Sursani Infra																
Company name:			Silver Oak Villas LLP - Part III																
Project name:			Silver Oak Villas LLP - Part III																
Date:			26-08-2022																
Note:			Enter value between 1&100 as approximate percentage of work completed- Enter 0 where work is completed and billed.																
Rate																			
S No	Villa no- 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column1	20	RRC, slabs + head room	25	Brick work, compound wall & site levelling	25	2 coats plastering	20	Final finishing and handover	10	Total percentage of work done	100	Rate per sq ft	Construction contract value	Value of work done	
1	122	C2 -3bhk	2,040	23-Jul-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
2	123	C2 -3bhk	2,040	11-Aug-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
3	124	C2 -3bhk	2,040	11-Aug-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
4	125	C2 -3bhk	2,040	12-Aug-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
5	126	C2 -3bhk	2,040	25-Jan-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
6	127	C2 -3bhk	2,040	16-Jan-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
7	128	C2 -3bhk	2,040	5-Dec-19	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
8	129	C1 -3bhk	2,040	5-Dec-19	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
9	130	C1 -3bhk	2,040	16-Jan-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
10	131	C1 -3bhk	2,040	7-Feb-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
11	132	C1 -3bhk	2,040	6-Feb-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
12	133	C1 -3bhk	2,040	8-Aug-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
13	134	C1 -3bhk	2,040	15-Dec-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
14	135	C1 -3bhk	2,040	16-Dec-20	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
15	136	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
16	137	C2 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
17	138	C2 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
18	139	C2 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
19	140	C1 -3bhk	2,040	4-Jan-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
20	141	C1 -3bhk	2,040	4-Jan-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
21	142	C1 -3bhk	2,040	4-Jan-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
22	143	C2 -3bhk	2,040	5-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
23	144	C2 -3bhk	2,040	5-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
24	145	C2 -3bhk	2,040	17-Feb-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
25	146	C2 -3bhk	2,040	15-Feb-22	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
26	152	C1 -3bhk	2,040	20-Jun-21	-	75	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
27	153	C1 -3bhk	2,040	5-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
28	154	C1 -3bhk	2,040	8-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
29	155	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
30	156	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
31	157	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
32	158	C1 -3bhk	2,040	9-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
33	159	C1 -3bhk	2,040	10-Mar-21	-	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
34	186	C2 -3bhk	2,040	7-Jan-22	50	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-
35	187	C2 -3bhk	2,040	18-Jan-22	50	-	-	-	-	-	-	-	-	-	-	-	800	16,32,000	-

Certified by:

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY

26 AUG 2022

K. PURSHOTAM
Project Manager (Silver Oak Villas Part-III)

S No	Villa no-	Type (2, 3, 4BHK)	SRUA	Work start date	Earth work, footing, plinth, column	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done
36	188	C2 -3bHK	2,040	13-Feb-22	-	-	-	-	-	-	-	-	-
37	189	C2 -3bHK	2,040		-	-	-	-	-	-	-	-	-
38	190	C2 -3bHK	2,040		-	-	-	-	-	-	-	-	-
39	191	C2 -3bHK	2,040		-	-	-	-	-	-	-	-	-
40	192	C2 -3bHK	2,040		-	-	-	-	-	-	-	-	-
41	193	C2 -3bHK	2,040	20-Jun-22	-	-	-	-	-	-	-	-	-
42	194	C2 -3bHK	2,040	7-Jun-22	-	-	-	-	-	-	-	-	-
43	195	C2 -3bHK	2,040	30-May-22	-	-	-	-	-	-	-	-	-
44	196	C2 -3bHK	2,040	30-May-22	-	-	-	-	-	-	-	-	-
45	197	C1 -3bHK	2,040	7-Jun-22	-	-	-	-	-	-	-	-	-
46	198	C1 -3bHK	2,040		-	-	-	-	-	-	-	-	-
47	199	C1 -3bHK	2,040		-	-	-	-	-	-	-	-	-
48	200	C1 -3bHK	2,040		-	-	-	-	-	-	-	-	-
49	201	C1 -3bHK	2,040		-	-	-	-	-	-	-	-	-
50	202	C1 -3bHK	2,040		-	-	-	-	-	-	-	-	-
51	203	C1 -3bHK	2,040		-	-	-	-	-	-	-	-	-
52	204	C1 -3bHK	2,040		-	-	-	-	-	-	-	-	-
53	205	C1 -3bHK	2,040		-	-	-	-	-	-	-	-	-
54					-	-	-	-	-	-	-	-	-
55					-	-	-	-	-	-	-	-	-
56					-	-	-	-	-	-	-	-	-
57					-	-	-	-	-	-	-	-	-
58					-	-	-	-	-	-	-	-	-
59					-	-	-	-	-	-	-	-	-
60					-	-	-	-	-	-	-	-	-
61					-	-	-	-	-	-	-	-	-
62					-	-	-	-	-	-	-	-	-
63					-	-	-	-	-	-	-	-	-
Total			1,08,120		2	1	2	16	-	4	800	5,38,56,000	35,37,360

Certified by:



Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY


26 AUG 2022

K. PURSHOTAM
Project Manager (Silver Oak Villas Part-III)

Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Name of contractor:	Vasanthi Constructions & Developers	
Company name:	SOV-III	
Project name:	SOV-III	
Date:	26-08-2022	
S No	Summary - of credits	Amount
1	Work completed & billed	29,84,928
2	Unbilled amount	14,28,000
3	Mobilization advance paid	-
4		
5		
6		
7		
8		
9		
10		
	Total A	44,12,928
S No	Summary - of debits	Amount
1	Mobilization advance adjusted	-
2	Amount paid	42,93,467
3	Other debits(Electricity)	41,323
4	Rent	22,880
5	Materail Debit(Other)	1,11,531
6		
7		
8		
9		
10		
	Total B	44,69,201
	Net payable to contractor (A-B)	(56,273)

APPROVED BY
26 AUG 2022
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:

Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Annexure - E2 - work completed and billed

Annexure - E2 - work completed and bill raised -send on the last Saturday of the month.																
Name of contractor:			Vasanthi Constructions & Developers													
Company name:			SOV-III													
Project name:			SOV-III													
Date:			26-08-2022													
Note:			Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.													
S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	GST	Construction contract value	Value of work done	Advance Paid	Advance adjusted
1	147	C1 -3bHK	2,040	1-Jun-21	-	-	-	-	-	-	800	18	19,25,760	8,66,592	-	-
2	148	C1 -3bHK	2,040	1-Jun-21	1	1	-	-	-	45	800	18	19,25,760	8,66,592	-	-
3	149	C1 -3bHK	2,040	1-Jun-21	1	1	-	-	-	45	800	18	19,25,760	8,66,592	-	-
4	150	C1 -3bHK	2,040	15-Aug-21	1	1	-	-	-	20	800	18	19,25,760	3,85,152	-	-
5	151	C1 -3bHK	2,040	15-Aug-21	1	-	-	-	-	-	800	18	-	-	-	-
6										-	800	18	-	-	-	-
7										-	800	18	-	-	-	-
8										-	800	18	-	-	-	-
9										-	800	18	-	-	-	-
10										-	800	18	-	-	-	-
11										-	800	18	-	-	-	-
12										-	800	18	-	-	-	-
13										-	800	18	-	-	-	-
14										-	800	18	-	-	-	-
15										-	800	18	-	-	-	-
16										-	800	18	-	-	-	-
17										-	800	18	-	-	-	-
18										-	800	18	-	-	-	-
19										-	800	18	-	-	-	-
20										-	800	18	-	-	-	-
21										-	800	18	-	-	-	-
22										-	800	18	-	-	-	-
23										-	800	18	-	-	-	-
24										-	800	18	-	-	-	-
25										-	800	18	-	-	-	-
26										-	800	18	-	-	-	-
27										-	800	18	-	-	-	-
28										-	800	18	-	-	-	-
29										-	800	18	-	-	-	-
30										-	800	18	-	-	-	-
31										-	800	18	-	-	-	-
32										-	800	18	-	-	-	-
33										-	800	18	-	-	-	-
34										-	800	18	-	-	-	-
35										-	800	18	-	-	-	-
Total			10,200		4	3	-	-	-	4	800	18	96,28,800	29,84,928	-	-

APPROVED BY
26 AUG 2022
K. PURUSHOTHAM
Project Manager, Silver Oak Villas-III

Certified by:
Moonesh
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY
26 AUG 2022
K. PURSHOTAM
Project Manager, Silver Oak Villas Phase-III

Certified by:
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month-																		
Name of contractor:			Vasanthi Constructions & Developers															
Company name:			SOV-III															
Project name:			SOV-III															
Date:			26-08-2022															
Note:			Enter value between 1&100 as approximate percentage of work completed- Enter 0 where work is completed and billed.															
		Rate																
S No	Villa no-4BHK)	Type (2, 3, SBUA	Work start date	Earth work, footing, plinth, column1	RCC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done						
1	147	C1-3bhc	1-Jun-21	-	-	-	-	-	-	800	16,32,000	-						
2	148	C1-3bhc	1-Jun-21	-	-	70	-	-	18	800	16,32,000	2,85,600						
3	149	C1-3bhc	1-Jun-21	-	-	95	-	-	24	800	16,32,000	3,87,600						
4	150	C1-3bhc	15-Aug-21	-	-	95	-	-	24	800	16,32,000	3,87,600						
5	151	C1-3bhc	15-Aug-21	-	90	-	-	-	23	800	16,32,000	3,67,200						
6				-	-	-	-	-	-	800	-	-						
7				-	-	-	-	-	-	800	-	-						
8				-	-	-	-	-	-	800	-	-						
9				-	-	-	-	-	-	800	-	-						
10				-	-	-	-	-	-	800	-	-						
11				-	-	-	-	-	-	800	-	-						
12				-	-	-	-	-	-	800	-	-						
13				-	-	-	-	-	-	800	-	-						
14				-	-	-	-	-	-	800	-	-						
15				-	-	-	-	-	-	800	-	-						
16																		
17																		
18																		
19																		
20																		
21																		
22																		
23																		
24																		
25																		
26																		
27																		
28																		
29																		
30																		
31																		
32																		
33																		
34																		
35																		

APPROVED BY
26 AUG 2022
K. PURUSHOTHAM
PROJECT MANAGER (SILVER OAK VILLAS PART III)

Certified by:
Mohanakshi
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY
26 AUG 2022
K PURUSHOTHAM
Project Manager (SOV-III Villas Part-III)

Certified by:
MADHAKSHI
Asst. Engineer
SILVER OAK VILLAS LLP

S No	Villa no- 4BHK	Type (2, 3,	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done
36										-		-	-
37										-		-	-
38										-		-	-
39										-		-	-
40										-		-	-
41										-		-	-
42										-		-	-
43										-		-	-
44										-		-	-
45										-		-	-
46										-		-	-
47										-		-	-
48										-		-	-
49										-		-	-
50										-		-	-
51										-		-	-
52										-		-	-
53										-		-	-
54										-		-	-
55										-		-	-
56										-		-	-
57										-		-	-
58										-		-	-
59										-		-	-
60										-		-	-
61										-		-	-
62										-		-	-
63										-		-	-
64										-		-	-
65										-		-	-
66										-		-	-
67										-		-	-
68										-		-	-
69										-		-	-
70										-		-	-
71										-		-	-
72										-		-	-
73										-		-	-
74										-		-	-
75										-		-	-
76										-		-	-
77										-		-	-

APPROVED BY
26 AUG 2022
K. PURUSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Certified by:
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Earth work, footing, plinth, column	RRC, slabs + head room	Brick work, compound wall & site levelling	2 coats plastering	Final finishing and handover	Total percentage of work done	Rate per sft	Construction contract value	Value of work done
78										-		-	-
79										-		-	-
80										-		-	-
81										-		-	-
82										-		-	-
83										-		-	-
84										-		-	-
85										-		-	-
86										-		-	-
87										-		-	-
88										-		-	-
89										-		-	-
90										-		-	-
91										-		-	-
92										-		-	-
93										-		-	-
94										-		-	-
95										-		-	-
96										-		-	-
97										-		-	-
98										-		-	-
99										-		-	-
100										-		-	-
101										-		-	-
102										-		-	-
103										-		-	-
104										-		-	-
105										-		-	-
106										-		-	-
107										-		-	-
108										-		-	-
109										-		-	-
110										-		-	-
Total			10,200			6	17	-	-	1	800	81,60,000	14,28,000

APPROVED BY

26 AUG 2022
K. PURSHOTAM
 Project Manager (Silver Oak Villas Part-III)

Certified by:

Meenakshi
 Asst. Engineer
SILVER OAK VILLAS LLP