

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 17/9/22		Prepared by: Hemini		Serial no. 8534	
Supplier name: Ceme Infra				HO inward no.	
Firm/Company: MRPLWP		Project: NGIH		HO received date	
PO/WO date: 25/8/22		PO/WO No. 20220825001		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	143	15/9/22	85,500/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				85,500/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	RMC pour report		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				85,500/-	
Amount E – PO / WO value:				6,74,998/-	
Amount F – Difference (A – E):				589,198/-	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☐ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		26/9/22			
Remarks: close po					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Hemini	APPROVED			
Sign:	Hemini	19 SEP 2022			
Date	17/9/22	MINISH PARIKH			
Approval limit	Upto 20k	MANAGER PROCUREMENT	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com

Modi Reality Pocharam LLP

GSTIN/UIN : 36ABIFM1836H1Z7
State Name : Telangana, Code : 36

143

Supplier's Ref.

939 to 942

Buyer's Order No.

20220825001

Despatch Document No.

Despatched through

Terms of Delivery

15-Sep-2022

Mode/Terms of Payment

Other Reference(s)

Dated

25-Aug-2022

Delivery Note Date

Destination

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	19.00 cum	3,813.57	cum	72,457.83
	<i>SGST</i>				9 %	6,521.20
	<i>CGST</i>				9 %	6,521.20
	<i>Less :</i>					(-)0.23
	<i>Round Off</i>					
	Total		19.00 cum			Rs 85,500.00

INR Eighty Five Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	72,457.83	9%	6,521.20	9%	6,521.20	13,042.40
Total	72,457.83		6,521.20		6,521.20	13,042.40

Tax Amount (in words) : **INR Thirteen Thousand Forty Two and Forty paise Only**

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	B - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	B-Block plinth beam
Supplier:	Cemex infra	Slab no.:	
Requisition nos.:	182125	A. Estimated quantity:	150 m3
PO nos.:	20220825001	B. Requisition quantity:	150 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	149 m3
	Sign of Project Manger	D. Difference (C-A)	1 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN m2	28 days cube test strength in kN m2
1.	06.09.22	9:30	10:00	10:05	6 cum	939	14400	14560	-	-	-	-
2.	06.09.22	11:35	12:00	12:05	6 cum	941	14400	14420	-	-	-	-
3.	06.09.22	2:30	3:00	3:05	7 cum	942	16800	16650	-150	-238 -	-	-
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					19 cum		45600	45630	-	-238 -		
Remarks		Close PO										

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs m3. If the shortfall is more than 50 kgs per load, purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Purchase Order

Original

From Company:

Modi Realty Pocharam LLP
5-4-187/3&4, IIInd FloorSoham MansionM.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36ABIFM1836H1Z7

Delivery Location:

Nilgiri Heights
Sy.No-27,Pocharam
Hyderabad, Telangana, 502300
Vijayraj
9849497484

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (VIII), Kesara (Mandal) Medc
Rampally (VIII), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ

PO No

20220825001

PO Date

25 Aug 2022

Quote No

NIL

Quote Date

25 Aug 2022

Supply Type

Purchase Order

Contact Person Name

G.Surender Reddy

Contact Num

8367099999

Email

S.No.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
						IGST%	CGST%	SGST%	IGST AMT	
1	RMCC9497-RMC-RMC-M25---cum	150	3,813.55	0%	5,72,033	0%	9%	9%	0.00	51,482.92
Total Amount ...									0.00	51,482.92
										6,74,998.35

Rupees : Six Lakh Seventy Four Thousands Nine Hundred And Ninety Eight three Five PaiseOnly.

Terms and Conditions:-

APPROVED

25 AUG 2022

MINISH PAR'KH

MANAGER PROCUREMENT

FOR MDS APPROVAL

☐ High Value/quantity beyond limits.

☒ Pl./Req. processed-post approval.

☐ Approval for technical details/clarification.

☐ Approving SLLP stock

☐ Other

APPROVED BY

25 AUG 2022

SOHAM MODI

MANAGING DIRECTOR

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	121	27/8/22	4,68,000/-
2.	134	6/9/22	1,17,000/-
3.	143	15/9/22	85,500/-
4.			
5.			

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
Within As per site engineer request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at NGH Pocharam Contact Person Mr Vijay-9849497484.

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

25 AUG 2022

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP	Date	25 Aug 2022
Site Or Phase	Nilgiri Heights	Time	
Supplier		Req.No.	182125
Material required before date		ID No	20220825001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	150	0	150	4000.00		

Remarks	Block - A - Flat No - 1,2,8,9 - Slab - 4		
Prepared By	Vijay Raj G.		
Sign & Date	25 Aug 2022	Sign & Date	

Note: On receipt of material at site write inward number and date in last two columns

APPROVED

25 AUG 2022

MINISH PAR'KH
MANAGER PROCUREMENT

PO
825001

APPROVED BY

25 AUG 2022

SOHAM MODI
MANAGING DIRECTOR

✓