

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 17/09/22		Prepared by: Vanajathi		Serial no. 8515	
Supplier name: Cemex Infra		Project: Gutt		HO inward no.	
Firm/Company: m&mRUP		PO/WO No. 20220908003		HO received date	
PO/WO date: 8/09/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	138	13/09/22	33,600/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 33,600/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	Proof of delivery matches MRN	☐ Yes ☐ No
-----------	-------------------------------	--

Amount B –Other Credits : Transportation charges: -

Amount C –Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 33,600/-

Amount E – PO / WO value: 67,200/-

Amount F – Difference (A – E): 33,600/-

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 26/09/22

Remarks: Paid Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajathi	APPROVED			
Sign:	<i>Vanajathi</i>	19 SEP 2022			
Date:	17/09/22	MINISH PARIKH			
Approval limit	Upto 20k	MANAGER PROCUREMENT	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Mehta & Modi Realty Kowkur LLP 5-4-187/3&4, IInd Floor, MG Road, Soham Mansion, Secunderabad-500 003 GSTIN/UIN : 36ABLFM7631F1A3 State Name : Telangana, Code : 36	Invoice No.	Dated
	138	13-Sep-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	967	
	Buyer's Order No.	Dated
	20220908003	8-Sep-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	8.00 cum	3,559.32	cum	28,474.56
	SGST			9 %		2,562.71
	CGST			9 %		2,562.71
	Round Off					0.02
Total			8.00 cum			Rs 33,600.00

Amount Chargeable (in words)

E. & O.E

INR Thirty Three Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	28,474.56	9%	2,562.71	9%	2,562.71	5,125.42
Total	28,474.56		2,562.71		2,562.71	5,125.42

Tax Amount (in words) : **INR Five Thousand One Hundred Twenty Five and Forty Two paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Requisition Form

Company Name		Mehta & Modi Realty Kowkur LLP		Date	08 Sep 2022
Site Or Phase		Greenwood Heights		Time	
For Flat/Villa/Other		road cutting work		Req.No.	142191
Material required before date				ID No	20220908005

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No
1	RMCC2936-RMC-RMC-M20---cum	0	0	16	3,850.00	

Remarks: water line road cutting work

Prepared By :- Suresh A.

Sign:-

Date :- 08 Sep 2022

Note: On receipt of material at site write inward number and date in last two columns

APPROVED BY
09 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
09 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

Date :-

Purchase Order

From Company: Mehta & Modi Realty Kowkur LLP 5-4-187/3&4, IInd Floor Soham Mansion M.G. Road Secunderabad, TELANGANA, 500003 GSTNO:36ABLFM7631F1Z3				Delivery Location: Greenwood Heights Sy.No. 196, Kowkur, Bollaram Hyderabad, Telangana, 500010 A.Suresh, 9502232100			
Supplier Details				PO No 20220908003			
CEMEX INFRA				PO Date 08 Sep 2022			
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc				Quote No Nil			
Rampally (Vill), Kesara (Mandal) Medc, TG,				Quote Date 08 Sep 2022			
GSTIN:36AANFC3197R1ZJ				Supply Type Purchase Order			
				Contact Person Name G.Surender Reddy			
				Contact Num 8367099999			
				Email			
				GST%			
				IGST% CGST% SGST% IGST AMT CGST AMT SGST AMT Amount			
1 RMCC2936-RMC-RMC-M20---cum				16 3,559.32 0% 56,949 0% 9% 9% 0.00 5,125.42 5,125.42 67,199.96			
Rupees : Sixty Seven Thousands One Hundred And Ninety Nine .nine Six Paise Only.				Total Amount ...			
Terms and Conditions:-							

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:

Batching report + cube test report must be provided.
220 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.

APPROVED
09 SEP 2022
MINISH P.A.R.KH
MANAGER PROCUREMENT

For MDS APPROVAL
☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SLLP stock
☐ Other

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	138	13/09/22	33,600/-
2.			
3.			
4.			
5.			

Purchase Order

Original

Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : Within as per site engineers request
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at GHT Kowkur contact person Mr.Suresh -9502232100

For Mehta & Modi Realty Kowkur LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
09 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :- -----

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm:	Mehra & Modi Realty Kowkur LLP	Block No	Main road
Project	GHT	Flat / Villa no.	Road works
Supplier	CEMEX INFRA	Slab no.	-
Requisition nos.	142191	A Estimated quantity:	16 cub meter
PO nos.	20220908003	B Requisition quantity:	16 cub meter
Sign of Security	Sign of Admin	C Actual quantity poured	8 cub meter
	Sign of Project Manager	D Difference (C-A)	8 cub meter

Details of RMC pour

Sl No	Date	Time of dispatch from DLC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @ 2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in KN/m ²	28 days cube test strength in KN/m ²
1	11-09-2022	5:50 AM	6:45 am	6:50am	8 m ³	967	19,200	19,215				
2												
Total					8 m ³							

Remarks

Note: 1. Report to be sent on a daily basis to pm, pco, madyap, hse, xcm and to xcm, mdyap, hse, pco, xcm. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles & 6 cubic meters vehicle should have a net weight of 14,110 kgs w/ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Minimum original report + weightment slips + pour reports + test reports + photographs at site.