

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 20/9/22		Prepared by: [Signature]		Serial no. 8614	
Supplier name: Vasat Enterprises		Project: NGH		HO inward no.	
Firm/Company: MRPH		PO/WO No. 20220827003		HO received date	
PO/WO date: 27/8/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	931/22-23	7/9/22	1892721	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 1892721

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: steel report	Proof of delivery matches MRN ☒ Yes ☐ No
------------------------	---

Amount B – Other Credits : Transportation charges Kabeta 400/-

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,892,721

Amount E – PO / WO value: 30,95,199/-

Amount F – Difference (A – E): 2,905,921/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 26/9/22

Remarks: Final Bill original PO already sent with Tax Invoice. 30, putting Xerox for the same.

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date	20/9/22	20 SEP 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,


Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph. : 040-66554351, 66334351 M : 98480 30075 E-mail : mehul.mehta91@yahoo.in

No. 931/22-23	TAX INVOICE	Date 07.09.22
M/s. MODI REALTY PANCHARAM LLP 5-4-187/334, IInd Floor Saham Mansion M.G. ROAD SEC-BAD TELANGANA - 500003. GST No. 36ABIFM1836H1Z7		Y. Order No. : D.C. No. : 536 Desp. Per : Truck No. : Payment Due on : IMMEDIATELY

S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.
①	BINDING WIRE MS		2000 KGS	80.00	EACH KGS	160,000 00



Rupees ONE LAKH EIGHTY NINE THOUSAND TWO HUNDRED SEVENTY TWO ONLY.	☒ Kanta / Hamali / Others	400/-
	Freight Charges	—
	Total	160,400 00
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076	CGST@ 9 %	14436 00
	SGST@ 9 %	14436 00
	IGST@ %	—
GST No. 36AAIFV6997M1Z1	G. Total	1,89,272 00

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	MRPLLP	Test report received	No	A. PO quantity (in kgs)	46000
Project:	NGH	DCs received	Yes	B. Gross vehicle weight	3430
Block/ Villa No.:	Block-B	Weighment slips received	Yes	C. Net vehicle weight	1460
Requisition nos.:	182135	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	1970 ✓
PO No(s).	20220827003	Close PO	Yes	E. Difference (D- A)	44030
Supplier:	Vasant Enterprises	Vehicle no.	AP28TD5592	MRN No.	Not Opening
Delivery date	07.09.2022	Delivery time	12:00	Inward no.	11739
Sign of security		Sign of Admin		Sign of Project manager	
Date	09.09.22	Date	09.09.22	Date	09.09.22

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50		
2.	10 mm	7.50		
3.	12 mm	10.67		
4.	16 mm	18.96		
5.	20 mm	29.63		
6.	25 mm	46.30		
7.	32 mm	66.67		
8.	Binding wire	In bundles		2000 ✓
9.	Other			
Total:				2000 ✓
Remarks:	Total quantity of steel received . CLOSE PO.			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc. to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.

Original

Purchase order

From Company: Modh Realty Pocharam LLP
5-4-187 3&4, Hind Floor Soham Mansion M.G. Road
Secunderabad 111, ANGANA, 500003
GSTNO: 36ABEN11836H1Z7

Delivery Location: Nilgiri Heights
Sy.No-27, Pocharam
Hyderabad, Telangana, 502300
Vijayraj, 9849197184

Supplier Details		PO No	20220827003
Vasant Enterprises		PO Date	27 Aug 2022
5-5-100, Ranigunj, Secunderabad-3		Quote No	
Secunderabad, TG, 500003		Quote Date	30 Aug 2022
GSTIN: 36AAIFV6997M1Z1		Supply Type	Purchase Order
		Contact Person Name	Mr Mehul Mehta
		Contact Num	9848030075
		Email	mehul.m.etha91@gmail.com

check rate
with vendor
B. Arundhan
A. per

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount		
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	STEL 1948-Steel-For Steel---8mm-Kgs	9,800	57.15	0%	5,60,070	0%	9%	9%	0.00	50,406.3	50,406.3	6,60,882.60
2	STEL 7782-Steel-For Steel---10mm-Kgs	6,500	57.15	0%	3,71,475	0%	9%	9%	0.00	33,432.75	33,432.75	4,38,340.50
3	STEL 7933-Steel-For Steel---16mm-Kgs	9,500	56.15	0%	5,33,425	0%	9%	9%	0.00	48,008.25	48,008.25	6,29,441.50
4	STEL 6515-Steel-For Steel---20mm-Kgs	8,000	56.15	0%	4,49,200	0%	9%	9%	0.00	40,428.00	40,428.00	5,30,056.00
5	STEL 5166-Steel-For Steel---25mm-Kgs	4,000	56.15	0%	2,24,600	0%	9%	9%	0.00	20,214.00	20,214.00	2,65,028.00
6	STEL 1887-Steel-Binding Wire---20 gauge-Kgs	1,000	80.00	0%	80,000	0%	9%	9%	0.00	7,200.00	7,200.00	94,400.00
7	STEL 26-PART-DEEIVERY-DETAILS	200	56.15	0%	4,04,280	0%	9%	9%	0.00	36,385.2	36,385.2	4,77,050.40
Total Amount ...						0.00	2,36,074.5	2,36,074.5	0.00	2,36,074.5	2,36,074.5	30,95,199.00

S.no.	Bill no.	Bill Dt.	Amount
-------	----------	----------	--------

S.no.	Bill no.	Bill Dt.	Amount
1. of 2	929	19/8/22	15,95,401/-
2.	930	19/8/22	17,65,673/-
3.	931	7/9/22	1892721/-
4.			
5.			

APPROVED BY
30 AUG 2022
SOP
FINANCE

30/08/22 02:20:21 PM

Purchase Order

Rupees: Thirty Lakhs Ninety Five Thousands One Hundred And Ninety Nine Only

Original

Terms and Conditions :-

For steel specification Brand : FE500 brand
For steel transportation cost: Included in above price
For steel loading unloading: Included in above price
Payment Terms: Within 30 days of delivery and on production of bill
Tax : Inclusive of GST and all other taxes.
Delivery Date: Within 02 days of PO
Delivery Location: As per details given above
Bill submission: Vendor Shall submit proof of delivery original invoice at head office of purchaser
Remarks : Delivery at NGH Pocharam Contact Person Mr Vijay Raj 9849497484

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For Vasanti Enterprises

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP		
Site Or Phase	Naligiri Heights		
For Flat Villa Other	Block - A - Flat No - 1 to 9 - Slab - 6 & Column - 7		
Material required before date		Req.No.	182135
		ID No	20220827003
		Date	27 Aug 2022
		Time	

S No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEEL 1948-Steel-Tor Steel---8mm-Kgs	9,800	0	9,800	70.00		
2	STEEL 7782-Steel-Tor Steel---10mm-Kgs	6,500	0	6,500	70.00		
3	STEEL 7933-Steel-Tor Steel---16mm-Kgs	9,500	0	9,500	70.00		
4	STEEL 6515-Steel-Tor Steel---20mm-Kgs	8,000	0	8,000	70.00		
5	STEEL 5166-Steel-Tor Steel---25mm-Kgs	4,000	0	4,000	70.00		
6	STEEL 1887-Steel-Binding Wire---20gms-c-Kgs	1,000	0	1,000	70.00		
7	STEEL 2652-Steel-Tor Steel---12mm-Kgs	7,200	0	7,200	70.00		

Remarks Block - A - Flat No - 1 to 9 - Slab - 6 & Column - 7

Prepared By :- Vijay Raj G


Sign:-

Date :- 27 Aug 2022

Note: On receipt of material at site write inward number and date in last two columns

Page 1 of 1

30/08/22 02:27:26 PM



Received excess quantity of Binding wire at NGH site -reg

From: sravani . (sravani@modiproperties.com)

To: minish@modiproperties.com

Cc: mounika.m@modiproperties.com; vijay@modiproperties.com

Date: Friday, September 9, 2022 at 04:12 PM GMT+5:30

To
Minish Sir ,

We have raised requisition no 182135 for steel at NGH site . We have raised requisition for 1000kgs of binding wire but we received excess quantity of binding wire . Total 2000 kgs of binding wire is delivered to site .

This is for your information .

Regards,

A. Sravani

Admin / Assistant Engineer| +91 8790016078 | Sravani@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad -03 | Ph: +91 40 6633 5551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities