

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 21/9/22		Prepared by: [Signature]		Serial no. 8685	
Supplier name: Cemex Infra		Project: NGH		HO inward no.	
Firm/Company: MRPL		PO/WO No. 20220905002		HO received date	
PO/WO date: 5/9/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	150	19/9/22	2,25,000/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 2,25,000/-	
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report	
MRN nos.: RMC pour report	Proof of delivery matches MRN: ☒ Yes ☐ No
Amount B – Other Credits : Transportation charges 2194/-	
Amount C – Other Debits :	
Amount D (D=A+B-C) – Amount to be credited to the supplier: 222,806/-	
Amount E – PO / WO value: 13,49,996/-	
Amount F – Difference (A – E): 1127,190/-	
Quantity received as per PO / WO	☐ Yes ☒ Excess received ☐ Short received ☐ Part received
Close PO / WO	☐ Yes ☒ No – wait for balance material ☐ Other
Payment – due date	5/10/22
Remarks: part Bill	

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]	[Signature]			
Sign:	[Signature]	21 SEP 2022			
Date	21/9/22	MINISH PARIKH			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

A circular purple ink stamp. The outer ring contains the text "SUMMIT SALES CORP." at the top and "P.R. DIST." at the bottom, separated by two small stars. In the center, the words "IN WARD" are stamped. Below this, the word "No:" is followed by the handwritten number "99282". Below that, the word "Date:" is followed by the handwritten date "20/9/24". At the bottom, the word "Sign:" is followed by a handwritten signature that appears to be "L.".



Short Fall

From: mounika.m. (mounika.m@modiproperties.com)

To: cemexinfra9@gmail.com

Date: Wednesday, September 21, 2022 at 03:13 PM GMT+5:30

Mr. Surender Reddy,

We received short material against your Invoice No 150 dt:19.09.22 1170kg's against our Po No 20220905002 dated 15.09.22. We are deducting amount Rs. 2194/- for the same.

Regards,

Mounika

Purchase Order

Original

From Company:

Modi Realty Pocharam LLP
5-4-187/3&4, IIInd FloorSoham MansionM.G.Road
Secunderabad,TELANGANA,500003
GSTNO:36ABIFM1836HIZ7

Delivery Location:

Nilgiri Heights
Sy.No-27,Pocharam
Hyderabad, Telangana,502300
Vijayraj,9849497484

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc,TG,
GSTIN:36AANFC3197R1ZJ

PO No

20220905002

PO Date

05 Sep 2022

Quote No

Nil

Quote Date

05 Sep 2022

Supply Type

Purchase Order

Contact Person Name

G.Surender Reddy

Contact Num

8367099999

Email

SNNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount	
1	RMCC9497-RMC-RMC-M25---cum					IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
<div><div><div><div>S.no.</div><div>Bill no.</div><div></div></div><div><div>300381355</div><div>0%</div><div>11,44,065</div></div></div><div><div><div colspan="3">PART DELIVERY DETAILS</div><div>Amt. ₹</div></div><div><div>0%</div><div>9%</div><div>9%</div></div><div><div>Total Amount ...</div><div>0.00</div><div>1,02,965.85</div></div></div></div>												
Rupees : Thirteen Lakhs Forty Nine Thousands Nine												
Hundred And Ninety Six thousand and Only. 58,500/-												

Rupees : Thirteen Lakhs Forty Nine Thousands Nine

Terms and Conditions:-

RMC other terms :
Batching report
RMC specification:
260 kgs of cement
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC quantity
RMC line pump:
Line / boom pump charges included.

APPROVED
05 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
05 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

05/09/22 02:44:30 PM

Purchase Order

Original

Payment Terms : Within 30days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : Within 02 days of PO
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at Pocharam NGH Contact Person Mr.Vijay Raj Cell no 9849497484

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
05 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :- -----

Requisition Form

Company Name	Modi Realty Pocharam LLP			Date	05 Sep 2022
Site Or Phase	Nilgiri Heights			Time	
For Flat/Villa/Other	Block - A - Slab - 6 and Flat - 4 - Footings			Req.No.	182167
Material required before date				ID No	20220905002

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	300	0	300	4,000.00	3812/55	

Remarks: Block - A - Slab - 6 and Flat - 4 - Footings

Prepared By :- Vijay Raj G.

Sign:-

Date :- 05 Sep 2022

Date :- -----

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
05 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
05 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A-Block footings
Supplier:	Cemex infra	Slab no.:	
Requisition nos.:	182167		
PO nos.:	20220905002	A. Estimated quantity:	300 m3
Sign of Security	Sign of Admin	B. Requisition quantity:	300 m3
	Sign of Project Manger	C. Actual quantity poured	63 m3
		D. Difference (C-A)	237 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (at 2400 kgs m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15/09/22	13:40	14:20	14:25	6 cum	986	14400	15180	-	-	-	-
2.	15/09/22	14:30	14:50	14:55	8 cum	987	19200	19220	-	-	-	-
3.	15/09/22	15:00	15:20	15:25	8 cum	988	19200	19160	-40	-66	-	-
4.	15/09/22	15:20	15:35	15:40	6.5 cum	990	15600	14430	-1170	-1950	-	-
5.	15/09/22	15:35	16:00	16:05	6.5 cum	991	15600	15610	-	-	-	-
6.	15/09/22	16:00	16:25	16:30	8 cum	992	19200	19350	-	-	-	-
7.	15/09/22	16:30	16:55	17:00	7 cum	993	16800	16670	-130	-216	-	-
8.												
9.												
10.												
Total					50 cum				-1340	-2232		
Remarks					Remaining quantity to be received to site. Don't Close PO.							

Details of RMC pour Note: 1. Report to be sent on a daily basis to the concerned project manager and representative of the client. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight of vehicles. 6. 6 cubic meters vehicle should have a net weight of 14110 kgs or 2400 kgs m3. If the shortfall is more than 50 kgs per load, the report should include the shortfall amount on pro rata basis. 7. Site to calculate shortfall. 8. Maintain original report - weight slips - pour report - test reports - photographs at site.