

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 24/9/22		Prepared by: [Signature]		Serial no. 8811	
Supplier name: Cemer Intra		Project: NCH		HO inward no.	
Firm/Company: MRP nup		PO/WO No. 20220905002		HO received date	
PO/WO date: 05/9/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	154	21/9/22	7,02,002/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 7,02,002/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report	Proof of delivery matches MRN ☒ Yes ☐ No
---------------------------	---

Amount B – Other Credits : Transportation charges: -

Amount C – Other Debits : 68501/-

Amount D (D=A+B-C) – Amount to be credited to the supplier: 6,951,521/-

Amount E – PO / WO value: 13,49,996

Amount F – Difference (A – E): 654,844/-

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☒ Short received ☐ Part received

Close PO / WO ☐ Yes ☒ No – wait for balance material ☐ Other

Payment – due date: 5/10/22

Remarks: part BSI

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	[Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date	24/9/22	26 SEP 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Invoice No. 154 Delivery Note	Dated 21-Sep-2022 Mode/Terms of Payment Other Reference(s) Dated 5-Sep-2022 Delivery Note Date Destination Terms of Delivery
---	--	--

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	156.00 cum	3,813.57	cum	5,94,916.92
	SGST				9 %	53,542.52
	CGST				9 %	53,542.52
	Round Off					0.04
Total			156.00 cum			Rs 7,02,002.00

Amount Chargeable (in words)

E. & O.E

INR Seven Lakh Two Thousand Two Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	5,94,916.92	9%	53,542.52	9%	53,542.52	1,07,085.04
Total	5,94,916.92		53,542.52		53,542.52	1,07,085.04

Tax Amount (in words) : **INR One Lakh Seven Thousand Eighty Five and Four paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA
 A/c No. : 261611100001529
 Branch & IFS Code : RAMPALLE & UBIN0826162
 for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorized Signatory

This is a Computer Generated Invoice



Short fall

From: mounika.m . (mounika.m@modiproperties.com)

To: cemexinfra9@gmail.com

Date: Saturday, September 24, 2022 at 12:32 PM GMT+5:30

Mr. Surender Reddy,

We received short material against your Invoice No 154 dt:21.09.22 4290kg's against our Po No 20220905002 dated 05.09.22. We are deducting amount Rs. 6850/- for the same.

Regards,

Mounika

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A-Block slab
Supplier:	Cemex infra	Slab no.:	
Requisition nos.:	182167	A. Estimated quantity:	300 m3
PO nos.:	20220905002	B. Requisition quantity:	300 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	219 m3
		D. Difference (C-A)	81 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.09.22	07:55	08:20	08:25	8 cum	1004	19200	19290	-	-	-	-
2.	20.09.22	08:25	08:45	08:50	7 cum	1005	16800	16360	-440	-733	-	-
3.	20.09.22	08:30	09:00	09:05	7 cum	1006	16800	16820	-	-	-	-
4.	20.09.22	09:00	09:25	09:30	7 cum	1007	16800	16350	-440	-733	-	-
5.	20.09.22	09:25	09:50	09:55	7 cum	1008	16800	16660	-	-	-	-
6.	20.09.22	09:45	10:05	10:10	7 cum	1009	16800	16740	-60	-100	-	-
7.	20.09.22	10:00	10:25	10:30	8 cum	1011	19200	19240	-	-	-	-
8.	20.09.22	10:25	10:50	10:55	7 cum	1012	16800	16410	-390	-650	-	-
9.	20.09.22	10:50	11:15	11:20	7 cum	1013	16800	15850	-950	-1583	-	-
10.	20.09.22	11:10	11:30	11:35	8 cum	1014	19200	19170	-30	-50	-	-
11.	20.09.22	11:30	11:55	12:00	7 cum	1015	16800	16160	-640	-1066	-	-
12.	20.09.22	11:55	12:20	12:25	7 cum	1016	16800	16010	-790	-1316	-	-
13.	20.09.22	12:25	12:55	13:00	7 cum	1017	16800	16190	-640	-1066	-	-
14.	20.09.22	13:00	13:30	13:35	6.5 cum	1019	15600	15560	-40	-66	-	-
15.	20.09.22	13:40	14:20	14:25	8 cum	1020	19200	19230	-	-	-	-
16.	20.09.22	14:30	14:50	14:55	6.5 cum	1021	15600	15580	-20	-33	-	-
17.	20.09.22	15:00	15:20	15:25	6.5 cum	1022	15600	15730	-	-	-	-
18.	20.09.22	15:20	15:35	15:40	8 cum	1023	19200	19410	-	-	-	-
19.	20.09.22	15:35	16:00	16:05	6.5 cum	1024	15600	15590	-	-	-	-
20.	20.09.22	16:00	16:25	16:30	6.5 cum	1025	15600	15630	-	-	-	-

19.09.22	16:30	16:55	17:00	6.5 cum	1026	15600	15550	-50	-83
20.09.22	17:00	17:20	17:25	7 cum	1027	16800	16680	-120	-200
Total:				156 cum				-4610	-2232
Remarks	Remaining quantity to be received to site . Don't Close PO .								

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Purchase Order

Original

From Company:	Modi Realty Pocharam LLP 5-4-187/3&4, IInd Floor Soham Mansion M.G. Road Secunderabad, TELANGANA, 500003 GSTNO:36ABIFM1836H1Z7	Delivery Location:	Nilgiri Heights Sy.No-27,Pocharam Hyderabad, Telangana, 502300 Vijayraj, 9849497484
---------------	---	--------------------	--

Supplier Details		PO No	20220905002
CEMEX INFRA		PO Date	05 Sep 2022
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc		Quote No	Nil
Rampally (Vill), Kesara (Mandal) Medc, TG,		Quote Date	05 Sep 2022
GSTIN:36AANFC3197R1ZJ		Supply Type	Purchase Order
		Contact Person Name	G.Surender Reddy
		Contact Num	8367099999
		Email	

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount	
1	RMCC9497-RMC-RMC-M25---cum					IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
300 13.55 0% 1,44,065 0% Bill no. 58,500 Part Delivery Details 58,500												
Rupees : Thirteen Lakhs Forty Nine Thousands Nine Hundred And Ninety Six And Fifty Paise Only.												

Rupees : Thirteen Lakhs Forty Nine Thousands Nine

Terms and Conditions:-

RMC other terms : Batching report

RMC specification: 260 kgs of cement to be added per cum.

RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump: Line / boom pump charges included.

APPROVED

05 SEP 2022

MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY

05 SEP 2022

SOHAM MODI
MANAGING DIRECTOR

Page 1 of 2

05/09/22 02:44:30 PM

Purchase Order

Original

Payment Terms :

Tax :

Delivery Date :

Delivery Location :

Bill submission:

Remarks :

Within 30days of delivery and on production of bill.

Inclusive of GST and all other taxes.

Within 02 days of PO

As per details given above

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at Pocharam NGH Contact Person Mr.Vijay Raj Cell no 9849497484

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

05 SEP 2022

MINISH PAR'KH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP			Date	05 Sep 2022
Site Or Phase	Nilgiri Heights			Time	
For Flat/Villa/Other	Block - A - Slab - 6 and Flat - 4 - Footings			Req.No.	182167
Material required before date				ID No	20220905002

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	300	0	300	4,000.00	3812/55	

Remarks: Block - A - Slab - 6 and Flat - 4 - Footings

Prepared By :- Vijay Raj G.

Sign:-

Date :- 05 Sep 2022

Note: On receipt of material at site write inward number and date in last two columns

Date :-

