

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 26/9/22		Prepared by: Kavitha		Serial no. 66888902	
Supplier name: Cemex infra				HO inward no.	
Firm/Company: Dr. NRK		Project: Dr. NRK		HO received date	
PO/WO date: 15/9/22		PO/WO No. 20220915002		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	151	20/9/22	7,72,800/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				7,72,800/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	pour report attached		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :				13988.5/-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				7,58,812/-	
Amount E – PO / WO value:				7,91,999/-	
Amount F – Difference (A – E):				33187/-	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		3/10/22			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Kavitha				
Sign:	26/9/22				
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com
Buyer

DR NRKBIOTECH PRIVATE LIMITED

Plot No 11 TSIC Industrial Development Area,
S No 230 to 243 Turkapally, Hyderabad
Medchal-Malkajgiri
GSTIN/UIN : 36AACCD2775Q1Z3
State Name : Telangana, Code : 36

Invoice No.

151

Dated

20-Sep-2022

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

999 to 222

Other Reference(s)

Buyer's Order No.

20220915002

Dated

15-Sep-2022

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M30 Pump Ready Mix Concrete	38245 10	161.00 cum	4,067.80	cum	6,54,915.25
	SGST				9 %	58,942.37
	CGST				9 %	58,942.37
	Round Off					0.01
Total			161.00 cum			Rs 7,72,800.00

Amount Chargeable (in words)

E. & O.E

INR Seven Lakh Seventy Two Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	6,54,915.25	9%	58,942.37	9%	58,942.37	1,17,884.74
Total	6,54,915.25		58,942.37		58,942.37	1,17,884.74

Tax Amount (in words) : INR One Lakh Seventeen Thousand Eight Hundred Eighty Four and Seventy Four paise Only

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Shortfall

From: kavitha.p . (kavitha.p@modiproperties.com)

To: cemexinfra9@gmail.com

Date: Monday, September 26, 2022 at 03:44 PM GMT+5:30

Mr. Surendar reddy,

We received short material against your Invoice No 151 dt :20-09-22, 8160 kgs against our Po No 20220915002 dated 15.09.22. We are deducting amount Rs. 13988.5/- for the same.

Regards,

Kavitha.p

Purchase officer | +91 8309405879 | Kavitha.p@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com



Affordable flats and villas in gated communities by top builder in Hyder...

Modi Properties and Investments Pvt. Ltd. is among the leading builders in the twin cities of Hyderabad & Secund...

5-4-187/ 3 & 4, M G Road, Secunderabad -03 | +91 40 6633 5551
Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

Requisition Form

Company Name	Dr.Nrk Biotech pvt Ltd			Date	15 Sep 2022
Site Or Phase	Nextopolis			Time	
Flat/Villa/Other				Req.No.	186401
Material required before date				ID No	20220915005

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	165	0	165	4,300.00		

Remarks: Towards main building part slab-2 use purpose.

Prepared By :- Shravya Sudha

Approved By:-

Sign:-

Sign:-

Date :- 15 Sep 2022

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Purchase Order

Original

From Company:				Dr.Nrk Biotech pvt Ltd				Delivery Location: Nextopolis			
				Plot no.11,, TSIIC Industrial Development Area, Sno.230 to 243,							
				Turkapally, Medchal - Malkajigiri,							
				Hyderabad,Telangana,500078							
				GSTNO:							
Supplier Details											
CEMEX INFRA											
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc								PO No			
Rampally (Vill), Kesara (Mandal) Medc, TG,								20220915002			
GSTIN:36AANFC3197R1ZJ								PO Date			
G.Surender Reddy,8367099999								15 Sep 2022			
								Quote No			
								NIL			
								Quote Date			
								17 Sep 2022			
Supply Type								Purchase Order			
SNNo. Item Name								Taxable Amount			
								Dis%			
								Rate			
								Qty			
								IGST%			
								CGST%			
								SGST%			
								IGST AMT			
								CGST AMT			
								SGST AMT			
								Amount			
1 RMCC9841-RMC-RMC-M30---cum								165 4,067.79 0% 6,71,186			
								9% 9%			
								0% 0.00 60,406.77 60,406.77 7,91,999.88			
								0.00 60,406.77 60,406.77 7,91,999.88			
Rupees in words : Seven Lakh Ninety One Thousands Nine Hundred And Ninety Nine .eight Eight PaiseOnly.								Total Amount ...			
Terms and Conditions:-											

RMC other terms : Batching report + cube test report must be provided.

RMC specification: 300 kgs of cement to be added per cum.

RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump: Line / boom pump charges included.

Payment Terms : Within 30 days of delivery and on production of bill.

Tax : Inclusive of GST and all other taxes.

Delivery Date : Within As per site engineers request

Delivery Location : As per details given above

Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

APPROVED BY
17 SEP 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED FOR TECHNICAL DETAILS/CERTIFICATION
PROCESSED POST APPROVAL
High Value/quantity beyond limits

APPROVAL

APPROVED
17 SEP 2022
MINISH PARIKH
MANAGER PROCUREMENT

17/09/22 11:43:20 AM

Purchase Order

Original

Remarks : Delivery at NRK Turkapally contact person Mr.Rahul 8978362427

For Dr.Nrk Biotech pvt Ltd		Accepted the above Terms And Conditions For CEMEX INFRA	
Authorised Signatory			
Name :-	APPROVED		
Sign:-	17 SEP 2022		
Date :-	MINISH PARIKH MANAGER PROCUREMENT	Date :-	

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards Main building part slab-02
Project:	Nextopolls	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	02
Requisition nos.:	186401	A. Estimated quantity:	165
PO nos.:	20220915002	B. Requisition quantity:	165
Sign of Security	Sign of Admin	C. Actual quantity poured	140
N3 PAS	Sign of Project Manager	D. Difference (C-A)	25

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.09.2022	10:05	12:30	13:00	07	999	16800	16150	650			
2.	18.09.2022	10:25	11:40	13:30	07	1000	16800	15830	970			
3.	18.09.2022	10:50	12:40	13:10	07	201	16800	16460	340			
4.	18.09.2022	11:10	12:30	13:40	07	202	16800	15690	1110			
5.	18.09.2022	11:25	13:40	14:30	07	203	16800	16720	80			
6.	18.09.2022	11:25	12:30	13:40	07	204	16800	16510	290			
7.	18.09.2022	12:05	13:53	14:10	07	205	16800	16700	100			
8.	18.09.2022	12:40	13:30	14:30	07	206	16800	16860	-			
9.	18.09.2022	13:50	14:30	15:50	07	207	16800	16860	-			
10.	18.09.2022	15:10	16:45	17:30	07	208	16800	16580	220			
11.	18.09.2022	16:00	17:30	18:00	07	209	16800	16810	-			
12.	18.09.2022	16:15	17:20	18:40	07	210	16800	16000	800			
13.	18.09.2022	16:30	17:50	18:30	07	211	16800	16750	-			
14.	18.09.2022	16:50	18:35	21:22	07	212	16800	15430	1370			
15.	18.09.2022	17:10	18:50	19:30	07	213	16800	16720	80			
16.	18.09.2022	17:25	18:50	19:30	07	214	16800	16330	470			

17.	18.09.2022	17:40	21:26	22:00	07	215 ✓	16800	16760	-		
18.	18.09.2022	18:15	19:30	20:30	07	216 ✓	16800	16810	-		
19.	18.09.2022	18:35	19:40	20:40	07	217 ✓	16800	16980	-		
20.	18.09.2022	18:55	19:40	20:30	07	218 ✓	16800	14500			
Total:					140		336000	327450	6480		
Remarks		As per po quantity ordered 165 M3 but consumed 140 M3 only.									

Note: 1. Report to be sent on a daily basis to purchaser/modin@properties.com and report-audit@mcslproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Towards Main building part slab-02
Project:	Nextopols	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	02
Requisition nos.:	186401	A. Estimated quantity:	165
PO nos.:	20220915002	B. Requisition quantity:	165
Sign of Security	Sign of Admin	C. Actual quantity poured	21
N/DAS	Sign of Project Manager	D. Difference (C-A)	144

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.09.2022	23:50	01:00	02:20	07	220	16800	14350	2450			
2.	19.09.2022	23:55	01:10	02:00	07	221	16800	17080	280			
3.	19.09.2022	23:58	01:05	02:10	07	222	16800	16670	130			
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					21		50400	48100	2860			
Remarks	As per po quantity ordered 165 M3 but consumed 21 M3											

Note 1 Report to be sent on a daily basis to purchase@mrkbiotech.com and report-audit@mrkbiotech.com 2 Report must be prepared during pour and not later 3 Report must be sent within one working day 4 Multiple report can be sent for one PO. 5 Weigh all vehicles 6 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7 Site to calculate shortfall. 8 Maintain original report + weightment slips + pour reports + test reports + photographs at site.